

Infrastructure Delivery Plan

Appendix A

Cabinet Resources Committee

October 2010

Key

- Each section begins with a dark grey box summarising the general data quality and stage of the forward planning for required infrastructure.
- Rows highlighted in green relate to 'completed' projects, these are included to demonstrate historic ability to deliver infrastructure to the Planning Inspector. *(FYI – the IDP is valid for the period 1 April 2011 - 31 March 2026 so some projects listed as 'completed' will only complete during the current financial year 2010 -11).*
- Rows highlighted in grey relate to information or assessments of 'expected needs' and the risk to delivery during either a single period of the plan (a 5-year interval) or over the full 15-year period. These rows are listed before all the rows detailing the individual proposed infrastructure projects for the period.
- Commercially sensitive estimated costs from developers have been blacked out.

Infrastructure Delivery Plan
(Cabinet Resources Committee - 19 October 2010)

Need or Delivery	Primary Category	Secondary Category	Item	Delivery Partners	Delivery Mechanism (completed projects are highlighted in green - applies to all 2006-2010 projects)	Cost (italicised if estimate, blacked-out if commercially sensitive)	Risks / Contingency	Area (West, Northeast, Southeast)	Sub Area	Phase	Period (2006-2010, 2011-2015, 2016-2020, 2021-2025)	Priority (Critical Necessary Preferred)	Core Strategy Policy Source	Data Source
	MOVEMENT	MOVEMENT	<p>TfL Strategic Public Transport Capacity Study, plus Brent Cross Cricklewood, Mill Hill East and Colindale AAP Transport Assessments have fed into this understanding of locally required movement infrastructure to meet growth, and this will be updated in tandem with the emerging Local Investment Plan that the Council is required to provide to TfL. Further development of this information is contingent on publication of the Mayor of London's Transport Plan in Summer 2010 and associated completion by the GLA of boroughwide modelling on the effect of growth as well as completion of further work on the coordination of opportunity and delivery of infrastructure relating to the A5 / North West London to Luton Corridor.</p> <p>Provisional costing for Transport Infrastructure Improvements is notoriously difficult due to the unknown 'utilities factor' which leads to contingency allocations of around 70% on the cost of the work, therefore in order to further develop an understanding of the detailed cost to deliver movement infrastructure many of the items will require 'feasibility studies' in order to gain a clearer picture of the level of investment required</p>											
Delivery	Movement	Passenger Transport	High Barnet Underground Station (step free access)	TfL	Completed	£500,000	None	Northeast	Town Centre Chipping Barnet	N/A	2006-2010	Preferred	CS09	Discussion with E&O staff (20/07/2010)
Delivery	Movement	Passenger Transport	Woodside Park Underground Station (step free access)	TfL	Completed	£0	None	Northeast	N/A	N/A	2006-2010	Preferred	CS09	Discussion with E&O staff (20/07/2010)
Delivery	Movement	Passenger Transport	West Finchley Underground Station (step free access)	TfL	Completed	£100,000	None	Southeast	N/A	N/A	2006-2010	Preferred	CS09	Discussion with E&O staff (20/07/2010)
Delivery	Movement	Passenger Transport	Finchley Central Underground Station (step free access)	TfL	Completed	£6,000,000	None	Southeast	Town Centre Finchley Church End	N/A	2006-2010	Preferred	CS09	Discussion with E&O staff (20/07/2010)
Delivery	Movement	Passenger Transport	Hendon Central Underground Station (step free access)	TfL	Completed	£3,000,000	None	West	N/A	N/A	2006-2010	Preferred	CS09	Discussion with E&O staff (20/07/2010)
Delivery	Movement	Passenger Transport	Mill Hill Broadway (platform length improvements)	Network Rail, First Capital Connect	Completed	Costed under Thameslink	None	West	N/A	N/A	2006-2010	Critical	CS09	Discussion with E&O staff (20/07/2010)
Delivery	Movement	Passenger Transport	New MML Bridges at Aerodrome Road and lowered carriageway (double-decker buses)	St George, LBB, LDA, CLG	Completed	£21,077,108	None	West	AAP: Colindale	Beaufort Park (phase 1)	2006-2010	Critical	CS09	Colindale AAP - Package 1 Highways Infrastructure
Delivery	Movement	Passenger Transport	Bus 186 Route Change	St George, LBB, London Buses	Completed	£660,000	None	West	AAP: Colindale	Beaufort Park (phase 1)	2006-2010	Critical	CS09	Sponsored Route Agreement SRA074 between LB Barnet & London Bus Services Ltd.
Need	Movement	Passenger Transport	Natural and planned increases to Barnet's population require additional public transport capacity.				Failure to deliver additional capacity will lead to increased road congestion and severe peak rail and tube congestion.				2011-2015			

Infrastructure Delivery Plan
(Cabinet Resources Committee - 19 October 2010)

Need or Delivery	Primary Category	Secondary Category	Item	Delivery Partners	Delivery Mechanism (completed projects are highlighted in green - applies to all 2006-2010 projects)	Cost (italicised if estimate, blacked-out if commercially sensitive)	Risks / Contingency	Area (West, Northeast, Southeast)	Sub Area	Phase	Period (2006-2010, 2011-2015, 2016-2020, 2021-2025)	Priority (Critical Necessary Preferred)	Core Strategy Policy Source	Data Source
Delivery	Movement	Passenger Transport	Northern Line - 1st Upgrade: 20% capacity increase and 18% faster journey times (additional trains; upgraded signalling; upgrading track...etc)	TfL	TfL	[£912m]	If not delivered then passenger conditions will be unacceptable and peak congestion will lead to modal shift away from Public Transport use for those commuting to Central London.	All	N/A	N/A	2011-2015	Critical	CS09	Draft Mayor's Transport Strategy - Public Draft (October 2009)
Delivery	Movement	Passenger Transport	Thameslink Line Capacity Enhancement. (16 trains per hour + train lengthening)	Network Rail, First Capital Connect	First Capital Connect	[£2,395m]	Existing peak extreme congestion continued plus added pressure from growth in Colindale and Brent Cross	All	N/A	N/A	2011-2015	Critical	CS09	Draft Mayor's Transport Strategy - Public Draft (October 2009)
Need	Movement	Passenger Transport	Great Northern Line potential through trains to South London	Network Rail, First Capital Connect	Unfunded TfL Programme	costed under Thameslink	This project is unlikely to be delivered in order to retain the 24 train line capacity for trains on MML - Thameslink route.	All	N/A	N/A	2011-2015	Preferred	CS09	Draft Mayor's Transport Strategy - Public Draft (October 2009)
Need	Movement	Passenger Transport	New Southgate Railway Station (improvements required in relation to new development)	Network Rail, First Capital Connect, LB Enfield, LBB	New Southgate AAP (Enfield Developer Contributions)	Feasibility & costing work required	Poor quality & unsafe station environment, poor access, and reduced public transport usage, interchange & safety.	Northeast	N/A	N/A	2011-2015	Necessary	CS09	Discussion with E&O staff (20/07/2010)
Need	Movement	Passenger Transport	North London Business Park - Improved bus-related public transport accessibility.	LBB, Developer Partner, London Buses	LBB, Developer Contribution	Feasibility & costing work required	Maximised use of space on the site through development will require significant modal shift in travel behaviour.	Northeast	NLBP	N/A	2011-2015	Necessary	CS09	Discussion with E&O staff (20/07/2010)
Delivery	Movement	Passenger Transport	Unspecified Bus Route Changes (redirected through AAP area)	London Buses, Inglis Consortium	Developer obligation (MHE Consortium)	Feasibility & costing work required	Insufficient penetration of public transport through AAP area, especially in early phases to support mode shift.	Southeast	AAP: Mill Hill East	TBC	2011-2015	Critical	CS09	Mill Hill East AAP Policy MHE12
Delivery	Movement	Passenger Transport	Cricklewood Railway Station (step-free access)	BXC Partners, LBB, Network Rail, TfL	Developer Contribution	Unknown	BXC site less accessible to those with access problems	West	Brent Cross Cricklewood	1	2021-2025	TBC	CS02 & CS09	Brent Cross Cricklewood Planning Application (ref. C/17559/08 dated October 2010)
Delivery	Movement	Passenger Transport	Cricklewood Railway Station (interchange)	BXC Partners, Network Rail, TfL	Funded by BXC Partners	Unknown	Failure to encourage mode shift to make traffic acceptable	West	Brent Cross Cricklewood	1	2016-2020	TBC	CS02 & CS09	Brent Cross Cricklewood Planning Application (ref. C/17559/08 dated October 2010)
Delivery	Movement	Passenger Transport	Brent Cross Underground Station (interchange)	BXC Partners, TfL	Funded by BXC Partners	Unknown	Failure to encourage mode shift to make traffic acceptable	West	Brent Cross Cricklewood	1	2016-2020	TBC	CS02 & CS09	Brent Cross Cricklewood Planning Application (ref. C/17559/08 dated October 2010)
Delivery	Movement	Passenger Transport	Templehof Bridge: new road link over North Circular (A406)	BXC Partners, TfL	Funded by BXC Partners	Unknown	Inadequate highways capacity leading to traffic congestion	West	Brent Cross Cricklewood	1	2016-2020	TBC	CS02 & CS09	Brent Cross Cricklewood Planning Application (ref. C/17559/08 dated October 2010)
Delivery	Movement	Passenger Transport	Transport Fund (inc bus subsidies)	BXC Partners, TfL	Developer Contribution	Unknown	Insufficient access to public transport through BXC area to support mode shift.	West	Brent Cross Cricklewood	1	2016-2020	TBC	CS02 & CS09	Brent Cross Cricklewood Planning Application (ref. C/17559/08 dated October 2010)
Delivery	Movement	Passenger Transport	Station Square - Colindale (transport interchange)	Fairview, LBB	Funded by developer of Colindale Hospital	£21,500,000	Poor quality gateway leading to the failure of the Colindale project & public realm	West	AAP: Colindale	Colindale Hospital (phase 1)	2011-2015	Critical	CS09	S106 Agreement requirements for Colindale Hospital (planning application ref. H/00342/09) and Station House (planning application ref. H/00343/09)

Infrastructure Delivery Plan
(Cabinet Resources Committee - 19 October 2010)

Need or Delivery	Primary Category	Secondary Category	Item	Delivery Partners	Delivery Mechanism (completed projects are highlighted in green - applies to all 2006-2010 projects)	Cost (italicised if estimate, blacked-out if commercially sensitive)	Risks / Contingency	Area (West, Northeast, Southeast)	Sub Area	Phase	Period (2006-2010, 2011-2015, 2016-2020, 2021-2025)	Priority (Critical Necessary Preferred)	Core Strategy Policy Source	Data Source
Delivery	Movement	Passenger Transport	Colindale Underground Station (external structure)	Developers, TfL	Funded by developer of Colindale Hospital	To be delivered by developer	Poor quality station building & lack of image transformation of key Colindale gateway.	West	AAP: Colindale	Colindale Hospital (phase 1)	2011-2015	Necessary	CS09	S106 Agreement requirements for Colindale Hospital (planning application ref. H/00342/09) and Station House (planning application ref. H/00343/09)
Delivery	Movement	Passenger Transport	Colindale Tube Station (step-free access)	TfL	Funded by Developer Contributions and TfL	Feasibility & costing work required	Poor public transport accessibility for residents & residents of new development	West	AAP: Colindale	Colindale Hospital (phase 1)	2011-2015	Necessary	CS09	S106 Agreement requirements for Colindale Hospital (planning application ref. H/00342/09) and Station House (planning application ref. H/00343/09)
Delivery	Movement	Passenger Transport	New Bus Route (Colindale - Finchley Central)	Developers, LBB, London Buses	Funded by developer contributions and London Buses	Feasibility & costing work required	Insufficient penetration of public transport through AAP area to support mode shift.	West	AAP: Colindale	N/A	2011-2015	Critical	CS09	Colindale AAP - Policy 3.3 and 8.3 and S106 Agreements for Colindale hospital (planning application ref. W/01731/JS/04) + Grahame Park Estate (planning application ref. W/01731/JS/04).
Delivery	Movement	Junction Improvements	Edgwarebury Lane / Hale Lane / Station Rd <i>Subject to outcome of Town Centre Strategy</i>	LBB	Funded by developer contributions (TBC)	Feasibility & costing work required	Potential additional peak time congestion & reduced public transport speeds	West	Town Centre Edgware	N/A	2011-2015	Preferred	CS06 & CS09	Discussion with E&O staff (20/07/2010)
Delivery	Movement	Passenger Transport	Edgware Underground Station (interchange) - <i>Subject to outcome of Town Centre Strategy</i>	TfL, Developer Partner, London Buses, LBB	Funded by developer contributions (TBC) and possibly TfL	Feasibility & costing work required	Poor quality gateway & public realm creating bad impression of Edgware Town Centre	West	Town Centre Edgware	N/A	2011-2015	Preferred	CS06 & CS09	Discussion with E&O staff (20/07/2010)
Delivery	Movement	Passenger Transport	Bus Station Enlargement (to prevent queuing from main road)	TfL, Developer Partner, London Buses	Funded by developer contributions (TBC) and possibly TfL	Unquantifiable at present	Continued effects of congestion caused by buses queuing on the main road	West	Town Centre Edgware	N/A	2011-2015	Preferred	CS09	Discussion with E&O staff (20/07/2010)
Need	Movement	Passenger Transport	Planned increases to Barnet's population will require additional public transport capacity.				Failure to deliver additional capacity will lead to increased road congestion and severe peak rail and tube congestion.				2016-2020			
Delivery	Movement	Passenger Transport	Thameslink Line Capacity Enhancement. (24 trains per hour - <i>uncertain if this can be reliably delivered</i>)	Network Rail, First Capital Connect	First Capital Connect	costed under Thameslink	Future peak time congestion anticipated plus added pressure from growth in Colindale and Brent Cross	All	N/A	N/A	2016-2020	Necessary	CS09	Draft Mayor's Transport Strategy - Public Draft (October 2009)
Delivery	Movement	Passenger Transport	Great Northern Line change of usage on 2 lines Alexandra Palace to Finsbury Park = improved services	DfT, Network Rail, First Capital Connect	Unfunded TfL Programme	£45,100,000	Lost opportunity to reduce extreme peak time crowding experienced by Barnet residents travelling towards Finsbury Park and Moorgate.	All	N/A	N/A	2016-2020	Necessary	CS09	Draft Mayor's Transport Strategy - Public Draft (October 2009)
Delivery	Movement	Passenger Transport	Northern Line - 2nd Upgrade: 20% extra capacity (additional trains; enhancement of Camden Town station through improved platforms, points and interchange tunnels)	TfL	TfL	£312m	If not delivered then peak capacity will quickly become unacceptable, particularly on the Edgware Branch due to natural & additional housing related population growth.	All	N/A	N/A	2016-2020	Critical	CS09	Draft Mayor's Transport Strategy - Public Draft (October 2009)

Infrastructure Delivery Plan
(Cabinet Resources Committee - 19 October 2010)

Need or Delivery	Primary Category	Secondary Category	Item	Delivery Partners	Delivery Mechanism (completed projects are highlighted in green - applies to all 2006-2010 projects)	Cost (italicised if estimate, blacked-out if commercially sensitive)	Risks / Contingency	Area (West, Northeast, Southeast)	Sub Area	Phase	Period (2006-2010, 2011-2015, 2016-2020, 2021-2025)	Priority (Critical Necessary Preferred)	Core Strategy Policy Source	Data Source
Delivery	Movement	Passenger Transport	Mill Hill Broadway (step free access)	Network Rail, First Capital Connect	Unfunded	Feasibility & costing work required	Thameslink inaccessible to those with access problems	West	N/A	N/A	2016-2020	Preferred	CS09	Confirmed as possible project by E&O staff (Sep 2010)
Need	Movement	Passenger Transport	New Barnet Railway Station (improved and step-free access)	Network Rail, First Capital Connect	Unfunded	Feasibility & costing work required	Continuing low quality station environment & lack of access, means reduced public transport usage & safety.	Northeast	N/A	N/A	2016-2020	Preferred	CS09	Confirmed as possible project by E&O staff (Sep 2010)
Need	Movement	Passenger Transport	Oakleigh Park Railway Station (improved and step-free access)	Network Rail, First Capital Connect	Unfunded	Feasibility & costing work required	Continuing low quality station environment & lack of access, means reduced public transport usage & safety.	Northeast	N/A	N/A	2016-2020	Preferred	CS09	Confirmed as possible project by E&O staff (Sep 2010)
Delivery	Movement	Passenger Transport	Totteridge and Whetstone Underground Station (step free access)	TfL	Unfunded	Feasibility & costing work required	Unfunded - feasibility and funding (linked to TfL plans) will determine. If not delivered, transport less accessible	Northeast		N/A	2016-2020	Preferred	CS09	Confirmed as possible project by E&O staff (Sep 2010)
Delivery	Movement	Passenger Transport	Mill Hill East Underground Station (step-free access)	TfL	Unfunded	Feasibility & costing work required (In the region of £3,000,000)	Poor public transport accessibility for residents & residents of new development	Southeast	AAP: Mill Hill East	TBC	2016-2020	Necessary	CS09	Draft Mayor's Transport Strategy - Public Draft (October 2009)
Delivery	Movement	Passenger Transport	East Finchley Underground Station (step free access)	TfL	Unfunded	Feasibility & costing work required	Unfunded - feasibility and funding (linked to TfL plans) will determine. If not delivered, transport less accessible	Southeast	N/A	N/A	2016-2020	Preferred	CS09	Confirmed as possible project by E&O staff (Sep 2010)
Delivery	Movement	Passenger Transport	Mill Hill East Underground Station (bus interchange)	London Buses, TfL and Inglis Consortium	Funded by developer of Mill Hill East	Feasibility & costing work required	Unfunded- feasibility & funding (linked to development) will determine. If not delivered, transport less accessible	Southeast	AAP: Mill Hill East	TBC	2016-2020	Necessary	CS09	Mill Hill East AAP Policy MHE12
Delivery	Movement	Passenger Transport	Burnt Oak Underground Station (step free access)	TfL	Unfunded	Feasibility & costing work required	Unfunded - feasibility and funding (linked to TfL plans) will determine. If not delivered, transport less accessible	West	N/A	N/A	2016-2020	Preferred	CS09	Confirmed as possible project by E&O staff (Sep 2010)
Delivery	Movement	Passenger Transport	Golders Green Underground Station (step free access)	TfL	Unfunded	£4,000,000	Unfunded - there is an existing lift, but it does not serve all platforms. Feasibility and funding (linked to TfL plans) will	West	N/A	N/A	2016-2020	Preferred	CS09	Confirmed as possible project by E&O staff (Sep 2010)
Delivery	Movement	Passenger Transport	Brent Cross Underground Station (step-free access)	BXC Partners, TfL	Developer Contribution	Unknown	BXC site less accessible to those with access problems	West	Brent Cross Cricklewood	2	2021-2025	TBC	CS02 & CS09	Brent Cross Cricklewood Planning Application (ref. C/17559/08 dated October 2010)
Delivery	Movement	Passenger Transport	Brent Cross Underground Station (interchange and station improvements)	BXC Partners, TfL	Developer Contribution	Unknown	Brent Cross station less appealing arrival and drop-off area and reduced interchange if not adapted for RTS.	West	Brent Cross Cricklewood	2	2021-2025	TBC	CS02 & CS09	Brent Cross Cricklewood Planning Application (ref. C/17559/08 dated October 2010)
Delivery	Movement	Passenger Transport	Brent Cross Bus Station (bus interchange)	BXC Partners, TfL	Funded by the BXC Development Partners	Unknown	Inability to redevelop the existing bus garage site without replacement provided	West	Brent Cross Cricklewood	2	2021-2025	TBC	CS02 & CS09	Brent Cross Cricklewood Planning Application (ref. C/17559/08 dated October 2010)
Delivery	Movement	Passenger Transport	Transport Fund (inc bus subsidies)	BXC Partners, TfL	Developer Contribution	Unknown	Insufficient access to public transport through BXC area to support mode shift.	West	Brent Cross Cricklewood	2	2021-2025	TBC	CS02 & CS09	Brent Cross Cricklewood Planning Application (ref. C/17559/08 dated October 2010)

Infrastructure Delivery Plan
(Cabinet Resources Committee - 19 October 2010)

Need or Delivery	Primary Category	Secondary Category	Item	Delivery Partners	Delivery Mechanism (completed projects are highlighted in green - applies to all 2006-2010 projects)	Cost (italicised if estimate, blacked-out if commercially sensitive)	Risks / Contingency	Area (West, Northeast, Southeast)	Sub Area	Phase	Period (2006-2010, 2011-2015, 2016-2020, 2021-2025)	Priority (Critical Necessary Preferred)	Core Strategy Policy Source	Data Source
Delivery	Movement	Passenger Transport	Transport Fund (inc bus subsidies)	BXC Partners, TfL	Developer Contribution	Unknown	Insufficient access to public transport through BXC area to support mode shift.	West	Brent Cross Cricklewood	3	2021-2025	TBC	CS02 & CS09	Brent Cross Cricklewood Planning Application (ref. C/17559/08 dated October 2010)
Delivery	Movement	Passenger Transport	New Bus Route (Burnt Oak / Mill Hill, East-West route)	Developers, LBB, London Buses	Funded by developer contributions and London Buses	Feasibility & costing work required	Insufficient penetration of public transport through AAP area to support mode shift.	West	AAP: Colindale	TBC	2016-2020	Critical	CS09	Colindale AAP - Policy 3.3 and 8.3
Need	Movement	Passenger Transport	Planned increases to Barnet's population will require additional public transport capacity.				Failure to deliver additional capacity will lead to increased road congestion and severe peak rail and tube congestion.				2021-2025			
Delivery	Movement	Passenger Transport	Transport Fund (inc bus subsidies)	BXC Partners, TfL	Developer Contribution	Unknown	Insufficient access to public transport through BXC area to support mode shift.	West	Brent Cross Cricklewood	4	2021-2025	TBC	CS02 & CS09	Brent Cross Cricklewood Planning Application (ref. C/17559/08 dated October 2010)
Delivery	Movement	Passenger Transport	Brent Cross Railway Station (station)	BXC Partners, Network Rail	Funded by BXC Partners	Unknown	Failure to encourage mode shift within the commercial district to make traffic acceptable	West	Brent Cross Cricklewood	5	post 2026	TBC	CS02 & CS09	Brent Cross Cricklewood Planning Application (ref. C/17559/08 dated October 2010)
Delivery	Movement	Passenger Transport	Brent Cross Railway Station (interchange)	BXC Partners, Network Rail	Funded by BXC Partners	Unknown	Failure to encourage mode shift within the commercial district to make traffic acceptable	West	Brent Cross Cricklewood	5	post 2026	TBC	CS02 & CS09	Brent Cross Cricklewood Planning Application (ref. C/17559/08 dated October 2010)
Delivery	Movement	Passenger Transport	Transport Fund (inc bus subsidies)	BXC Partners, TfL	Developer Contribution	Unknown	Insufficient access to public transport through BXC area to support mode shift.	West	Brent Cross Cricklewood	5	post 2026	TBC	CS02 & CS09	Brent Cross Cricklewood Planning Application (ref. C/17559/08 dated October 2010)
Delivery	Movement	Passenger Transport	Colindale Underground Station (booking hall + barriers)	TfL	Funded by Developer Contributions and TfL	Feasibility & costing work required	Potential overcrowding of Colindale station in later phases of development	West	AAP: Colindale	Peel Centre West	2021-2025	Necessary	CS09	Draft Mayor's Transport Strategy - Public Draft (October 2009)
Need	Movement	Goods Transport	To reduce road network congestion, road-rail freight interchange would be beneficial				Failure to deliver BXC project in its entirety would lose this opportunity for extra capacity				2021-2025			
Delivery	Movement	Goods Transport	Rail Freight Facility	BXC Partners, TfL	Funded by BXC Partners	Unknown	If not delivered then one of six identified freight/rail transfer points is lost.	West	Brent Cross Cricklewood	4	2021-2025	TBC	CS02 & CS09	Brent Cross Cricklewood Planning Application (ref. C/17559/08 dated October 2010)
Delivery	Movement	Goods Transport	New MML Train Stabling Facility	BXC Partners, Network Rail	Funded by BXC Partners	Unknown	Required to enable Phase 4 and new MML station.	West	Brent Cross Cricklewood	4	2021-2025	TBC	CS02 & CS09	Brent Cross Cricklewood Planning Application (ref. C/17559/08 dated October 2010)
Need	Movement	Junction Improvements	Projected population & travel behaviour will need capacity in key road network junctions to be addressed.				Failure to deliver additional capacity will lead to increased road congestion or a spread to increased use of minor roads				2011-2015			

Infrastructure Delivery Plan
(Cabinet Resources Committee - 19 October 2010)

Need or Delivery	Primary Category	Secondary Category	Item	Delivery Partners	Delivery Mechanism (completed projects are highlighted in green - applies to all 2006-2010 projects)	Cost (italicised if estimate, blacked-out if commercially sensitive)	Risks / Contingency	Area (West, Northeast, Southeast)	Sub Area	Phase	Period (2006-2010, 2011-2015, 2016-2020, 2021-2025)	Priority (Critical Necessary Preferred)	Core Strategy Policy Source	Data Source
Delivery	Movement	Junction Improvements	Henly's Corner: Finchley Road (A598) / North Circular (A406) / Great North Way (A1) "Half-Hamburger" - as temporary measure pending major scheme	TfL	TfL	£8,300,000	Continued effects of severe congestion if not delivered - particularly in the medium term. Review required to balance consideration of short-term significant impacts from construction work against risk of long term loss of investment and necessary extra capacity	All	N/A	N/A	2011-2015	Critical	CS09	Discussion with E&O staff (20/07/2010)
Delivery	Movement	Junction Improvements	Great North Road / Wood Street <i>Subject to outcome of Town Centre Strategy</i>	LBB	Funded by Barnet College & developer of Barnet Trading Estate	Feasibility and costing required	Additional congestion and/or pedestrian safety risks outside the new Barnet College facility	Northeast	Town Centre Chipping Barnet	N/A	2011-2015	Necessary	CS06 & CS09	Discussion with E&O staff (20/07/2010)
Delivery	Movement	Junction Improvements	Great North Road / Oakleigh Road North / Totteridge Lane - (Various improvement scheme options which may need to involve amendment to previous improvement scheme)	LBB & TfL	Unfunded	Unknown	Potential additional peak time congestion & reduced public transport speeds if sufficient changes not made to junction.	Northeast	N/A	N/A	2011-2015	Necessary	CS06 & CS09	Discussion with E&O staff (20/07/2010)
Delivery	Movement	Junction Improvements	Brunswick Park Road / Side Entrance	LBB, Developer Partner	Direct Provision: (developer obligation - NLBP)	To be delivered by developer	Potential peak time queuing on Brunswick Park Road	Northeast	NLBP	TBC	2011-2015	Preferred	CS09	Discussion with E&O staff (20/07/2010)
Delivery	Movement	Junction Improvements	Oakleigh Park South / Main Entrance	LBB, Developer Partner	Direct Provision: (developer obligation - NLBP)	To be delivered by developer	Potential peak time queuing on Oakleigh Park Road	Northeast	NLBP	TBC	2011-2015	Preferred	CS09	Discussion with E&O staff (20/07/2010)
Delivery	Movement	Junction Improvements	Ballards Lane / Nether Street <i>Subject to outcome of Town Centre Strategy</i>	LBB	Funded by developer contributions (TBC)	Feasibility and costing of various options required	Potential additional peak time congestion & reduced public transport speeds	Southeast	Town Centre Finchley Church End	N/A	2011-2015	Preferred	CS06 & CS09	Discussion with E&O staff (20/07/2010)
Delivery	Movement	Junction Improvements	Great North Road / Ballards Lane / Woodhouse Lane <i>Subject to Outcome of Town Centre Strategy</i>	LBB	Funded by developer obligations (TBC)	Feasibility and costing of various options required	Unsafe junction for meeting of various road users.	Southeast	Town Centre North Finchley	N/A	2011-2015	Preferred	CS06 & CS09	Discussion with E&O staff (20/07/2010)
Delivery	Movement	Junction Improvements	Watford Way (A41) / Aerodrome Road	TfL, LBB	Funded by developer of Beaufort Park and Grahame Pk Estate	Feasibility & costing work required	Insufficient capacity at junction between Colindale, Middx Uni and Strategic A41 route, leading to greater congestion.	West	AAP: Colindale	Grahame Park (phase 1b)	2011-2015	Critical	CS09	Colindale AAP - Package 1 Highways Infrastructure
Delivery	Movement	Junction Improvements	Mid Level Junction: Watford Way (A41) / North Circular (A406)	BXC Partners, TfL	Funded by BXC Partners	Unknown	Inadequate highways capacity leading to significant extra traffic congestion	West	Brent Cross Cricklewood	1	2016-2020	TBC	CS02 & CS09	Brent Cross Cricklewood Planning Application (ref. C/17559/08 dated October 2010)
Delivery	Movement	Junction Improvements	Access/Egress Junctn: North Circular (A406)	BXC Partners, TfL	Funded by BXC Partners	Unknown	Inadequate highways capacity leading to significant extra traffic congestion	West	Brent Cross Cricklewood	1	2016-2020	TBC	CS02 & CS09	Brent Cross Cricklewood Planning Application (ref. C/17559/08 dated October 2010)

Infrastructure Delivery Plan
(Cabinet Resources Committee - 19 October 2010)

Need or Delivery	Primary Category	Secondary Category	Item	Delivery Partners	Delivery Mechanism (completed projects are highlighted in green - applies to all 2006-2010 projects)	Cost (italicised if estimate, blacked-out if commercially sensitive)	Risks / Contingency	Area (West, Northeast, Southeast)	Sub Area	Phase	Period (2006-2010, 2011-2015, 2016-2020, 2021-2025)	Priority (Critical Necessary Preferred)	Core Strategy Policy Source	Data Source
Delivery	Movement	Junction Improvements	Edgware Road (A5) / Humber Road / Geron Way (Access to waste handling facility)	BXC Partners, TfL	Funded by BXC Partners	Unknown	Required in order to make the BXC Planning Application acceptable in transport terms	West	Brent Cross Cricklewood	1	2016-2020	TBC	CS02 & CS09	Brent Cross Cricklewood Planning Application (ref. C/17559/08 dated October 2010)
Delivery	Movement	Junction Improvements	Edgware Road (A5) / Chichele Road / Cricklewood Lane (A407)	BXC Partners, TfL, LBB	Funded by BXC Partners	Unknown	Inadequate highways capacity leading to significant extra traffic congestion	West	Brent Cross Cricklewood	1	2016-2020	TBC	CS02 & CS09	Brent Cross Cricklewood Planning Application (ref. C/17559/08 dated October 2010)
Delivery	Movement	Junction Improvements	Claremont Road North Junction	BXC Partners, TfL, LBB	Funded by BXC Partners	Unknown	Inadequate highways capacity leading to significant extra traffic congestion	West	Brent Cross Cricklewood	1	2016-2020	TBC	CS02 & CS09	Brent Cross Cricklewood Planning Application (ref. C/17559/08 dated October 2010)
Delivery	Movement	Junction Improvements	Claremont Road South Junction	BXC Partners, TfL, LBB	Funded by BXC Partners	Unknown	Inadequate highways capacity leading to significant extra traffic congestion	West	Brent Cross Cricklewood	1	2021-2025	TBC	CS02 & CS09	Brent Cross Cricklewood Planning Application (ref. C/17559/08 dated October 2010)
Delivery	Movement	Junction Improvements	Cricklewood Lane (A407) / Claremont Rd	BXC Partners, TfL, LBB	Funded by BXC Partners	Unknown	Inadequate highways capacity leading to significant extra traffic congestion	West	Brent Cross Cricklewood	1	2016-2020	TBC	CS02 & CS09	Brent Cross Cricklewood Planning Application (ref. C/17559/08 dated October 2010)
Delivery	Movement	Junction Improvements	Templehof Link Road / Claremont Avenue	BXC Partners, LBB	Funded by BXC Partners	Unknown	Required in order to make the BXC Planning Application acceptable in transport terms	West	Brent Cross Cricklewood	1	2016-2020	TBC	CS02 & CS09	Brent Cross Cricklewood Planning Application (ref. C/17559/08 dated October 2010)
Delivery	Movement	Junction Improvements	Colindale Avenue / Edgware Road (A5)	TfL, LBB	Funded by developer contributions & possibly also TfL	Cost Estimate programmed for 2010-11	As a key gateway into Colindale this junction will become significantly more congested if additional capacity is not delivered	West	AAP: Colindale	Colindale Hospital (phase 1)	2011-2015	Critical	CS09	Colindale AAP - Package 1 Highways Infrastructure
Delivery	Movement	Junction Improvements	Aerodrome Road / Colindale Avenue / Lanacre Avenue / Grahame Park Way	Developers, LBB	Developer land swap and contributions	Unknown	As the key junction in Colindale it will become significantly more congested if additional capacity is not delivered	West	AAP: Colindale	Middx Uni Halls Site	2011-2015	Critical	CS09	Colindale AAP - Package 2 Highways Infrastructure
Delivery	Movement	Junction Improvements	North Lanacre Avenue / Grahame Park Way	Developers, LBB	Funded by developer of Grahame PK Estate	TBC - speak to developer	This junction is likely to become more congested if extra capacity is not delivered	West	AAP: Colindale	Grahame Park (phase 3b)	2011-2015	Critical	CS09	S106 Agreement requirements for Grahame Park Estate (Planning Application ref. W/01731/JS/04)
Delivery	Movement	Junction Improvements	Bunns Lane / Grahame Park Way	Developers, LBB	Funded by developer of Grahame PK Estate	Figure TBC from Mouchell Documentation	This junction is likely to become more congested if extra capacity is not delivered	West	AAP: Colindale	Grahame Park (phase 3b)	2011-2015	Critical	CS09	S106 Agreement requirements for Grahame Park Estate (Planning Application ref. W/01731/JS/04)
Delivery	Movement	Junction Improvements	Montrose Avenue / Edgware Road (A5)	TfL, LBB	Funded by developer contributions (TBC)	Figure TBC from Mouchell Documentation	This junction is likely to become more congested if extra capacity is not delivered	West	AAP: Colindale	Unknown	2011-2015	Necessary	CS09	Colindale AAP - Package 1 Highways Infrastructure
Delivery	Movement	Junction Improvements	Edgware Road (A5) / Station Road (A5100) (re-signalisation)	LBB	Funded by developer contributions (TBC) Local Investment Plan	£175,000	If not delivered then safety would be compromised and traffic flows delayed.	West	Town Centre Edgware	N/A	2011-2015	Critical	CS09	Information from E&O staff detailing Local Investment Plan funding allocations (dated 30 April 2010)
Delivery	Movement	Junction Improvements	Canons Corner' junction capacity improvements	LBB	Funded by developer of Stonegrove Estate	£165,000	Inadequate highways capacity leading to significant extra traffic congestion	West	Stonegrove and Spur Road Estate	TBC	2011-2015	Necessary	CS09	Stonegrove and Spur Road Planning Application (ref. W/13582/E/07)

Infrastructure Delivery Plan
(Cabinet Resources Committee - 19 October 2010)

Need or Delivery	Primary Category	Secondary Category	Item	Delivery Partners	Delivery Mechanism (completed projects are highlighted in green - applies to all 2006-2010 projects)	Cost (italicised if estimate, blacked-out if commercially sensitive)	Risks / Contingency	Area (West, Northeast, Southeast)	Sub Area	Phase	Period (2006-2010, 2011-2015, 2016-2020, 2021-2025)	Priority (Critical Necessary Preferred)	Core Strategy Policy Source	Data Source
Delivery	Movement	Junction Improvements	Spur Road Roundabout (A41) Edgware Way / Spur Road / Estate Road Network	LBB, TfL	Funded by developer of Stonegrove Estate	Included within Canon's Corner cost	Inadequate highways capacity leading to significant extra traffic congestion	West	Stonegrove and Spur Road Estate	TBC	2011-2015	Necessary	CS09	Stonegrove and Spur Road Planning Application (ref. W/13582/E/07)
Delivery	Movement	Junction Improvements	New estate road network / Stonegrove	LBB, Baratt's	Funded by developer of Stonegrove Estate	Unknown	Potential queuing to enter or exit the new development onto the strategic road network	West	Stonegrove and Spur Road Estate	TBC	2011-2015	Necessary	CS09	Stonegrove and Spur Road Planning Application (ref. W/13582/E/07)
Delivery	Movement	Junction Improvements	New estate road network / Spur Road	LBB, Baratt's	Funded by developer of Stonegrove Estate	Unknown	Only a risk if development proceeds and junctions not delivered, else not required.	West	Stonegrove and Spur Road Estate	TBC	2011-2015	Necessary	CS09	Stonegrove and Spur Road Planning Application (ref. W/13582/E/07)
Delivery	Movement	Junction Improvements	New estate road network / Kings Drive	LBB, Baratt's	Funded by developer of Stonegrove Estate	Unknown	Potential queuing to enter or exit the new development onto the strategic road network	West	Stonegrove and Spur Road Estate	TBC	2011-2015	Necessary	CS09	Stonegrove and Spur Road Planning Application (ref. W/13582/E/07)
Need	Movement	Junction Improvements	Projected population & travel behaviour will need capacity in key road network junctions to be addressed.				Failure to deliver additional capacity will lead to increased road congestion or a spread to increased use of minor roads				2016-2020			
Delivery	Movement	Junction Improvements	Great North Road (A1000) / Underhill and Mays Lane / Barnet Lane junctions - (will require suitable mitigation measures)	LBB, Developer Partner	Funded by Dollis Valley Estate developers	Unknown	Additional peak time congestion when Dollis Valley and others sites redeveloped should be carefully considered and mitigation put in place should these be required.	Northeast	Dollis Valley Estate	TBC	2016-2020	Necessary	CS09	Discussion with E&O staff (20/07/2010)
Delivery	Movement	Junction Improvements	Junctions connecting existing estate and surrounding network will need reviewing (will require suitable mitigation measures)	LBB, Developer Partner	Funded by Dollis Valley Estate developers	Unknown	There will be constrained public transport opportunities affecting redevelopment, as well as estate access and egress issues if not holistically and broadly considered.	Northeast	Dollis Valley Estate	TBC	2016-2020	Necessary	CS09	Email from E&O staff (28/07/2010)
Delivery	Movement	Junction Improvements	Staples Corner and pedestrian bridge: M1 (Junction 1) / North Circular Road (A406) / Edgware Road (A5).	BXC Partners, LBB, TfL	Funded by BXC Partners	Unknown	Inadequate highways capacity leading to significant extra traffic congestion	West	Brent Cross Cricklewood	2	2021-2025	TBC	CS02 & CS09	Brent Cross Cricklewood Planning Application (ref. C/17559/08 dated October 2010)
Delivery	Movement	Junction Improvements	Watford Way (A41) / Whitefield Avenue	BXC Partners, LBB, TfL	Funded by BXC Partners	Unknown	Inadequate highways capacity leading to significant extra traffic congestion	West	Brent Cross Cricklewood	2	2021-2025	TBC	CS02 & CS09	Brent Cross Cricklewood Planning Application (ref. C/17559/08 dated October 2010)
Delivery	Movement	Junction Improvements	Cool Oak Lane / Edgware Road (A5)	Baratt's, LBB	Funded by developer of West Hendon Estate	Costings to be included in A5 widening	if not delivered pedestrian safety compromised & congestion from Colindale & BXC would be unacceptable	West	West Hendon Estate	TBC	2016-2020	Necessary	CS09	West Hendon Estate Planning Application (ref. W13937/04)
Delivery	Movement	Junction Improvements	Garrick Road / Edgware Road (A5)	Baratt's, LBB	Funded by developer of West Hendon Estate	Costings to be included in A5 widening	if not delivered congestion from Colindale & BXC would be unacceptable	West	West Hendon Estate	TBC	2016-2020	Necessary	CS09	West Hendon Estate Planning Application (ref. W13937/04)
Delivery	Movement	Junction Improvements	Station Road / Edgware Road (A5)	Baratt's, LBB	Funded by developer of West Hendon Estate	Costings to be included in A5 widening	If not delivered congestion from Colindale & BXC would be unacceptable	West	West Hendon Estate	TBC	2016-2020	Necessary	CS09	West Hendon Estate Planning Application (ref. W13937/04)

Infrastructure Delivery Plan
(Cabinet Resources Committee - 19 October 2010)

Need or Delivery	Primary Category	Secondary Category	Item	Delivery Partners	Delivery Mechanism (completed projects are highlighted in green - applies to all 2006-2010 projects)	Cost (italicised if estimate, blacked-out if commercially sensitive)	Risks / Contingency	Area (West, Northeast, Southeast)	Sub Area	Phase	Period (2006-2010, 2011-2015, 2016-2020, 2021-2025)	Priority (Critical Necessary Preferred)	Core Strategy Policy Source	Data Source
Delivery	Movement	Junction Improvements	New Link Road / Edgware Road (A5)	Baratt's, LBB	Funded by developer of West Hendon Estate	Costings to be included in A5 widening	Only a risk if development proceeds and junctions not delivered, else not required.	West	West Hendon Estate	TBC	2016-2020	Necessary	CS09	West Hendon Estate Planning Application (ref. W13937/04)
Delivery	Movement	Junction Improvements	New Link Road / Edgware Road (A5)	Baratt's, LBB	Funded by developer of West Hendon Estate	Costings to be included in A5 widening	Only a risk if development proceeds and junctions not delivered, else not required.	West	West Hendon Estate	TBC	2016-2020	Necessary	CS09	West Hendon Estate Planning Application (ref. W13937/04)
Delivery	Movement	Junction Improvements	Colindeep Lane (A5150) / Peel Access Link	Met Police - Barnet, LBB, Developer	Funded by developer of Peel Centre Site	Unknown	Without a carefully considered junction design, this new route to Aerodrome Rd could cause congestion on Colindeep Lane	West	AAP: Colindale	Peel Centre East	2016-2020	Critical	CS09	Colindale AAP - Package 3 Highways Infrastructure
Delivery	Movement	Junction Improvements	Aerodrome Road / Peel Access Link	Met Police - Barnet, LBB, Developer	Funded by developer of Peel Centre Site	Unknown	Without a carefully considered junction design, this new route to Colindeep Lane could cause congestion on Aerodrome Rd	West	AAP: Colindale	Peel Centre East	2016-2020	Critical	CS09	Colindale AAP - Package 3 Highways Infrastructure
Need	Movement	Junction Improvements	Projected population & travel behaviour will need capacity in key road network junctions to be addressed.				Failure to deliver additional capacity will lead to increased road congestion or a spread to increased use of minor roads				2021-2025			
Delivery	Movement	Junction Improvements	Henly's Corner: Finchley Road (A598) / North Circular (A406) / Great North Way (A1) - Major underpass and improvement scheme	TfL	Unfunded - costs currently too prohibitive to deliver	Unknown	Severe and long-term local congestion, particularly in later years if the 'half-hamburger' scheme is not implemented.	All	N/A	N/A	2021-2025	Critical	CS09	Discussion with E&O staff (20/07/2010)
Delivery	Movement	Junction Improvements	Golders Green Road / North Circular (A406)	TfL		Included within Henley's Corner cost	Additional congestion from localised growth plus added pressure from displaced traffic due to growth in BXC	All	N/A	N/A	2021-2025	Critical	CS09	Discussion with E&O staff (20/07/2010)
Delivery	Movement	Junction Improvements	Edgware Road (A5) / MML Link Bridge Junction inc works to Oxgate Gardens and Dollis Hill Lane	BXC Partners, TfL, LBB	Funded by BXC Partners	Unknown	Inadequate highways capacity leading to significant extra traffic congestion	West	Brent Cross Cricklewood	5	2021-2025	TBC	CS02 & CS09	Brent Cross Cricklewood Planning Application (ref. C/17559/08 dated October 2010)
Delivery	Movement	Junction Improvements	Edgware Road (A5) / Rail Freight Facility	BXC Partners, TfL	Funded by BXC Partners	Unknown	Required in order to make the BXC Planning Application acceptable and deliverable	West	Brent Cross Cricklewood	4	2021-2025	TBC	CS02 & CS09	Brent Cross Cricklewood Planning Application (ref. C/17559/08 dated October 2010)
Need	Movement	Highways	Projected population & travel behaviour will need new road linkages network capacity to be addressed.				Failure to deliver capacity will prevent required new access points to road network, as well as leading to increased road congestion or a spread to increased use of minor roads				2011-2015			

Infrastructure Delivery Plan
(Cabinet Resources Committee - 19 October 2010)

Need or Delivery	Primary Category	Secondary Category	Item	Delivery Partners	Delivery Mechanism (completed projects are highlighted in green - applies to all 2006-2010 projects)	Cost (italicised if estimate, blacked-out if commercially sensitive)	Risks / Contingency	Area (West, Northeast, Southeast)	Sub Area	Phase	Period (2006-2010, 2011-2015, 2016-2020, 2021-2025)	Priority (Critical Necessary Preferred)	Core Strategy Policy Source	Data Source
Delivery	Movement	Highways	M25 J16-23 [M40-A1] Widening to Dual 4 Lane in stages: 2009-2012	Highways Agency	Highways Agency	[£697m]	Additional pressure on A406 from some orbital movement, also potential for additional orbital journeys switching and causing congestion on key A & B class roads to avoid M25 congestion hotspots.	All	N/A	N/A	2011-2015	Critical	CS09	http://www.highways.gov.uk/roads/projects/5747.aspx - envisaged costs on 06/03/08, parliamentary response to question from Norman Baker: http://www.highways.gov.uk/roads/21788.aspx
Delivery	Movement	Highways	M25 J23-27 [A1-M11] Implementation of Managed Motorway scheme through Hard Shoulder Running (enabling dual 4 Lanes) delivered 2012-2015	Highways Agency	Highways Agency	[£419m]	Additional pressure on A406 from some orbital movement, also potential for additional orbital journeys switching and causing congestion on key A & B class roads to avoid M25 congestion hotspots.	All	N/A	N/A	2011-2015	Critical	CS09	http://www.highways.gov.uk/roads/projects/5743.aspx - envisaged costs on 06/03/08, parliamentary response to question from Norman Baker: http://www.highways.gov.uk/roads/21788.aspx
Need	Movement	Highways	A110 / A411 Corridor (Current issues and works feasibility study)	LBB	Local Implementation Plan	£475,000	Orbital travel needs assessing to identify congested and unsafe sections and suggest suitable measures	All	N/A	N/A	2011-2015	Critical	CS09	Email from E&O staff (03/08/2010)
Need	Movement	Highways	A109 / A5109 Corridor (Current issues and works feasibility study)	LBB	Local Implementation Plan	£400,000	Orbital travel needs assessing to identify congested and unsafe sections and suggest suitable measures	All	N/A	N/A	2011-2015	Critical	CS09	Email from E&O staff (03/08/2010)
Need	Movement	Highways	A1003-(A598)-A504 Corridor (Current issues & feasibility study)	LBB	Local Implementation Plan	£615,000	Orbital travel needs assessing to identify congested and unsafe sections and suggest suitable measures	All	N/A	N/A	2011-2015	Critical	CS09	Email from E&O staff (03/08/2010)
Need	Movement	Highways	A1000 Corridor (Current issues & feasibility study)	LBB	Local Implementation Plan	£710,000	Radial travel needs assessing to identify congested and unsafe sections and suggest suitable measures	All	N/A	N/A	2011-2015	Critical	CS09	Email from E&O staff (03/08/2010)
Need	Movement	Highways	Highway Improvements identified by & linked to School Travel Plans	LBB	Local Investment Plan, LBB	£300,000	Unsafe highway environments & congestion issues around some schools in the borough	All	N/A	N/A	2011-2015	Necessary	CS09	Email from E&O staff detailing LIP funding allocations (30/04/2010)
Need	Movement	Highways	Highway Improvements identified by & linked to specific accessibility cases and issues	LBB	Local Investment Plan, LBB	£100,000	Lack of appropriate accessible parking spaces near houses of specific residents and other key locations.	All	N/A	N/A	2011-2015	Necessary	CS09	Email from E&O staff detailing LIP funding allocations (30/04/2010)
Need	Movement	Highways	Strategic East-West Road through AAP site	LBB, Inglis Consortium	Funded by developer of Mill Hill East	£12,000,000	East-West distribution of travel will be compromised and pressure on existing congested junctions increased	Southeast	AAP: Mill Hill East	TBC	2011-2015	Critical	CS09	Route required under Mill Hill East AAP Policy MHE10 - Costing figure listed in Barnet Finance Plan Report
Delivery	Movement	Highways	Improvements to Bittacy Hill, Frith Lane & Holders Hill Circus	LBB, Inglis Consortium	Funded by developer of Mill Hill East	£5,000,000	Pressure on existing congested junction increased	Southeast	AAP: Mill Hill East	TBC	2011-2015	Critical	CS09	Route required under Mill Hill East AAP Policy MHE11 - Costing figure listed in Barnet Finance Plan Report
Need	Movement	Highways	Modified highway layout <i>Subject to Outcome of Town Centre Strategy</i>	LBB	Funded by developer obligations (TBC)	Feasibility and costing of options required	Loss of opportunity to create higher quality and safer town centre environment	Southeast	Town Centre North Finchley	N/A	2011-2015	Preferred	CS09	Discussion with E&O staff (20/07/2010)

Infrastructure Delivery Plan
(Cabinet Resources Committee - 19 October 2010)

Need or Delivery	Primary Category	Secondary Category	Item	Delivery Partners	Delivery Mechanism (completed projects are highlighted in green - applies to all 2006-2010 projects)	Cost (italicised if estimate, blacked-out if commercially sensitive)	Risks / Contingency	Area (West, Northeast, Southeast)	Sub Area	Phase	Period (2006-2010, 2011-2015, 2016-2020, 2021-2025)	Priority (Critical Necessary Preferred)	Core Strategy Policy Source	Data Source
Need	Movement	Highways	Edgware Road (A5) Corridor Study	BXC Partners, TfL	Funded by BXC Partners	Unknown	Radial travel and distributor road network needs assessing to identify areas at risk of congestion and suggest suitable transport measures	West	Brent Cross Cricklewood	Planning	2011-2015	Critical	CS02 & CS09	Brent Cross Cricklewood Planning Application (ref. C/17559/08 dated October 2010)
Delivery	Movement	Highways	Colindale Avenue	LBB	Funded by developer of Peel Centre Site	£9,000,000	Without improvement, traffic on Colindale Av will be worse, & transformation of Colindale 'as a place to be' is limited.	West	AAP: Colindale	Peel Centre West	2011-2015	Critical	CS09	Colindale AAP - Package 2 Highways Infrastructure
Delivery	Movement	Highways	Realignment of Lanacre Avenue	LBB	Funded by developer of Grahame Pk Estate	Unknown	Without the creation of this new route, the Grahame Park Planning Application cannot be implemented.	West	AAP: Colindale	Grahame Park (phase 1-4)	2011-2015	Critical	CS09	Colindale AAP - Policy 4.4 and Grahame Park Planning Application (ref. W/01731/JS/04)
Need	Movement	Highways	Projected population & travel behaviour will need new road linkages network capacity to be addressed.				Failure to deliver capacity will prevent required new access points to road network, as well as leading to increased road congestion or a spread to increased use of minor roads				2016-2020			
Delivery	Movement	Highways	Diversion of 'Prince Charles Drive'	BXC Partners, LBB	Funded by BXC Partners	Unknown	Required in order to make the BXC Planning Application acceptable and deliverable	West	Brent Cross Cricklewood	1	2016-2020	TBC	CS02 & CS09	Brent Cross Cricklewood Planning Application (ref. C/17559/08 dated October 2010)
Delivery	Movement	Highways	Alterations to Templehof Link Road	BXC Partners, LBB	Funded by BXC Partners	Unknown	Required in order to make the BXC Planning Application acceptable and deliverable	West	Brent Cross Cricklewood	1	2016-2020	TBC	CS02 & CS09	Brent Cross Cricklewood Planning Application (ref. C/17559/08 dated October 2010)
Delivery	Movement	Highways	Tiling Rd Improvements (West of Whitefield Av)	BXC Partners, LBB	Funded by BXC Partners	Unknown	Required in order to make the BXC Planning Application acceptable and deliverable	West	Brent Cross Cricklewood	1	2016-2020	TBC	CS02 & CS09	Brent Cross Cricklewood Planning Application (ref. C/17559/08 dated October 2010)
Delivery	Movement	Highways	Creation of new road 'Claremont Avenue'	BXC Partners, LBB	Funded by BXC Partners	Unknown	Required in order to make the BXC Planning Application acceptable and deliverable	West	Brent Cross Cricklewood	1	2016-2020	TBC	CS02 & CS09	Brent Cross Cricklewood Planning Application (ref. C/17559/08 dated October 2010)
Delivery	Movement	Highways	Creation of new road 'Claremont Park Road 1'	BXC Partners, LBB	Funded by BXC Partners	Unknown	Required in order to make the BXC Planning Application acceptable and deliverable	West	Brent Cross Cricklewood	1	2016-2020	TBC	CS02 & CS09	Brent Cross Cricklewood Planning Application (ref. C/17559/08 dated October 2010)
Delivery	Movement	Highways	North Circular (A406) Noise Reduction Surfacing	BXC Partners, TfL	Funded by BXC Partners	Unknown	Required in order to make the BXC Planning Application acceptable and deliverable	West	Brent Cross Cricklewood	1	2016-2020	TBC	CS02 & CS09	Brent Cross Cricklewood Planning Application (ref. C/17559/08 dated October 2010)
Delivery	Movement	Highways	On line improvements for A5 Widening	Baratt's, LBB	Funded by developer of West Hendon Estate	TBC	Without delivery of this key improvement then traffic flows on the A5 will be severely affected, in particular relating to growth in both Colindale and Brent Cross.	West	West Hendon Estate	TBC	2016-2020	Critical	CS09	West Hendon Estate Planning Application (ref. W13937/04)
Delivery	Movement	Highways	(Peel Access Link) Aerodrome Road / Colindeep Lane (A5150)	Met Police - Barnet, LBB, Developer	Funded by developer of Peel Centre Site	Unknown	entry points into Colindale would be unacceptable with development at the Peel Centre	West	AAP: Colindale	Peel Centre East	2016-2020	Critical	CS09	Colindale AAP - Package 3 Highways Infrastructure

Infrastructure Delivery Plan
(Cabinet Resources Committee - 19 October 2010)

Need or Delivery	Primary Category	Secondary Category	Item	Delivery Partners	Delivery Mechanism (completed projects are highlighted in green - applies to all 2006-2010 projects)	Cost (italicised if estimate, blacked-out if commercially sensitive)	Risks / Contingency	Area (West, Northeast, Southeast)	Sub Area	Phase	Period (2006-2010, 2011-2015, 2016-2020, 2021-2025)	Priority (Critical Necessary Preferred)	Core Strategy Policy Source	Data Source
Need	Movement	Highways	Projected population & travel behaviour will need new road linkages network capacity to be addressed.				Failure to deliver capacity will prevent required new access points to road network, as well as leading to increased road congestion or a spread to increased use of minor roads				2021-2025			
Delivery	Movement	Highways	High Street North of North Circular (A406)	BXC Partners, TfL	Funded by BXC Partners	Unknown	Required in order to assist make BXSC part of an external facing Town Centre	West	Brent Cross Cricklewood	2	2021-2025	TBC	CS02 & CS09	Brent Cross Cricklewood Planning Application (ref. C/17559/08 dated October 2010)
Delivery	Movement	Highways	High Street South of North Circular (A406)	BXC Partners, TfL	Funded by BXC Partners	Unknown	Required in order to make the BXC Planning Application acceptable and deliverable	West	Brent Cross Cricklewood	2	2021-2025	TBC	CS02 & CS09	Brent Cross Cricklewood Planning Application (ref. C/17559/08 dated October 2010)
Delivery	Movement	Highways	Creation of new road 'Whitefield Street'	BXC Partners, LBB	Funded by BXC Partners	Unknown	Required in order to make the BXC Planning Application acceptable and deliverable	West	Brent Cross Cricklewood	2	2021-2025	TBC	CS02 & CS09	Brent Cross Cricklewood Planning Application (ref. C/17559/08 dated October 2010)
Delivery	Movement	Highways	Tiling Rd Improvements (East of Whitefield Av)	BXC Partners, LBB	Funded by BXC Partners	Unknown	Required in order to make the BXC Planning Application acceptable and deliverable	West	Brent Cross Cricklewood	2	2021-2025	TBC	CS02 & CS09	Brent Cross Cricklewood Planning Application (ref. C/17559/08 dated October 2010)
Delivery	Movement	Highways	Creation of new road 'Claremont Park Road 2'	BXC Partners, LBB	Funded by BXC Partners	Unknown	Required in order to make the BXC Planning Application acceptable and deliverable	West	Brent Cross Cricklewood	2	2021-2025	TBC	CS02 & CS09	Brent Cross Cricklewood Planning Application (ref. C/17559/08 dated October 2010)
Delivery	Movement	Highways	Creation of new road 'School Lane'	BXC Partners, LBB	Funded by BXC Partners	Unknown	Required in order to provide access to the education campus in the Eastern Lands	West	Brent Cross Cricklewood	2	2021-2025	TBC	CS02 & CS09	Brent Cross Cricklewood Planning Application (ref. C/17559/08 dated October 2010)
Delivery	Movement	Highways	Creation of new road 'Whitefield Avenue'	BXC Partners, LBB	Funded by BXC Partners	Unknown	Required in order to make the BXC Planning Application acceptable and deliverable	West	Brent Cross Cricklewood	3	2021-2025	TBC	CS02 & CS09	Brent Cross Cricklewood Planning Application (ref. C/17559/08 dated October 2010)
Delivery	Movement	Highways	Bridge link road over Midland Main Line	BXC Partners, TfL	Funded by BXC Partners	Unknown	Inadequate highways capacity leading to significant extra traffic congestion	West	Brent Cross Cricklewood	5	post 2026	TBC	CS02 & CS09	Brent Cross Cricklewood Planning Application (ref. C/17559/08 dated October 2010)
Delivery	Movement	Highways	Spine Road North of MML Link Bridge	BXC Partners, LBB	Funded by BXC Partners	Unknown	Required in order to make the BXC Planning Application acceptable and deliverable	West	Brent Cross Cricklewood	5	post 2026	TBC	CS02 & CS09	Brent Cross Cricklewood Planning Application (ref. C/17559/08 dated October 2010)
Delivery	Movement	Highways	Spine Road South of MML Link Bridge	BXC Partners, LBB	Funded by BXC Partners	Unknown	Required in order to make the BXC Planning Application acceptable and deliverable	West	Brent Cross Cricklewood	5	post 2026	TBC	CS02 & CS09	Brent Cross Cricklewood Planning Application (ref. C/17559/08 dated October 2010)
Need	Movement	Parking	Growth in specific areas will need suitable parking facilities as well as clear management of on-street parking.				Failure to adequately provide new facilities & manage on-street parking could lead to increased road congestion / compromise pedestrian safety.				2011-2015			
Need	Movement	Parking	Key growth areas to consider parking need and deliver suitable management proposals as appropriate	LBB	Funded by developers as required	Unknown	Failure to deliver proper consideration for parking needs in developments upon construction would require prohibitively expensive retrofitting at a later date	All	N/A	Planning	2011-2015	Necessary	CS09	Discussion with E&O staff (08/10/2010)

Infrastructure Delivery Plan
(Cabinet Resources Committee - 19 October 2010)

Need or Delivery	Primary Category	Secondary Category	Item	Delivery Partners	Delivery Mechanism (completed projects are highlighted in green - applies to all 2006-2010 projects)	Cost (italicised if estimate, blacked-out if commercially sensitive)	Risks / Contingency	Area (West, Northeast, Southeast)	Sub Area	Phase	Period (2006-2010, 2011-2015, 2016-2020, 2021-2025)	Priority (Critical Necessary Preferred)	Core Strategy Policy Source	Data Source
Delivery	Movement	Parking	Colindale AAP: Electric Car Charging Points	LBB	Directly provided by developers	Unknown	Failure to deliver Charging Points in developments upon construction would require prohibitively expensive retrofitting at a later date	West	AAP: Colindale	Planning	2011-2015	Necessary	CS09	Colindale AAP - Policy 3.7
Need	Movement	Parking	BXC to consider parking needs and deliver management and/or Electric Car Charging Points as appropriate	LBB	Funded by developers as required	Unknown	Failure to deliver proper consideration for parking needs in developments upon construction would require prohibitively expensive retrofitting at a later date	West	Brent Cross Cricklewood	Planning	2011-2015	Necessary	CS09	Brent Cross Cricklewood Planning Application (ref. C/17559/08 dated October 2010)
Need	Movement	Cycling / Pedestrians	Walking and cycling facilities improvements required to improve access, safety and quality of environment				Failure to provide adequate pedestrian / cycle routes could compromise safety, failure to improve the public realm could compromise usage.				2011-2015			
Delivery	Movement	Cycling / Pedestrians	3 Greenway Cycle Corridors (Improved cycling facilities)	LBB	Local Investment Plan, LBB	£970,000	Poor quality leisure cycling corridors.	All	N/A	N/A	2011-2015	Necessary	CS09	Email from E&O staff detailing LIP funding allocations (30/04/2010)
Delivery	Movement	Cycling / Pedestrians	Off-road footpaths and alleyways (Improved pedestrian facilities)	LBB	Local Investment Plan, LBB	£300,000	Poor quality unsafe pedestrian environment and decline of the neighbourhood centre	All	N/A	N/A	2011-2015	Necessary	CS09	Email from E&O staff detailing LIP funding allocations (30/04/2010)
Delivery	Movement	Cycling / Pedestrians	Improved public realm & pedestrian facilities <i>Subject to outcome of Town Centre Strategy</i>	LBB	Funded by Barnet College & developer of Barnet Trading Estate	Feasibility and costing of options required	Additional congestion and/or pedestrian safety risks outside the new Barnet College facility	Northeast	Town Centre Chipping Barnet	N/A	2011-2015	Necessary	CS06 & CS09	Discussion with E&O staff (20/07/2010)
Delivery	Movement	Cycling / Pedestrians	Colney Hatch Lane (Improved public realm & pedestrian facilities)	LBB	Local Investment Plan, developer contributions, LBB	£385,000	Poor quality unsafe pedestrian environment and decline of the neighbourhood centre	Southeast	N/A	N/A	2011-2015	Necessary	CS09	Email from E&O staff detailing LIP funding allocations (30/04/2010)
Delivery	Movement	Cycling / Pedestrians	New Cycle Routes through AAP area inc. North-South linkage	LBB, Inglis Consortium	Funded by developer of Mill Hill East	TBC	Insufficient access through AAP area to station, sufficient to support mode shift.	Southeast	AAP: Mill Hill East	TBC	2011-2015	Necessary	CS09	Routes required under Mill Hill East AAP Policy MHE10.
Delivery	Movement	Cycling / Pedestrians	New Pedestrian Routes through AAP area inc. North-South linkage	LBB, Inglis Consortium	Funded by developer of Mill Hill East	TBC	Insufficient access through AAP area to station, sufficient to support mode shift.	Southeast	AAP: Mill Hill East	TBC	2011-2015	Necessary	CS09	Routes required under Mill Hill East AAP Policy MHE10.
Delivery	Movement	Cycling / Pedestrians	Finchley Church End Town Centre (Improved public realm & pedestrian facilities) <i>Subject to outcome of Town Centre Strategy</i>	LBB	Funded by developer contributions (TBC)	Feasibility and costing of options required	Poor quality public realm leading to less successful Town Centre environment	Southeast	Town Centre Finchley Church End	N/A	2011-2015	Preferred	CS06 & CS09	Discussion with E&O staff (20/07/2010)
Delivery	Movement	Cycling / Pedestrians	North Finchley Town Centre (public realm & pedestrian facilities) <i>Subject to Outcome of Town Centre Strategy</i>	LBB	Funded by developer obligations (TBC)	Feasibility and costing of options required	Loss of opportunity to create higher quality and safer town centre environment	Southeast	Town Centre North Finchley	N/A	2011-2015	Preferred	CS06 & CS09	Discussion with E&O staff (20/07/2010)
Need	Movement	Cycling / Pedestrians	Pedestrian and Cycle Network Study.	BXC Partners, TfL, LBB	Funded by BXC Partners	Unknown	Required in order to make the BXC Planning Application acceptable and deliverable	West	Brent Cross Cricklewood	Planning	2011-2015	Necessary	CS02 & CS09	Brent Cross Cricklewood Planning Application (ref. C/17559/08 dated October 2010)

Infrastructure Delivery Plan
(Cabinet Resources Committee - 19 October 2010)

Need or Delivery	Primary Category	Secondary Category	Item	Delivery Partners	Delivery Mechanism (completed projects are highlighted in green - applies to all 2006-2010 projects)	Cost (italicised if estimate, blacked-out if commercially sensitive)	Risks / Contingency	Area (West, Northeast, Southeast)	Sub Area	Phase	Period (2006-2010, 2011-2015, 2016-2020, 2021-2025)	Priority (Critical Necessary Preferred)	Core Strategy Policy Source	Data Source
Delivery	Movement	Cycling / Pedestrians	Cycle and Pedestrian Routes: Improvements to networks across Colindale.	TfL, LBB	Funded by developer contributions (TBC)	Unknown	Without safe and clearly marked cycle routes through Colindale, there will not be sufficient mode shift in travel	West	AAP: Colindale	Various Phases	2011-2015	Necessary	CS09	Colindale AAP - Policy 3.2
Delivery	Movement	Cycling / Pedestrians	Colindeep Lane (Improved public realm & pedestrian facilities)	LBB	Local Investment Plan, LBB	£189,000	Poor quality & unsafe pedestrian environment	West	N/A	N/A	2011-2015	Necessary	CS09	Email from E&O staff detailing LIP funding allocations (30/04/2010)
Delivery	Movement	Cycling / Pedestrians	Edgware Town Centre Improved public realm to allow intensification of pedestrian traffic	TfL, Developer Partner, London Buses	Funded by developer contributions (TBC) Local Investment Plan	£250,000	If not delivered then pedestrian safety and quality of environment is reduced.	West	Town Centre Edgware	N/A	2011-2015	Critical	CS06 & CS09	Email from E&O staff detailing LIP funding allocations (30/04/2010)
Need	Movement	Cycling / Pedestrians	Walking and cycling facilities improvements required to improve access, safety and quality of environment				Failure to provide adequate pedestrian / cycle routes could compromise safety, failure to improve the public realm could compromise usage.				2016-2020			
Delivery	Movement	Cycling / Pedestrians	Brent Cross Pedestrian Underpass Works	BXC Partners, TfL, LBB	Funded by BXC Partners	Unknown	BXC Planning Application acceptable and deliverable	West	Brent Cross Cricklewood	1	2016-2020	TBC	CS02 & CS09	Application (ref. C/17559/08 dated October 2010)
Delivery	Movement	Cycling / Pedestrians	Footbridge over Welsh Harp from West Hendon Estate	Baratt's, LBB	Funded by developer of West Hendon Estate	£420,000	Inability to reduce severance + improve access to the site	West	West Hendon Estate	TBC	2016-2020	Preferred	CS09	West Hendon Estate Planning Application (ref. W13937/04)
Delivery	Movement	Cycling / Pedestrians	Footbridge over Silk Stream to Sainsbury's Site from West Hendon Estate	Baratt's, LBB	Funded by developer of West Hendon Estate	£548,000	Inability to reduce severance + improve access to the site	West	West Hendon Estate	TBC	2016-2020	Preferred	CS09	West Hendon Estate Planning Application (ref. W13937/04)
Need	Movement	Cycling / Pedestrians	Walking and cycling facilities improvements required to improve access, safety and quality of environment				Failure to provide adequate pedestrian / cycle routes could compromise safety, failure to improve the public realm could compromise usage.				2021-2025			
Delivery	Movement	Cycling / Pedestrians	Pedestrian and Cyclist bridge over M1 J1	BXC Partners, TfL, LBB	Funded by BXC Partners	Unknown	Required in order to make the BXC Planning Application acceptable and deliverable	West	Brent Cross Cricklewood	2	2021-2025	TBC	CS02 & CS09	Brent Cross Cricklewood Planning Application (ref. C/17559/08 dated October 2010)
Delivery	Movement	Cycling / Pedestrians	Footbridge over MML from Geron Way to Southern Town Centre	BXC Partners, TfL, LBB	Funded by BXC Partners	Unknown	Required in order to make the BXC Planning Application acceptable and deliverable	West	Brent Cross Cricklewood	5	post 2026	TBC	CS02 & CS09	Brent Cross Cricklewood Planning Application (ref. C/17559/08 dated October 2010)
	UTILITIES	UTILITIES	<p>Planning for growth in usage of utilities is almost universally focused at the national scale (except for local providers such as Thames Water). It is therefore very difficult to relate infrastructure planning to local planned growth except where detailed assessment (Brent Cross + MHE) has taken place. Where details are known it has been included, but in the main it is hoped that emerging information from the Mayor of London's Utilities Team will further add detail and costing to this section as well as discussions with developer partners.</p>											

Infrastructure Delivery Plan

(Cabinet Resources Committee - 19 October 2010)

Need or Delivery	Primary Category	Secondary Category	Item	Delivery Partners	Delivery Mechanism (completed projects are highlighted in green - applies to all 2006-2010 projects)	Cost (italicised if estimate, blacked-out if commercially sensitive)	Risks / Contingency	Area (West, Northeast, Southeast)	Sub Area	Phase	Period (2006-2010, 2011-2015, 2016-2020, 2021-2025)	Priority (Critical Necessary Preferred)	Core Strategy Policy Source	Data Source
Delivery	Utilities	Electricity	Doubling small-scale domestic/local electricity generation by 2020 (to 15GW nationally)	National Grid, LBB	See 'Green Infrastructure' section	TBC	Insufficient local contribution towards energy generation will increase grid loading and the need for new largescale electricity generation plants elsewhere in the UK.	All	N/A	N/A	2011-2015	Necessary	CS1	Point 2.9 - Operating the Electricity Transmission Networks in 2020 (http://www.nationalgrid.com/NR/rdonlyres/32879A26-D6F2-4D82-9441-40FB2B0E2E0C/39517/Operatingin2020Consulation1.pdf)
Delivery	Utilities	Electricity	33 Kv Cable to link Leicester Road (Grid) substation with Brent Cross Cricklewood Dev.	BXC Partners, National Grid	Developer Obligation	Unknown	Required in order to make the BXC Planning Application acceptable and deliverable	West	Brent Cross Cricklewood	1	2016-2020	TBC	CS1 & CS2	Brent Cross Cricklewood Planning Application (ref. C/17559/08 dated October 2010)
Delivery	Utilities	Electricity	New Grid Transformer Station and 33 Kv Switchgear at Leicester Road substation	BXC Partners, National Grid	Developer Obligation	Unknown	Required in order to make the BXC Planning Application acceptable and deliverable	West	Brent Cross Cricklewood	TBC	2021-2025	TBC	CS1 & CS2	Brent Cross Cricklewood Planning Application (ref. C/17559/08 dated October 2010)
Delivery	Utilities	Electricity	Primary Substation (30MVA) under approach span of MML	BXC Partners, National Grid	Developer Obligation	Unknown	Required in order to make the BXC Planning Application acceptable and deliverable	West	Brent Cross Cricklewood	TBC	2021-2025	TBC	CS1 & CS2	Brent Cross Cricklewood Planning Application (ref. C/17559/08 dated October 2010)
Delivery	Utilities	Electricity	Primary Substation (30MVA) on NE corner of site South of M1/A406 roundabout	BXC Partners, National Grid	Developer Obligation	Unknown	Required in order to make the BXC Planning Application acceptable and deliverable	West	Brent Cross Cricklewood	1	2016-2020	TBC	CS1 & CS2	Brent Cross Cricklewood Planning Application (ref. C/17559/08 dated October 2010)
Delivery	Utilities	Electricity	Substation Distribution Centre to increase capacity of wider area	Baratt's, National Grid	Funded by developer of West Hendon Estate		required to upgrade infrastructure networks to meet need from redevelopment	West	West Hendon Estate	TBC	2016-2020	Necessary	CS1	West Hendon Estate Planning Application (ref. W13937/04)
Delivery	Utilities	Electricity	Primary Service Mains Diversion	Baratt's, National Grid	Funded by developer of West Hendon Estate		required to upgrade infrastructure networks to meet need from redevelopment	West	West Hendon Estate	TBC	2016-2020	Necessary	CS1	West Hendon Estate Planning Application (ref. W13937/04)
Delivery	Utilities	Electricity	Electricity Network Upgrades	Inglis Consortium, National Grid	Funded by developer of Mill Hill East		Required in order to make the MHE Planning Application acceptable and deliverable	Southeast	AAP: Mill Hill East	TBC	2011-2015	Critical	CS1	Requirement for upgrades detailed and costed in Mill Hill East Planning Application - Viability Appraisal
Delivery	Utilities	Gas	Relocation of Gas Governor to South of shopping centre	BXC Partners, National Grid	Developer Obligation	Unknown	Required in order to make the BXC Planning Application acceptable and deliverable	West	Brent Cross Cricklewood	TBC	2021-2025	TBC	CS1 & CS2	Brent Cross Cricklewood Planning Application (ref. C/17559/08 dated October 2010)
Delivery	Utilities	Gas	Gas Network Upgrades	Inglis Consortium, National Grid	Funded by developer of Mill Hill East		Required in order to make the MHE Planning Application acceptable and deliverable	Southeast	AAP: Mill Hill East	TBC	2011-2015	Critical	CS1	Requirement for upgrades detailed and costed in Mill Hill East Planning Application - Viability Appraisal
Delivery	Utilities	Fresh Water	Upper Thames Reservoir to meet demand for London	Thames Water	Thames Water	[£230m]	TBC	All	N/A	N/A	2016-2020	Necessary	CS1	http://www.thameswater.co.uk/cps/rde/x/bcr/corp/business-plan-summary-document-april-09.pdf
Delivery	Utilities	Fresh Water	Desalination Plant at Becton to meet demand for London	Thames Water	Thames Water	[£1.4bn]	TBC	All	N/A	N/A	TBC	TBC	CS1	TBC
Delivery	Utilities	Fresh Water	750m of 450mm diam truck main (near A41)	BXC Partners, Thames Water	Funded by the BXC Development Partners	Unknown	Required in order to make the BXC Planning Application acceptable and deliverable	West	Brent Cross Cricklewood	TBC	2021-2025	TBC	CS1	Brent Cross Cricklewood Planning Application (ref. C/17559/08 dated October 2010)
Delivery	Utilities	Fresh Water	Fresh Water Network Upgrades	Inglis consortium, Thames Water	Funded by developer of Mill Hill East		Required in order to make the MHE Planning Application acceptable and deliverable	Southeast	AAP: Mill Hill East	TBC	2011-2015	Critical	CS1	Requirement for upgrades detailed and costed in Mill Hill East Planning Application - Viability Appraisal

Infrastructure Delivery Plan

(Cabinet Resources Committee - 19 October 2010)

Need or Delivery	Primary Category	Secondary Category	Item	Delivery Partners	Delivery Mechanism (completed projects are highlighted in green - applies to all 2006-2010 projects)	Cost (italicised if estimate, blacked-out if commercially sensitive)	Risks / Contingency	Area (West, Northeast, Southeast)	Sub Area	Phase	Period (2006-2010, 2011-2015, 2016-2020, 2021-2025)	Priority (Critical Necessary Preferred)	Core Strategy Policy Source	Data Source
Delivery	Utilities	Foul Water	Increased capacity at Mogden and Becton Treatment Works	Thames Water	Thames Water	TBC	TBC	All	N/A	N/A	TBC	TBC	CS1	TBC
Delivery	Utilities	Foul Water	New sewage tunnel to Treatment Works to prevent stormflow into River Lee	Thames Water	Thames Water	[£600m]	TBC	All	N/A	N/A	2011-2015	Necessary	CS1	http://www.thameswater.co.uk/cps/rde/x/bcr/corp/busins-plan-summary-document-april-09.pdf
Delivery	Utilities	Foul Water	Land and design costs for new sewage tunnel to prevent stormflow into River Thames	Thames Water	Thames Water	[£393m]	TBC	All	N/A	N/A	2011-2015	Necessary	CS1	http://www.thameswater.co.uk/cps/rde/x/bcr/corp/busins-plan-summary-document-april-09.pdf
Delivery	Utilities	Foul Water	Foul and Storm Water Network Upgrades	Inglis consortium, Thames Water	Funded by developer of Mill Hill East		Required in order to make the MHE Planning Application acceptable and deliverable	Southeast	AAP: Mill Hill East	TBC	2011-2015	Critical	CS1	Requirement for upgrades detailed and costed in Mill Hill East Planning Application - Viability Appraisal
Delivery	Utilities	Telecomms	Installation of Superfast Broadband Network	BT & Virgin Media	Re-allocation of digital switchover fee + higher user charges	TBC	Failure to be a primary area for the delivery of superfast broadband will affect Barnet's competitiveness for SMEs	Northeast	N/A	N/A	2011-2015	TBC	CS1	TBC
Delivery	Utilities	Telecomms	Installation of Superfast Broadband Network	BT & Virgin Media	Re-allocation of digital switchover fee + higher user charges	TBC	Failure to be a primary area for the delivery of superfast broadband will affect Barnet's competitiveness for SMEs	Southeast	N/A	N/A	2011-2015	TBC	CS1	TBC
Delivery	Utilities	Telecomms	Installation of Superfast Broadband Network	BT & Virgin Media	Re-allocation of digital switchover fee + higher user charges	TBC	Failure to be a primary area for the delivery of superfast broadband will affect Barnet's competitiveness for SMEs	West	N/A	N/A	2011-2015	TBC	CS1	TBC
Delivery	Utilities	Telecomms	Telecoms Infrastructure Upgrades	Inglis consortium, BT	Funded by developer of Mill Hill East		Required in order to make the MHE Planning Application acceptable and deliverable	Southeast	AAP: Mill Hill East	TBC	2011-2015	Critical	CS1	Requirement for upgrades detailed and costed in Mill Hill East Planning Application - Viability Appraisal
Delivery	Utilities	Combined	Installation of new networks of utilities (telecoms, electricity, district heating...etc)	BXC Partners and relevant service providers	Funded by the BXC Development Partners	Unknown	Development is unacceptable without adequate servicing	West	Brent Cross Cricklewood	1	2016-2020	TBC	CS1 & CS2	Brent Cross Cricklewood Planning Application (ref. C/17559/08 dated October 2010)
Delivery	Utilities	Combined	Installation of new networks of utilities (telecoms, electricity, district heating...etc)	BXC Partners and relevant service providers	Funded by the BXC Development Partners	Unknown	Development is unacceptable without adequate servicing	West	Brent Cross Cricklewood	2	2021-2025	TBC	CS1 & CS2	Brent Cross Cricklewood Planning Application (ref. C/17559/08 dated October 2010)
Delivery	Utilities	Combined	Installation of new networks of utilities (telecoms, electricity, district heating...etc)	BXC Partners and relevant service providers	Funded by the BXC Development Partners	Unknown	Development is unacceptable without adequate servicing	West	Brent Cross Cricklewood	3	2021-2025	TBC	CS1 & CS2	Brent Cross Cricklewood Planning Application (ref. C/17559/08 dated October 2010)
Delivery	Utilities	Combined	Installation of new networks of utilities (telecoms, electricity, district heating...etc)	BXC Partners and relevant service providers	Funded by the BXC Development Partners	Unknown	Development is unacceptable without adequate servicing	West	Brent Cross Cricklewood	4	2021-2025	TBC	CS1 & CS2	Brent Cross Cricklewood Planning Application (ref. C/17559/08 dated October 2010)
Delivery	Utilities	Combined	Installation of new networks of utilities (telecoms, electricity, district heating...etc)	BXC Partners and relevant service providers	Funded by the BXC Development Partners	Unknown	Development is unacceptable without adequate servicing	West	Brent Cross Cricklewood	5	post 2026	TBC	CS1 & CS2	Brent Cross Cricklewood Planning Application (ref. C/17559/08 dated October 2010)

Infrastructure Delivery Plan
(Cabinet Resources Committee - 19 October 2010)

Need or Delivery	Primary Category	Secondary Category	Item	Delivery Partners	Delivery Mechanism <i>(completed projects are highlighted in green - applies to all 2006-2010 projects)</i>	Cost <i>(italicised if estimate, blacked-out if commercially sensitive)</i>	Risks / Contingency	Area (West, Northeast, Southeast)	Sub Area	Phase	Period <i>(2006-2010, 2011-2015, 2016-2020, 2021-2025)</i>	Priority <i>(Critical Necessary Preferred)</i>	Core Strategy Policy Source	Data Source
Delivery	Utilities	Combined	Installation of new networks of utilities (telecoms, electricity, district heating...etc)	BXC Partners and relevant service providers	Funded by the BXC Development Partners	Unknown	Development is unacceptable without adequate servicing	West	Brent Cross Cricklewood	6	post 2026	TBC	CS1 & CS2	Brent Cross Cricklewood Planning Application (ref. C/17559/08 dated October 2010)
Delivery	Utilities	Combined	Installation of new networks of utilities (telecoms, electricity, district heating...etc)	BXC Partners and relevant service providers	Funded by the BXC Development Partners	Unknown	Development is unacceptable without adequate servicing	West	Brent Cross Cricklewood	7	post 2026	TBC	CS1 & CS2	Brent Cross Cricklewood Planning Application (ref. C/17559/08 dated October 2010)
Delivery	Utilities	Combined	National Code of Conduct for Street Works (reduction in peak loss of highways)	TfL	TfL	N/A	TBC	All	N/A	N/A	2011-2015	Necessary	CS1	http://www.oneroadnetwork.org/news/2010/jun/njug-launches-national-code-conduct-street-works-mayor-london/

Infrastructure Delivery Plan
(Cabinet Resources Committee - 19 October 2010)

Need or Delivery	Primary Category	Secondary Category	Item	Delivery Partners	Delivery Mechanism (completed projects are highlighted in green - applies to all 2006-2010 projects)	Cost (italicised if estimate, blacked-out if commercially sensitive)	Risks / Contingency	Area (West, Northeast, Southeast)	Sub Area	Phase	Period (2006-2010, 2011-2015, 2016-2020, 2021-2025)	Priority (Critical Necessary Preferred)	Core Strategy Policy Source	Data Source	
	EDUCATION	EDUCATION	Forward Planning by the Council's Children's Service using GLA general population growth predictions is enabling a more detailed understanding of infrastructure demand and costs in the near future. In terms of planned growth, assessments related to key growth areas have been undertaken as required and built into the detailed delivery in terms of cost and site allocations. Mitigation measures for the cancellation of the BSF project are underway.												
Delivery	Education	Further / Higher	Barnet College - Wood Street Campus (Rebuild to provide equivalent teaching provision to much higher quality)	LSC, Barnet College	Completed	£50,000,000	None	Northeast	Town Centre: High Barnet	N/A	2006-2010	Critical	CS10	Wood Street Planning Application (ref: N01076AT/07) and development website: http://www.barnet.ac.uk/external/redevelopment/index.htm	
Delivery	Education	Further / Higher	Middlesex University Hendon Campus Plan - Phase 2-3 (Consolidation - closure of dispersed sites & development of excellent new facilities at the Hendon Campus)	DBIS, Middlesex University, LBB	Completed	£125,000,000	None	West	N/A	N/A	2006-2010	Critical	CS10	http://www.mdx.ac.uk/Assets/corp_plan_09_14.pdf and http://www.mdx.ac.uk/aboutus/estate_strategy/campus/index.aspx	
Need	Education	Further / Higher	Improvements to Further and Higher Education Facilities will benefit both residents & businesses	LBB			Lack of support for the plans, development and projects means potential benefits to Barnet are not optimised	All	N/A	N/A	2011-2015	Preferred	CS10	Barnet College and Middlesex University websites + Cabinet Paper on Middlesex University.	
Delivery	Education	Further / Higher	Barnet College - Grahame Park Estate Campus (Rebuild on Colindale Hospital Site / refurbish existing site)	LSC, Barnet College		Dependent on grant funding	Inability for Barnet College to move to a more sustainable and accessible location if it does not receive sufficient government funding by 2014. Contingency is to refurbish existing site & increase usage	West	AAP: Colindale	Colindale Hospital	2011-2015	Necessary	CS10	Strategic Plan 2008/09-2010/11 http://www.barnet.ac.uk/mlwcontent/0/images/governance/Strat%20Plan%2008-11%20%28update%2009-12%29.pdf	
Delivery	Education	Further / Higher	Middlesex University - Hendon Campus Plan Phase 4-5 (Consolidation of Archway, Trent Park & Enfield Sites along with facilities expansion)	DBIS, Middlesex University, LBB		Unknown	This stage of the programme is less certain and will depend on the business case for further consolidation and site rationalisation of these specific campuses	West	N/A	N/A	2011-2015	Necessary	CS10	Cabinet report 17 November 2008 'Civic and University Quarter' Draft Masterplan	
Delivery	Education	Secondary	East Barnet Lower School (consolidate sites to release land, 50 additional places)	DCSF, LBB, Developer Contributions	Completed	£34,200,000	None	Northeast	N/A	N/A	2006-2010	Critical	CS10	East Barnet School Planning Application (ref: B/00746/08) Project costs detailed in CRC monitoring reports. Build costs listed in DPR 651 dated 26 September 2008	
Delivery	Education	Secondary	East Barnet Upper School (rebuild as 'Jewish Community Secondary School' - total 1180 new places)	JCoSS Trust, DCSF, LBB	Completed	£48,000,000	None	Northeast	N/A	N/A	2006-2010	Critical	CS10	East Barnet School (Westbrook Crescent) Planning Application (ref: N02587K/07 dated 05 December 2008)	
Delivery	Education	Secondary	Replacement Christchurch School as 'Wren Academy' (900 additional places)	Academy Trust, DCSF, LBB	Completed	£23,000,000	None	Southeast	N/A	N/A	2006-2010	Critical	CS10	Various Cabinet Reports in 2004-2006, detail from discussion with Children's Service staff (Mar 2010)	
Delivery	Education	Secondary	Replacement Edgware School as 'London Academy' (no additional places incorporated)	Academy Trust, DCSF, LBB	Completed	Unknown	None	West	Stonegrove and Spur Road Estate	N/A	2006-2010	Critical	CS10	Edgware School Playing Fields Planning Application (ref: W13031/02)	

Infrastructure Delivery Plan
(Cabinet Resources Committee - 19 October 2010)

Need or Delivery	Primary Category	Secondary Category	Item	Delivery Partners	Delivery Mechanism (completed projects are highlighted in green - applies to all 2006-2010 projects)	Cost (italicised if estimate, blacked-out if commercially sensitive)	Risks / Contingency	Area (West, Northeast, Southeast)	Sub Area	Phase	Period (2006-2010, 2011-2015, 2016-2020, 2021-2025)	Priority (Critical Necessary Preferred)	Core Strategy Policy Source	Data Source
Need	Education	Secondary	No additional secondary places are identified as required, due to capacity already delivered.	LBB			That the current use of spare places leads to Senior Management not seeing the longer term investment need.	All	N/A	N/A	2011-2015	Necessary	CS10	Discussion with Children's Service staff (Mar 2010)
Delivery	Education	Secondary	Additional places from the 2006-2010 period improvements used to address growth.	LBB	N/A	£0	Low risk that GLA figures might have underestimated need & extra places required.	All	N/A	N/A	2011-2015	Necessary	CS10	Discussion with Children's Service staff (Mar 2010)
Need	Education	Secondary	Additional Secondary School Places will be needed if lack of spaces (1050x 11-16 places & 350x 17-18 places)	N/A	N/A	N/A	Demand for Primary Places in 2011-2015 translates into secondary need, but spare capacity fully used up	All	N/A	N/A	2016-2020	Critical	CS10	Discussion with Children's Service staff (Aug 2010)
Delivery	Education	Secondary	OPTION A (2016-2020): Potentially a new Secondary School (1200 additional places)	DfE, LBB	DfE, Planning Contributions	£30,000,000	Insufficient spare secondary level places, if not addressed as single school will need to be delivered through 6 school expansions (Option B below)	All	N/A	N/A	2016-2020	Critical	CS10	Discussion with Children's Service staff (Aug 2010)
Delivery	Education	Secondary	OPTION B (2016-2020): 1 FE expansion of Christ College Boys School (200 additional places)	DfE, LBB	DfE, LBB	Included in costs for new secondary school above	Insufficient spare secondary level places to accommodate Mill Hill East development, unless new secondary school delivered in Barnet	Southeast	AAP: Mill Hill East	N/A	2016-2020	Critical	CS10	Paragraph 5.6.2 of Mill Hill East Area Action Plan Part 2 - Policies and Proposals http://www.barnet.gov.uk/mill-hill-aap-jan-2009-policies-pt1.pdf
Delivery	Education	Secondary	OPTION B (2016-2020): 1FE expansion of Copthall Girls School (200 additional places)	DfE, LBB	DfE, LBB	Included in costs for new secondary school above	Insufficient spare secondary level places to accommodate Mill Hill East development, unless new secondary school delivered in Barnet	Southeast	AAP: Mill Hill East	N/A	2016-2020	Critical	CS10	Paragraph 5.6.2 of Mill Hill East Area Action Plan Part 2 - Policies and Proposals http://www.barnet.gov.uk/mill-hill-aap-jan-2009-policies-pt1.pdf
Delivery	Education	Secondary	OPTION B (2016-2020): 5FE expansions to Secondary Schools (800 additional places)	DfE, LBB	DfE, LBB	Included in costs for new secondary school above	Insufficient spare secondary level places to accommodate demand for secondary places, unless new secondary school delivered in Barnet	Southeast	N/A	N/A	2016-2020	Critical	CS10	Discussion with Children's Service staff (Aug 2010)
Delivery	Education	Secondary	Replacement Whitefield School (expanded by 200 places)	BXC Partners, LBB	Funded by the BXC Partners	Unknown	The existing facility cannot be closed until the new facility is ready for occupation.	West	Brent Cross Cricklewood	2	2021-2025	TBC	CS2 & CS10	Brent Cross Cricklewood Planning Application (ref. C/17559/08 dated October 2010)
Need	Education	Secondary	Further capacity may be required due to growth, but amount unknown	N/A	N/A	N/A	Projections indicate likelihood of increased need, risk is that figures underestimate situation if not regularly reappraised.	All	N/A	N/A	2021-2025	Necessary	CS10	Discussion with Children's Service staff (Aug 2010)
Delivery	Education	Secondary	Further Secondary School may be required (1180 places) - to be confirmed	DfE, LBB	DfE, LBB	Unknown	If projections are not suitably checked regularly, then risk of not ensuring land is available for necessary new provision	West	N/A	N/A	2021-2025	Preferred	CS10	Discussion with Children's Service staff (Aug 2010)
Delivery	Education	Primary	Replacement Akiva School (expanded by 210 places, 1FE)	DCSF, LBB	Completed	£9,000,000	None	Southeast	N/A	N/A	2006-2010	Critical	CS10	Akiva School Planning Application (ref: C00403CL/05 dated 30 September 2005)
Delivery	Education	Primary	1/2 FE expansion of St Catherine's RC School (105 additional places)	DCSF, LBB	Completed	£1,750,000	None	Northeast	N/A	N/A	2006-2010	Critical	CS10	St Catherine's Catholic Primary School Planning Application (ref: B/00114/10 dated 10 March 2010)

Infrastructure Delivery Plan
(Cabinet Resources Committee - 19 October 2010)

Need or Delivery	Primary Category	Secondary Category	Item	Delivery Partners	Delivery Mechanism (completed projects are highlighted in green - applies to all 2006-2010 projects)	Cost (italicised if estimate, blacked-out if commercially sensitive)	Risks / Contingency	Area (West, Northeast, Southeast)	Sub Area	Phase	Period (2006-2010, 2011-2015, 2016-2020, 2021-2025)	Priority (Critical Necessary Preferred)	Core Strategy Policy Source	Data Source
Delivery	Education	Primary	Replacement Parkfield School (expanded by 105 places 1/2FE)	DCSF, LBB	Completed	£9,100,000	None	West	N/A	N/A	2006-2010	Critical	CS10	Parkfield School Planning Application (ref: W/02475/K/07 dated 20 August 2007)
Delivery	Education	Primary	Replacement Colindale School (expanded by 210 places 1FE)	DCSF, LBB	Completed	£12,800,000	None	West	AAP: Colindale	Beaufort Park (Block B)	2006-2010	Critical	CS10	Cabinet Report (dated 8 June 2009) and Planning Application (ref. H/04220/09, dated 17 February 2010)
Need	Education	Primary	Identified natural and planned growth requires X additional places.	N/A	N/A	N/A	Insufficient primary places = failure to meet legal obligations	All	N/A	N/A	2011-2015	Critical	CS10	Cabinet Briefing Paper "Primary School Places" - 6 September 2010
Delivery	Education	Primary	37 additional temporary 'classes' in existing schools as 1FE each (1110 additional places)	DCSF, LBB	Planning Contributions, LBB and DCSF Grant	£8,000,000	Insufficient primary places = failure to meet legal obligations	All	N/A	N/A	2011-2015	Critical	CS10	Cabinet Briefing Paper "Primary School Places" - 6 September 2010
Delivery	Education	Primary	1 FE expansion to school in East Barnet Area (210 places)	DCSF, LBB	LBB and DfE Grant	£5,000,000	Insufficient primary places = failure to meet legal obligations	Northeast	N/A	N/A	2011-2015	Critical	CS10	Cabinet Briefing Paper "Primary School Places" - 6 September 2010
Delivery	Education	Primary	1 FE expansion to Jewish primary place provision (210 places)	DfE, LBB, Governors	LBB and DfE Grant, Governors Contribution	£5,000,000	Insufficient primary places = failure to meet legal obligations	Southeast	N/A	N/A	2011-2015	Critical	CS10	Cabinet Briefing Paper "Primary School Places" - 6 September 2010
Delivery	Education	Primary	1 FE expansion to school in Finchley Area (210 places)	DCSF, LBB	LBB and DfE Grant	£5,000,000	Insufficient primary places = failure to meet legal obligations	Southeast	N/A	N/A	2011-2015	Critical	CS10	Cabinet Briefing Paper "Primary School Places" - 6 September 2010
Delivery	Education	Primary	Akiva School (expanded by 210 places)	DCSF, LBB	LBB and DfE Grant	£3,000,000	Insufficient primary school places in 2010-11 if not provided	Southeast	N/A	N/A	2011-2015	Critical	CS10	Cabinet Briefing Paper "Primary School Places" - 6 September 2010
Delivery	Education	Primary	Blessed Dominic' moves into new school building built on Barnet College Grahame Park site (expansion: 210 places)	LSC, Barnet College, LBB, Developer Partners	Funded by developer of Barnet College Site	£11,500,000	There is a high risk that Barnet College will not move and release this site. This will be addressed through use of the Mill Hill Sports Club site.	West	AAP: Colindale	Barnet College (phase 1)	2011-2015	Critical	CS10	Colindale Area Action Plan http://www.barnet.gov.uk/index/council-democracy/unitary-authorities/statutory-development-plans/colindale-area-action-plan-adopted-mar10.htm
Delivery	Education	Primary	Orion School expanded onto vacated 'Blessed Dominic' school site. (expansion: 210 places)	LSC, Barnet College, LBB, Developer Partners	Funded by developer contributions (TBC)	£1,500,000	Insufficient primary school places in Colindale area if not provided and particularly if the Barnet College site does not deliver a new primary facility	West	AAP: Colindale	Barnet College (phase 1)	2011-2015	Critical	CS10	Colindale Area Action Plan http://www.barnet.gov.uk/index/council-democracy/unitary-authorities/statutory-development-plans/colindale-area-action-plan-adopted-mar10.htm
Delivery	Education	Primary	1 FE expansion to Broadfields school (210 places)	DfE, LBB	LBB and DfE Grant	£3,000,000	Insufficient primary places = failure to meet legal obligations	West	N/A	N/A	2011-2015	Critical	CS10	Cabinet Briefing Paper "Primary School Places" - 6 September 2010
Need	Education	Primary	Additional places / sites delivered as identified.	N/A	N/A	N/A	Insufficient primary places = failure to meet legal obligations	All	N/A	N/A	2016-2020	Critical	CS10	Cabinet Briefing Paper "Primary School Places" - 6 September 2010
Delivery	Education	Primary	3FE expansions to Primary Schools (location to be identified)	DCSF, LBB	LBB and DfE Grant	£15,000,000	Insufficient primary places = failure to meet legal obligations	All	N/A	N/A	2016-2020	Critical	CS10	Cabinet Briefing Paper "Primary School Places" - 6 September 2010
Delivery	Education	Primary	Replacement Claremont School (expanded by 210 places)	BXC Partners, LBB	Funded by the BXC Partners	Unknown	BXC Development unacceptable without it	West	Brent Cross Cricklewood	1	2016-2020	TBC	CS2 & CS10	Brent Cross Cricklewood Planning Application (ref. C/17559/08 dated October 2010)
Delivery	Education	Primary	New School built at Mill Hill East (increase of 420 places)	Inglis Consortium DCSF, LBB	Funded by developer for Mill Hill East	£10,000,000	Mill Hill East Development (phase X) unacceptable without it, but does not affect other developments	Southeast	AAP: Mill Hill East	TBC	2016-2020	Critical	CS10	Mill Hill East Area Action Plan http://www.barnet.gov.uk/mill-hill-east-aap-adopted-jan-2009

Infrastructure Delivery Plan
(Cabinet Resources Committee - 19 October 2010)

Need or Delivery	Primary Category	Secondary Category	Item	Delivery Partners	Delivery Mechanism (completed projects are highlighted in green - applies to all 2006-2010 projects)	Cost (italicised if estimate, blacked-out if commercially sensitive)	Risks / Contingency	Area (West, Northeast, Southeast)	Sub Area	Phase	Period (2006-2010, 2011-2015, 2016-2020, 2021-2025)	Priority (Critical Necessary Preferred)	Core Strategy Policy Source	Data Source
Need	Education	Primary	Additional places / sites delivered as identified.	N/A	N/A	N/A	West of the borough is the area of particular risk	All	N/A	N/A	2021-2025	Critical	CS10	Discussion with Children's Service staff (Jul 2010)
Delivery	Education	Primary	New School built on Peel Centre East Land (increase of 420 places)	LBB, Police, Development Partners	Funded by developer for Peel Centre Site	<i>£10,000,000</i>	Insufficient primary places in Colindale if the Peel Centre and other later sites are developed and this is not provided	West	AAP: Colindale	Peel Centre East	2021-2025	Critical	CS10	Colindale Area Action Plan http://www.barnet.gov.uk/index/council-democracy/unitary-authorities/statutory-development-plans/colindale-area-action-plan-adopted-mar10.htm
Delivery	Education	Early Years	Children's Centres (Phase 3) - Sweets Way (Army Centre)	DCSF, LBB	Completed	£50,000	None	Northeast	N/A	N/A	2006-2010	Necessary	CS10	Cabinet Resources Committee Report - Dated: 19th Jan 2010
Delivery	Education	Early Years	Children's Centres (Phase 3) - Church Passage, High Barnet	DCSF, LBB	Completed	£50,000	None	Northeast	N/A	N/A	2006-2010	Necessary	CS10	Cabinet Resources Committee Report - Dated: 19th Jan 2010
Delivery	Education	Early Years	Children's Centres (Phase 3) - Canada Villa	DCSF, LBB	Completed	£120,000	None	Southeast	N/A	N/A	2006-2010	Necessary	CS10	Cabinet Resources Committee Report - Dated: 19th Jan 2010
Delivery	Education	Early Years	Children's Centres (Phase 3) - North Finchley Library	DCSF, LBB	Completed	£200,000	None	Southeast	N/A	N/A	2006-2010	Necessary	CS10	Cabinet Resources Committee Report - Dated: 19th Jan 2010
Delivery	Education	Early Years	Children's Centres (Phase 3) - Moss Hall Nursery	DCSF, LBB	Completed	£200,000	None	Southeast	N/A	N/A	2006-2010	Necessary	CS10	Cabinet Resources Committee Report - Dated: 19th Jan 2010
Delivery	Education	Early Years	Children's Centres (Phase 3) - Garden Suburb, Site TBC	DCSF, LBB	Completed	£200,000	None	Southeast	N/A	N/A	2006-2010	Necessary	CS10	Cabinet Resources Committee Report - Dated: 19th Jan 2010
Delivery	Education	Early Years	Children's Centres (Phase 2) - Coppetts Wood Extension	DCSF, LBB	Completed	£60,000	None	Southeast	N/A	N/A	2006-2010	Necessary	CS10	Cabinet Resources Committee Report - Dated: 19th Jan 2010
Delivery	Education	Early Years	Children's Centres (Phase 2) - Childs Hill	DCSF, LBB	Completed	£900,000	None	Southeast	N/A	N/A	2006-2010	Necessary	CS10	Cabinet Resources Committee Report - Dated: 19th Jan 2010
Delivery	Education	Early Years	Children's Centres (Phase 3) - Edgware Library	DCSF, LBB	Completed	£400,000	None	West	N/A	N/A	2006-2010	Necessary	CS10	Cabinet Resources Committee Report - Dated: 19th Jan 2010
Delivery	Education	Early Years	Children's Centres (Phase 3) - West Hendon / Golders Green	DCSF, LBB	Completed	£0	None	West	N/A	N/A	2006-2010	Necessary	CS10	Cabinet Resources Committee Report - Dated: 19th Jan 2010
Delivery	Education	Early Years	Children's Centres (Phase 3) - Mill Hill Library	DCSF, LBB	Completed	£200,000	None	West	N/A	N/A	2006-2010	Necessary	CS10	Cabinet Resources Committee Report - Dated: 19th Jan 2010
Delivery	Education	Early Years	Children's Centres (Phase 2) - Bell Lane Extension	DCSF, LBB	Completed	£150,000	None	West	N/A	N/A	2006-2010	Necessary	CS10	Cabinet Resources Committee Report - Dated: 19th Jan 2010
Delivery	Education	Early Years	Children's Centres (Phase 2) - Fairway / Northway redev.	DCSF, LBB	Completed	£300,000	None	West	N/A	N/A	2006-2010	Necessary	CS10	Cabinet Resources Committee Report - Dated: 19th Jan 2010
Need	Education	Early Years	Recent investment in Children's Centres means that there is little additional capacity required in near future	N/A	N/A	N/A	Affects of growth on ability to meet the need for early years education & related provision will be monitored to ensure needs can be met	All	N/A	N/A	2011-2015	Necessary	CS10	Discussion with Children's Service staff (Aug 2010)

Infrastructure Delivery Plan
(Cabinet Resources Committee - 19 October 2010)

Need or Delivery	Primary Category	Secondary Category	Item	Delivery Partners	Delivery Mechanism (completed projects are highlighted in green - applies to all 2006-2010 projects)	Cost (italicised if estimate, blacked-out if commercially sensitive)	Risks / Contingency	Area (West, Northeast, Southeast)	Sub Area	Phase	Period (2006-2010, 2011-2015, 2016-2020, 2021-2025)	Priority (Critical Necessary Preferred)	Core Strategy Policy Source	Data Source
Delivery	Education	Special	Jewish Community Secondary School' - Autism Resource Centre (total 50 new places)	JCoSS Trust, DCSF, LBB, Norwood	Completed	Costed under secondary school	None	Northeast	N/A	N/A	2006-2010	Preferred	CS10	East Barnet School (Westbrook Crescent) Planning Application (ref: N02587K/07 dated 05 December 2008)
Need	Education	Special	Identified need for additional special school places - but no delivery programme in place.	N/A	N/A	N/A	Oak Lodge previously identified for expansion, risk of not identifying funding and project to deliver the required places.	All	N/A	N/A	2011-2015	Necessary	CS10	Discussion with Children's Service staff (Aug 2010)
Delivery	Education	Special	Mapledown School (expansion planned)	LBB, BXC Partners	Funded by the BXC Partners	Unknown	The existing facility cannot be closed until the new facility is ready for occupation.	West	Brent Cross Cricklewood	2	2021-2025	TBC	CS2 & CS10	Brent Cross Cricklewood Planning Application (ref. C/17559/08 dated October 2010)
Need	Education	Special	Oak Lodge (potential for expanded intake. Early discussions had about becoming special unit in mainstream school, no clear plans in place yet)	N/A	N/A	N/A	Oak Lodge was identified for expansion under Building Schools for the Future, now cancelled there is a risk of not identifying funding and project to deliver any required places.	All	N/A	N/A	2011-2015	Preferred	CS10	Discussion with Children's Service staff (Aug 2010)
	HEALTH	HEALTH	<p>The delivery of Healthcare at both the Primary and Secondary levels of care will be subject to significant changes in direction and control resulting from the recent publication of the new Coalition Government's White Paper.</p> <p>However to demonstrate the currently identified infrastructure needs and existing coordinated plans to address them, the direction for addressing Primary healthcare as detailed in the Primary Care Strategy of March 2010 is provided here until a replacement strategy emerges. Types of Primary Healthcare provision are therefore divided into 'Primary Care Centres' where specialist primary care services are provided and 'Primary Care Health Centres' as the lowest and most localised level of healthcare provision, mostly comprising GP practices.</p> <p>Secondary care will need to be addressed through planning for acute, unscheduled and other specialist care pathways, but providing detail on these areas will require a clearer direction to emerge during 2011 as both primary level and national changes become clearer.</p>											
Need	Health	Primary Care Centre	Creation of Vale Drive Primary Care Centre and improvement to the network of Primary Care services & GP practices	NHS Barnet	ELEVATE Partnership	N/A	This is required to ensure local access to the full range of Primary Care services provided in suitable premises	Northeast	N/A	N/A	2011-2015	Necessary	CS11	NHS Barnet - Polysystem Asset Utilisation Plan - March 2010 (Version 2)
Delivery	Health	Primary Care Centre	Vale Drive Primary Care Centre	DH, NHS Barnet	Completed	5,000,000	None	Northeast	N/A	N/A	2006-2010	Critical	CS11	NHS Barnet - Polysystem Asset Utilisation Plan - March 2010 (Version 2)
Need	Health	Primary Care Health Centre	Consideration of local provision and suitability of existing premises (process will depend on Health White Paper)	DH, NHS Barnet	ELEVATE Partnership	Unknown	Required to address existing constraints in provision over quality, access & affordability of current facilities.	Southeast	N/A	N/A	2011-2015	Necessary	CS11	NHS Barnet - Polysystem Asset Utilisation Plan - March 2010 (Version 2)
Need	Health	Primary Care Centre	Creation of the Finchley Memorial Hospital Primary Care Centre and improvement to the network of Primary Care services & GP practices	NHS Barnet	ELEVATE Partnership	N/A	This is required to ensure local access to the full range of Primary Care services provided in suitable premises	Southeast	N/A	N/A	2011-2015	Necessary	CS11	NHS Barnet - Polysystem Asset Utilisation Plan - March 2010 (Version 2)

Infrastructure Delivery Plan
(Cabinet Resources Committee - 19 October 2010)

Need or Delivery	Primary Category	Secondary Category	Item	Delivery Partners	Delivery Mechanism (completed projects are highlighted in green - applies to all 2006-2010 projects)	Cost (italicised if estimate, blacked-out if commercially sensitive)	Risks / Contingency	Area (West, Northeast, Southeast)	Sub Area	Phase	Period (2006-2010, 2011-2015, 2016-2020, 2021-2025)	Priority (Critical Necessary Preferred)	Core Strategy Policy Source	Data Source
Delivery	Health	Primary Care Centre	Finchley Memorial Hospital Primary Care Centre (expansion and redevelopment)	DH, NHS Barnet	ELEVATE Partnership	£45,000,000	Inadequate capacity for increased primary level care and inability to operate and deliver the polyclinic system	Southeast	N/A	N/A	2011-2015	Critical	CS11	NHS Barnet - Polysystem Asset Utilisation Plan - March 2010 (Version 2) & Finchley Memorial Hospital Planning Application (ref. F/03573/09, dated 20 April 2010)
Need	Health	Primary Care Health Centre	Consideration of local provision and suitability of existing premises (process will depend on Health White Paper)	DH, NHS Barnet	ELEVATE Partnership	Unknown	Required to address existing constraints in provision over quality, access & affordability of current facilities.	Southeast	N/A	N/A	2011-2015	Necessary	CS11	NHS Barnet - Polysystem Asset Utilisation Plan - March 2010 (Version 2)
Delivery	Health	Primary Care Health Centre	Brunswick Park Primary Care Health Centre (replacement facility required either through co-location, shared or direct provision)	DH, NHS Barnet	ELEVATE Partnership	£500,000-£2,500,000 dependent on preference of emerging options)	Long term housing of the Health Centre in temporary accommodation due to fire. Meaning use of substandard facilities and increased revenue cost implications.	Northeast	N/A	N/A	2011-2015	Critical	CS11	Brunswick Park Planning Application planned to deliver (ref. B/01960/10), but withdrawn as funding source removed. Various alternatives are therefore currently under consideration.
Delivery	Health	Primary Care Health Centre	Option for GP Surgery or other health usage in former Officer's Mess	DH, NHS Barnet, Developer Partners	Funded by developer of Mill Hill East		Lack of local sense of GP access if solely reliant on the existing available capacity at the Primary Care Health Centre on Mill Hill Gas Works Site	Southeast	AAP: Mill Hill East	TBC	2011-2015	Preferred	CS11	Delivery of a D1 facility listed as the change of use - http://www.millhill-east.co.uk/documents/planning%20application/MHEOPA2%20Planning%20Application%20Specification.pdf
Need	Health	Primary Care Centre	Creation of BXC Primary Care Centre and improvement to the network of Primary Care services & GP practices	NHS Barnet	ELEVATE Partnership	N/A	This is required to ensure local access to the full range of Primary Care services provided in suitable premises	West	N/A	N/A	2011-2015	Necessary	CS11	NHS Barnet - Polysystem Asset Utilisation Plan - March 2010 (Version 2)
Delivery	Health	Primary Care Centre	OPTION A (2016-2020): BXC Primary Care Centre (as part of development scheme)	DH, NHS Barnet, Developer Partners	Funded by the BXC Partners	Unknown	Timescale issues, potential inadequate capacity in Southwest of Borough until commencement of BXC unless interim option is delivered.	West	Brent Cross Cricklewood	TBC	2021-2025	TBC	CS2 & CS11	Brent Cross Cricklewood Planning Application (ref. C/17559/08 dated October 2010)
Delivery	Health	Primary Care Centre	OPTION B (2011-2015): BXC Interim Primary Care Centre & Urgent Care provision (PCT-led)	NHS Barnet	ELEVATE Partnership	Unknown	NHS Barnet is still the lead on Primary Care provision so has control over delivery options, but white paper timescales pose risk to delivery of facility.	West	N/A	N/A	2011-2015	Critical	CS2 & CS11	NHS Barnet - Polysystem Asset Utilisation Plan - March 2010 (Version 2)
Delivery	Health	Primary Care Centre	OPTION C (2011-2015): Alternative Interim Primary Care Centre & Urgent Care provision (market-based contract)	NHS Barnet	ELEVATE Partnership	Unknown	A market-based option may provide an interim solution to meet timescale issues, but issues of cost, quality & scale of investment are challenging	West	N/A	N/A	2011-2015	Critical	CS11	NHS Barnet - Polysystem Asset Utilisation Plan - March 2010 (Version 2)
Need	Health	Primary Care Health Centre	Consideration of local provision and suitability of existing premises (process will depend on Health White Paper)	DH, NHS Barnet	ELEVATE Partnership	Unknown	Required to address existing constraints in provision over quality, access & affordability of current facilities.	West	N/A	N/A	2011-2015	Necessary	CS11	NHS Barnet - Polysystem Asset Utilisation Plan - March 2010 (Version 2)
Delivery	Health	Primary Care Health Centre	Temporary Brent Cross Cricklewood Primary Care Health Centre	DH, NHS Barnet, Developer Partners	Funded by the BXC Partners	Unknown	This option is required due to the number of dwellings delivered before the Primary Care Centre.	West	Brent Cross Cricklewood	1	2016-2020	TBC	CS2 & CS11	Brent Cross Cricklewood Planning Application (ref. C/17559/08 dated October 2010)
Delivery	Health	Primary Care Health Centre	Delivery of specialist paediatric health provision as part of Oak Lane Children's Centre	NHS Barnet	ELEVATE Partnership	Costed under children's centres	Loss of opportunity to provide specialist paediatric healthcare in an area of identified need.	Southeast	N/A	N/A	2011-2015	Preferred	CS11	Discussion with NHS Barnet staff (04/08/2010)

Infrastructure Delivery Plan
(Cabinet Resources Committee - 19 October 2010)

Need or Delivery	Primary Category	Secondary Category	Item	Delivery Partners	Delivery Mechanism (completed projects are highlighted in green - applies to all 2006-2010 projects)	Cost (italicised if estimate, blacked-out if commercially sensitive)	Risks / Contingency	Area (West, Northeast, Southeast)	Sub Area	Phase	Period (2006-2010, 2011-2015, 2016-2020, 2021-2025)	Priority (Critical Necessary Preferred)	Core Strategy Policy Source	Data Source
Delivery	Health	Primary Care Health Centre	Golders Green Primary Care Health Centre (1000m ²)	DH, NHS Barnet, Developer Partners	Funded by developer contributions (TBC) and NHS Barnet	£2,500,000	Poor quality existing local GP facilities, therefore new premises for 4 GPs to co-locate is required	Southeast	N/A	N/A	2011-2015	Necessary	CS11	NHS Barnet Estate Strategy
Delivery	Health	Primary Care Health Centre	West Hendon Primary Care Health Centre	DH, NHS Barnet, Developer Partners	Funded by developer of West Hendon Estate	TBC - speak to dev. partners	Viability concerns as part of the development lead to delays in provision of this facility.	West	West Hendon Estate	TBC	2016-2020	Necessary	CS11	West Hendon Estate Planning Application (ref: W13937/04 dated 01 July 2008).
Need	Health	Primary Care Centre	Creation of the Edgware Community Hospital Primary Care Centre & improvement to network of Primary Care services & GP practices	NHS Barnet	ELEVATE Partnership	N/A	This is required to ensure local access to the full range of Primary Care services provided in suitable premises	West	N/A	N/A	2011-2015	Necessary	CS11	NHS Barnet - Polysystem Asset Utilisation Plan - March 2010 (Version 2)
Delivery	Health	Primary Care Centre	Edgware Community Hospital (remodelled)	DH, NHS Barnet	Completed	40,000,000	None	West	N/A	N/A	2006-2010	Critical	CS11	NHS Barnet - Polysystem Asset Utilisation Plan - March 2010 (Version 2)
Need	Health	Primary Care Health Centre	Consideration of local provision and suitability of existing premises (process will depend on Health White Paper)	DH, NHS Barnet	ELEVATE Partnership	Unknown	Required to address existing constraints in provision over quality, access & affordability of current facilities.	Southeast	N/A	N/A	2011-2015	Necessary	CS11	NHS Barnet - Polysystem Asset Utilisation Plan - March 2010 (Version 2)
Delivery	Health	Primary Care Health Centre	South of the borough GP-led Health Centre (converted offices utilised in Cricklewood)	NHS Barnet, investment company	Completed	TBC	None	West	N/A	N/A	2011-2015	Preferred	CS11	Discussion with NHS Barnet staff (04/08/2010)
Delivery	Health	Primary Care Health Centre	Colindale (Grahame Park) GP-led Health Centre - (1000-2000m ²)	DH, NHS Barnet, Developer Partners	External 1000m ² . structure = developer obligation & fit-out by NHS Barnet. If extra 1000m ² needed, also pay difference in cost	£2,160,000	Inability to cater for healthcare need related to redevelopment of Graham Park Estate and the Colindale area as a whole	West	AAP: Colindale	Grahame Park (phase ?)	2011-2015	Critical	CS11	Colindale Area Action Plan http://www.barnet.gov.uk/index/council-democracy/unitary-authorities/statutory-development-plans/colindale-area-action-plan-adopted-mar10.htm
Delivery	Health	Primary Care Health Centre	OPTION A (2011-2015): Colindale (Colindale Hospital) GP-led Health Centre (1000m ²)	DH, NHS Barnet, Developer Partners	External structure = developer obligation: Colindale Hospital & fit-out by NHS Barnet	£2,500,000	Risks insufficient funding to support delivery of the centre may require provision of an alternative on a different site (Newspaper Library Site)	West	AAP: Colindale	Colindale Hospital	2011-2015	Critical	CS11	Colindale Area Action Plan http://www.barnet.gov.uk/index/council-democracy/unitary-authorities/statutory-development-plans/colindale-area-action-plan-adopted-mar10.htm
Delivery	Health	Primary Care Health Centre	OPTION B (2011-2015): Colindale (Newspaper Library Site) GP-led Health Centre (1000m ²)	DH, NHS Barnet, Developer Partners	External structure = developer obligation: British Library Site & fit-out by NHS Barnet	Costed under option A	Provision of this alternative site may come at a cost to the council on other benefits, as it's not option identified within the Colindale Area Action Plan	West	AAP: Colindale	British Library Site	2011-2015	Critical	CS11	Colindale Area Action Plan http://www.barnet.gov.uk/index/council-democracy/unitary-authorities/statutory-development-plans/colindale-area-action-plan-adopted-mar10.htm
Need	Health	Unscheduled Care and Ambulance Services	Unscheduled Care many require additional special provision or facilities. Ambulance Service may require improvements	NHS Barnet	ELEVATE Partnership	N/A	To meet budget constraints, effects of growth and need to cover the changed location and sizes of population.	West	N/A	N/A	2011-2015	Necessary	CS11	TBC
Need	Health	Acute Care	Acute conditions many require additional special provision or facilities and changes to Care Pathways to	NHS Barnet	ELEVATE Partnership	N/A	To deliver annual budgets and meet the need to deliver services at a more specialist level at a more local scale may affect plans.	West	N/A	N/A	2011-2015	Necessary	CS11	TBC

Infrastructure Delivery Plan
(Cabinet Resources Committee - 19 October 2010)

Need or Delivery	Primary Category	Secondary Category	Item	Delivery Partners	Delivery Mechanism (completed projects are highlighted in green - applies to all 2006-2010 projects)	Cost (italicised if estimate, blacked-out if commercially sensitive)	Risks / Contingency	Area (West, Northeast, Southeast)	Sub Area	Phase	Period (2006-2010, 2011-2015, 2016-2020, 2021-2025)	Priority (Critical Necessary Preferred)	Core Strategy Policy Source	Data Source
Need	Health	Specialist Care Pathways	Specialist Care Pathways and other acute conditions many require additional special provision or facilities	NHS Barnet	ELEVATE Partnership	N/A	To deliver annual budgets and meet the need to deliver services at a more specialist level at a more local scale may affect plans.	West	N/A	N/A	2011-2015	Necessary	CS11	TBC
Delivery	Health	Specialist Care Pathways	Centre for Independent Living - providing services to disabled	DH, NHS Barnet	Funded by developer of Grahame Park	£2,145,970	Unacceptable loss of existing Flightways Welfare Centre related to redevelopment of Graham Park Estate if not reprovided.	All	AAP: Colindale	Grahame Park (phase ?)	2016-2020	Necessary	CS11	Graham Park Planning Application (ref. W01731JS/04)
	POLICING & JUSTICE	POLICING & JUSTICE	The Metropolitan Police do not have any specific infrastructure requirements at this time but will be reviewing the forecasted growth in the Borough to assess future policing infrastructure requirements. However at the local level the needs in terms of the three key growth areas have been considered and details are listed below.											
Need	Policing & Justice	Front Counters	The Metropolitan Police do not have any specific infrastructure requirements at this time but will be reviewing the forecasted growth in the Borough to assess future policing needs	Met Police	Met Police	N/A	None identified.	Unknown	N/A	N/A	2011-2015	Necessary	CS12	Awaiting confirmation from CGMS
Delivery	Policing & Justice	Front Counters	Safer Neighbourhoods Team Base (30m ²) at Mill Hill East Development	Met Police, Developer Partners	Funded by developer of Mill Hill East	TBC	The Mill Hill East development is unacceptable without these facilities being provided.	Southeast	AAP: Mill Hill East	2	2016-2020	Necessary	CS2 & CS12	Mill Hill East Area Action Plan http://www.barnet.gov.uk/mill-hill-aap-jan-2009-policies-pt2.pdf
Delivery	Policing & Justice	Front Counters	2x Police Kiosks at 93sq.m or 1 at 186sq.m	Met Police, Developer Partners	Funded by the BXC Partners	Unknown	The Brent Cross development is unacceptable without these facilities being provided.	West	Brent Cross Cricklewood	1	2016-2020	TBC	CS2 & CS12	Brent Cross Cricklewood Planning Application (ref. C/17559/08 dated October 2010)
Delivery	Policing & Justice	Front Counters	Community Safety Office (27m ²) at Colindale Hospital Development	Met Police, Developer Partners	Funded by developer of Colindale Hospital	£155,000	Without this facility the safer Neighbourhoods Team would need to operate out of the custody centre instead of close to the Tube Station	West	AAP: Colindale	N/A	2016-2020	Necessary	CS2 & CS12	Colindale Hospital Planning Application (ref. H/00342/09)
Need	Policing & Justice	Back Office / Policing	The Metropolitan Police do not have any specific infrastructure requirements at this time but will be reviewing the forecasted growth in the Borough to assess future policing needs	Met Police	Met Police	N/A	None identified.	Unknown	N/A	N/A	2011-2015	Necessary	CS12	Awaiting confirmation from CGMS
Delivery	Policing & Justice	Back Office / Policing	Borough Custody Centre (Colindale Police Station)	Met Police	Completed	TBC	None	West	AAP: Colindale	N/A	2006-2010	Critical	CS12	Colindale Area Action Plan http://www.barnet.gov.uk/index/council-democracy/unitary-authorities/statutory-development-plans/colindale-area-action-plan-adopted-mar10.htm

Infrastructure Delivery Plan
(Cabinet Resources Committee - 19 October 2010)

Need or Delivery	Primary Category	Secondary Category	Item	Delivery Partners	Delivery Mechanism (completed projects are highlighted in green - applies to all 2006-2010 projects)	Cost (italicised if estimate, blacked-out if commercially sensitive)	Risks / Contingency	Area (West, Northeast, Southeast)	Sub Area	Phase	Period (2006-2010, 2011-2015, 2016-2020, 2021-2025)	Priority (Critical Necessary Preferred)	Core Strategy Policy Source	Data Source
Need	Policing & Justice	Court Facilities	Awaiting completion of HMCS review of London facilities and processes, which might identify reconfiguration or need for new courthouses	MoJ	MoJ	N/A	There is a small risk that the justice side of policing is not properly resourced to manage with increased demands or pressures if not reviewed.	All	N/A	N/A	2006-2010	Necessary	CS12	Email dated 27 April 2010 from DPP LLP who are acting as the representative of HMCS on the Barnet Core Strategy.
	FIRE & RESCUE	FIRE & RESCUE	The London Fire and Emergency Planning Authority produce three year safety strategies. The 2010-2013 plan does not appear to identify planned growth as specifically increasing the risk profile of Barnet and therefore any need for additional infrastructure or equipment. However LFB officers are now working in detail with localised expectations of growth over the full IDP period, to analyse further the combined impact on stations such as Mill Hill and Hendon of multiple growth areas.											
Need	Fire & Rescue	Emergency Planning	Consolidation of emergency response facilities to provide specialist bases to enable full cover at reduced revenue costs	LFB		N/A	If regional and specialist consolidation of resources does not take place then the cost for delivering them and introducing any new skills and equipment will be prohibitive	All	N/A	N/A	2011-2015	Necessary	CS1	Conversations and email from Paul Davis dated 27 July 2010
Delivery	Fire & Rescue	Emergency Planning	London Regional Control Centre (Merton Industrial Park - <i>subject to review</i>)	LFB, Airwave, CLG, EADS	PFI	N/A	Inability to deliver sufficient major incident capacity for co-ordination of services, with reduced levels of funding.	All	N/A	N/A	2011-2015	Necessary	CS1	http://www.communities.gov.uk/fire/resilience/response/firecontrol/regions/london/
Delivery	Fire & Rescue	Emergency Planning	Harrow Incident Support Centre (consolidation of specialist support equip into 4 London locations)	LFB	Revenue Funding	N/A	Different crews trained to use different specialist equipment and therefore extra staffing costs of service patterns	All	N/A	N/A	2011-2015	Preferred	CS1	London Safety Plan 2010-2013 (page 25) http://www.london-fire.gov.uk/Documents/LSP4.pdf
Delivery	Fire & Rescue	Emergency Planning	Edmonton Rescue Centre (consolidation of specialist rescue equip into 5 London locations)	LFB	Revenue Funding	N/A	Different crews trained to use different specialist equipment and therefore extra staffing costs of service patterns	All	N/A	N/A	2011-2015	Preferred	CS1	London Safety Plan 2010-2013 (page 25) http://www.london-fire.gov.uk/Documents/LSP4.pdf
Need	Fire & Rescue	Fire Stations	Currently 4 fire stations within Barnet and 4 neighbouring Barnet. No additional sites required, but equipment may need to change if risk profiles change in relation to new dev.	LFB		N/A	Currently provision across the fire stations is sufficient. With most fire stations having capacity for at least 2 engines but only 1 located on site, so there is existing space should the risk profiles increase in any particular area.	All	N/A	N/A	2011-2025	Preferred	CS1	Conversations and email from Paul Davis dated 27 July 2010
Delivery	Fire & Rescue	Fire Stations	Replacement of Finchley Fire Station in a more suitable location on strategic road network if site becomes available	LFB	Funded by London Fire Brigade and sale of current site	£5,000,000	Slower response times to certain Southern and South Eastern parts of the borough if not provided direct access to the North Circular Road.	Southeast	N/A	N/A	2016-2020	Necessary	CS1	LFB Asset Management Plan 2009 - Confirmed as still valid in email from Paul Davis dated 27 July 2010.
	COMMUNITY FACILITIES	COMMUNITY FACILITIES	An assessment of Community Facilities was undertaken in Autumn 2009, this has not produced sufficient information to enable detailed infrastructure planning. Further work is currently being undertaken to improve the depth and quality of information; the challenge is that it is difficult to measure supply and demand and therefore additional capacity requirements. However increasing use of and access to the schools estate will play a large role in addressing growth and existing demand pressures, and to date has delivered full out of hours Youth Provision across the borough. Sufficient provision has been identified in key growth areas through AAPs & Planning Applications, but a holistic plan for delivery of community facilities and under a wider definition is needed if needs for community facilities are to be managed even in more organic community-led manner.											

Infrastructure Delivery Plan
(Cabinet Resources Committee - 19 October 2010)

Need or Delivery	Primary Category	Secondary Category	Item	Delivery Partners	Delivery Mechanism (completed projects are highlighted in green - applies to all 2006-2010 projects)	Cost (italicised if estimate, blacked-out if commercially sensitive)	Risks / Contingency	Area (West, Northeast, Southeast)	Sub Area	Phase	Period (2006-2010, 2011-2015, 2016-2020, 2021-2025)	Priority (Critical Necessary Preferred)	Core Strategy Policy Source	Data Source
Delivery	Community Facilities	Libraries	Replacement Library South Friern	LBB	Completed	£400,000	None	Southeast	N/A	N/A	2006-2010	Necessary	CS10	Information from Libraries and Culture (April 2010)
Delivery	Community Facilities	Libraries	Mill Hill Library & Children's Centre	LBB	Completed	Costed under children's centres	None	Southeast	N/A	N/A	2006-2010	Necessary	CS10	Information from Libraries and Culture (April 2010)
Delivery	Community Facilities	Libraries	Edgware Library & Children's Centre	LBB	Completed	Costed under children's centres	None	West	Town Centre: Edgware	N/A	2006-2010	Necessary	CS6 & CS10	Information from Libraries and Culture (April 2010)
Delivery	Community Facilities	Libraries	Replacement Library & Customer Access Centre - Burnt Oak	LBB	Completed	£1,200,000	None	West	N/A	N/A	2006-2010	Necessary	CS10	Information from Libraries and Culture (April 2010)
Delivery	Community Facilities	Libraries	Local Studies Centre from Daws Lane to Hendon Library	LBB	Completed	£20,000	None	West	N/A	N/A	2006-2010	Necessary	CS10	Information from Libraries and Culture (April 2010)
Need	Community Facilities	Libraries	Identified need to address population increase, budget reductions and changing needs from libraries	LBB		N/A	There is a risk that libraries provision may not meet the needs of natural and planned population growth if not considered holistically	All	N/A	N/A	2011-2015	Necessary	CS10	Information from Libraries and Culture (September 2010)
Delivery	Community Facilities	Libraries	Strategy to address these Libraries Needs is being progressed (due out December 2010).	LBB	Needs resulting from growth to be addressed by funding from developers	Unknown	If a strategy is not delivered then there is a risk that libraries provision may not meet the needs of natural and planned population growth	All	N/A	N/A	2011-2015	Necessary	CS10	Information from Libraries and Culture (September 2010)
Delivery	Community Facilities	Arts and Exhibition Spaces	Barnet College - New Public Gallery Space	Barnet College	Completed	Costed under Barnet College Rebuild	None	Northeast	Town Centre: High Barnet	N/A	2006-2010	Preferred	CS6 & CS10	Planning Application (ref. N/01076AT/07)
Delivery	Community Facilities	Arts and Exhibition Spaces	Replacement Hampstead Garden Suburb Institute	Hampstead Garden Suburb Institute Trust	Completed	£6,500,000	None	Southeast	N/A	N/A	2006-2010	Necessary	CS10	Email from Principal of The Institute (dated 31 August 2010)
Delivery	Community Facilities	Arts and Exhibition Spaces	Phoenix Cinema - refurbishment + new café / social facilities	Phoenix Cinema Trust	Completed	£700,000	None	Southeast	N/A	N/A	2006-2010	Preferred	CS10	http://www.durkan.co.uk/news-durkan-to-reno-rotate-britains-oldest-cinema.asp
Delivery	Community Facilities	Arts and Exhibition Spaces	Rithmik Music Studio within Canada Villa Youth Centre	LBB	Completed	£37,000	None	West	N/A	N/A	2006-2010	Preferred	CS10	Youth and Connexions
Delivery	Community Facilities	Youth Provision	Finchley Youth Theatre Refurbishment	LBB	Completed	TBC	None	Southeast	N/A	N/A	2006-2010	Preferred	CS10	Youth and Connexions, Youth Opportunities Fund
Need	Community Facilities	Arts and Exhibition Spaces	Barnet sees needs for arts + exhibition spaces as being addressed organically by the 300+ community-based organisations offering arts, sports & leisure activities in Barnet				The 'Big Society' should lead on arts, but there is a small risk that groups are unable to find suitable facilities to deliver projects and new networks, to be mitigated by the Council as appropriate responding to issues as they arise.	All	N/A	N/A	2011-2015	Preferred	CS10	Discussion with Children's Service staff (Aug 2010)
Delivery	Community Facilities	Arts and Exhibition Spaces	Incognito Theatre - Friern Barnet (minor extension)	Incognito Theatre Group	Incognito Member Donations, Grants and Fundraising	£120,000	Poor quality facilities for audiences and rehearsals, as well as for youth work	Northeast	N/A	N/A	2011-2015	Preferred	CS10	http://www.incognitoteatre.com/
Delivery	Community Facilities	Arts and Exhibition Spaces	Hartley Hall rebuild to provide Exhibition, Theatre & Youth Space	Developer and Church	Funded by developer of adjacent site	£1,339,092	Poor quality facilities for amateur theatre, as well as for youth & community functions	West	N/A	N/A	2011-2015	Necessary	CS10	Planning Application (ref. H/04296/08) - figure as quoted in the viability appraisal as exceptional additional cost of building

Infrastructure Delivery Plan
(Cabinet Resources Committee - 19 October 2010)

Need or Delivery	Primary Category	Secondary Category	Item	Delivery Partners	Delivery Mechanism (completed projects are highlighted in green - applies to all 2006-2010 projects)	Cost (italicised if estimate, blacked-out if commercially sensitive)	Risks / Contingency	Area (West, Northeast, Southeast)	Sub Area	Phase	Period (2006-2010, 2011-2015, 2016-2020, 2021-2025)	Priority (Critical Necessary Preferred)	Core Strategy Policy Source	Data Source
Delivery	Community Facilities	Arts and Exhibition Spaces	Orien School Theatre new school and community theatre and sports hall proposed	TBC	Unfunded	£2,000,000	Opportunity to deliver local arts facilities for Colindale to address growth as part of school expansion project.	West	AAP: Colindale	Barnet College (phase 1)	2011-2015	Necessary	CS10	http://www.ch-architects.com/projects/education/orion-school-theatre http://www.theorion.org.uk/pages/5/orion_primary_school/bright_star_enterprise
Delivery	Community Facilities	Arts and Exhibition Spaces	New multi-screen cinema facility	BXC Partners, LBB	Funded by the BXC Partners	Unknown	Will assist in ensuring Brent Cross retail + leisure offer remains competitive, appropriate for a new metropolitan town centre.	West	Brent Cross Cricklewood	1	2016-2020	TBC	CS2 & CS10	Brent Cross Cricklewood Planning Application (ref. C/17559/08 dated October 2010)
Delivery	Community Facilities	Arts and Exhibition Spaces	Public Art	BXC Partners, LBB, Arts Council	BXC Partner Contribution	Unknown	Lower quality and less inviting areas of public realm	West	Brent Cross Cricklewood	1	2016-2020	TBC	CS2 & CS10	Brent Cross Cricklewood Planning Application (ref. C/17559/08 dated October 2010)
Delivery	Community Facilities	Arts and Exhibition Spaces	Public Art	BXC Partners, LBB, Arts Council	BXC Partner Contribution	Unknown	Lower quality and less inviting areas of public realm	West	Brent Cross Cricklewood	2	2021-2025	TBC	CS2 & CS10	Brent Cross Cricklewood Planning Application (ref. C/17559/08 dated October 2010)
Delivery	Community Facilities	Arts and Exhibition Spaces	Public Art	BXC Partners, LBB, Arts Council	BXC Partner Contribution	Unknown	Lower quality and less inviting areas of public realm	West	Brent Cross Cricklewood	3	2021-2025	TBC	CS2 & CS10	Brent Cross Cricklewood Planning Application (ref. C/17559/08 dated October 2010)
Delivery	Community Facilities	Arts and Exhibition Spaces	Public Art	BXC Partners, LBB, Arts Council	BXC Partner Contribution	Unknown	Lower quality and less inviting areas of public realm	West	Brent Cross Cricklewood	4	2021-2025	TBC	CS2 & CS10	Brent Cross Cricklewood Planning Application (ref. C/17559/08 dated October 2010)
Delivery	Community Facilities	Arts and Exhibition Spaces	Public Art	BXC Partners, LBB, Arts Council	BXC Partner Contribution	Unknown	Lower quality and less inviting areas of public realm	West	Brent Cross Cricklewood	5	post 2026	TBC	CS2 & CS10	Brent Cross Cricklewood Planning Application (ref. C/17559/08 dated October 2010)
Delivery	Community Facilities	Community Centre	Greentop Centre (Replacement for Log Cabin Day Centre)	Developer, LBB	Completed	£190,000	None	West	AAP: Colindale	Grahame Park (phase 1)	2006-2010	Necessary	CS10	Colindale Area Action Plan http://www.barnet.gov.uk/index/council-democracy/unitary-authorities/statutory-development-plans/colindale-area-action-plan-adopted-mar10.htm
Need	Community Facilities	Community Centre	New and refurbished community meeting facilities are needed in a variety of forms and costs for hire to address population growth, ageing & diversification of social activities				If the quality, availability, diversity and location of facilities are wrong then there is a risk that community groups are limited in their provision, reducing the creation of a 'Big Society' with strong & active participation in local groups	All	N/A	N/A	2011-2025	Preferred	CS10	Discussion with Property Services staff (Sep 2010)
Delivery	Community Facilities	Community Centre	New Community Centre projects will be added as they are identified and come forwards - led by the voluntary sector	N/A	N/A	N/A	If a channel of communication is not maintained with local groups then their needs will not be able to be joined-up in order to facilitate co-location.	All	N/A	N/A	2011-2015	Preferred	CS10	N/A
Delivery	Community Facilities	Community Centre	Community Buildings'	BXC Partners	Funded by the BXC Partners	Unknown	Assist develop sense of place and focus of new community	West	Brent Cross Cricklewood	1	2016-2020	TBC	CS2 & CS10	Brent Cross Cricklewood Planning Application (ref. C/17559/08 dated October 2010)
Delivery	Community Facilities	Community Centre	Community Buildings'	BXC Partners	Funded by the BXC Partners	Unknown	Assist develop sense of place and focus of new community	West	Brent Cross Cricklewood	2	2021-2025	TBC	CS2 & CS10	Brent Cross Cricklewood Planning Application (ref. C/17559/08 dated October 2010)
Delivery	Community Facilities	Community Centre	New Community Centre (440m2)	Developer, Community Trust	Funded by developer of Stonegrove Estate	£1,865,606	Development plans would be unsound if this community facility is not delivered	West	Stonegrove and Spur Road Estate	2	2016-2020	Necessary	CS10	Stonegrove and Spur Road Planning Application (ref. W/13582/E/07)

Infrastructure Delivery Plan
(Cabinet Resources Committee - 19 October 2010)

Need or Delivery	Primary Category	Secondary Category	Item	Delivery Partners	Delivery Mechanism (completed projects are highlighted in green - applies to all 2006-2010 projects)	Cost (italicised if estimate, blacked-out if commercially sensitive)	Risks / Contingency	Area (West, Northeast, Southeast)	Sub Area	Phase	Period (2006-2010, 2011-2015, 2016-2020, 2021-2025)	Priority (Critical Necessary Preferred)	Core Strategy Policy Source	Data Source
Delivery	Community Facilities	Religious Facilities	Sikh Community - Nanak Darbar Temple (internal facilities improvements)	N/A	Completed	TBC	None	Northeast	N/A	N/A	2006-2010	Preferred	CS10	http://www.nanakdarbar.co.uk/facilities.htm
Delivery	Community Facilities	Religious Facilities	New North London Synagogue Rebuild	New North London Synagogue Community	Completed	£6,500,000	None	Southeast	N/A	N/A	2006-10	Preferred	CS10	http://www.nnls-masorti.org.uk/page.php?ID=13
Delivery	Community Facilities	Religious Facilities	North Western Reform Synagogue Rebuild	North West London (Alyth) Synagogue Community	Completed	£4,000,000	None	Southeast	N/A	N/A	2006-10	Preferred	CS10	Synagogue Website
Need	Community Facilities	Religious Facilities	Barnet has a diverse number of religious groups who own and rent buildings for prayer and community activities, some of which require substantial investment to meet changing needs of their communities.				A number of existing facilities could become unsuitable or unable to meet needs of their communities if investment is not provided. Poorer quality facilities will limit the role these communities can play in the delivery of a Big Society.	All	N/A	N/A	2011-2025	Preferred	CS10	CommUnity Barnet Website
Delivery	Community Facilities	Religious Facilities	Hindu Cultural Centre - (Facilities Upgrade)	Hindu Cultural Society	Funded by community fundraising	TBC	Poorer quality and less well used community facilities	Northeast	N/A	N/A	2011-2015	Preferred	CS10	http://www.hinduculturalsociety.co.uk/index.htm
Delivery	Community Facilities	Religious Facilities	Expansion to existing Mosque to accommodate 80-100 extra people (undelivered in 2008-09 due to lack of funds, permission lapsed)	Islamic Centre of North London	Funded by community fundraising	£220,000	Inadequate capacity to meet membership needs and therefore potentially poorer quality community facilities and overall prayer experience	Southeast	N/A	N/A	2011-2015	Preferred	CS10	http://www.ianl.org.uk/index.php?option=com_content&view=article&id=96%3A Mosque-extension-details&catid=15%3A Mosque-information&Itemid=73
Delivery	Community Facilities	Religious Facilities	Finchley Reform Synagogue (rebuild and 50% expansion)	Finchley Reform Synagogue	Funded by community fundraising	£2,000,000	Inadequate and poorer quality community facilities	Southeast	N/A	N/A	2011-2015	Preferred	CS10	www.frsonline.org
Delivery	Community Facilities	Religious Facilities	Golders Green Synagogue (refurbishment and rear of building expansion)	Golders Green Synagogue	Funded by community fundraising	£3,500,000	Unsuitable and inappropriate existing community facilities	Southeast	N/A	N/A	2011-2015	Preferred	CS10	http://www.goldersgreensynagogue.co.uk/G/Community_Redevelopment_Strateg.html
Delivery	Community Facilities	Religious Facilities	Mill Hill Synagogue (building expansion)	Mill Hill Synagogue	Funded by community fundraising	£3,600,000	Inadequate and inappropriate existing community facilities	West	N/A	N/A	2011-2015	Preferred	CS10	http://www.thejc.com/community/community-life/30819/mill-hills-synagogues-%C2%A336m-development-plan
Delivery	Community Facilities	Religious Facilities	Holy Mission of Guru Nanak - Cricklewood Broadway - (Extension to existing facility)	Holy Mission of Guru Nanak Community	Funded by community fundraising	£250,000	Inadequate and poorer quality community facilities	West	N/A	N/A	2011-2015	Preferred	CS10	http://www.holymission.org.uk/html/initiatives.asp
Delivery	Community Facilities	Religious Facilities	New Church Building (400m2)	Developer, Diocese	Funded by developer of Stonegrove Estate	£1,948,588	Development plans would be unsound if this community and nursery facility is not delivered	West	Stonegrove and Spur Road Estate	4	2021-2025	Necessary	CS10	Stonegrove and Spur Road Planning Application (ref. W/13582/E/07), cost detailed in the financial model.
Delivery	Community Facilities	Youth Provision	Extended Schools Programme (8am-6pm)	LBB, DCSF	Completed	TBC	None	Northeast	N/A	N/A	2006-2010	Necessary	CS10	Discussion with Children's Service staff (Mar 2010)
Delivery	Community Facilities	Youth Provision	Extended Schools Programme (8am-6pm)	LBB, DCSF	Completed	TBC	None	Southeast	N/A	N/A	2006-2010	Necessary	CS10	Discussion with Children's Service staff (Mar 2010)
Delivery	Community Facilities	Youth Provision	Extended Schools Programme (8am-6pm)	LBB, DCSF	Completed	TBC	None	West	N/A	N/A	2006-2010	Necessary	CS10	Discussion with Children's Service staff (Mar 2010)

Infrastructure Delivery Plan
(Cabinet Resources Committee - 19 October 2010)

Need or Delivery	Primary Category	Secondary Category	Item	Delivery Partners	Delivery Mechanism (completed projects are highlighted in green - applies to all 2006-2010 projects)	Cost (italicised if estimate, blacked-out if commercially sensitive)	Risks / Contingency	Area (West, Northeast, Southeast)	Sub Area	Phase	Period (2006-2010, 2011-2015, 2016-2020, 2021-2025)	Priority (Critical Necessary Preferred)	Core Strategy Policy Source	Data Source
Need	Community Facilities	Youth Provision	Issues of capacity and need must be holistically addressed through the 'Big Society' including multi-agency approaches and the voluntary sector (200 organisations work with children, young people & families in Barnet)				If the accommodation and capacity requirements for organisations working with young people are not fully considered and regularly monitored then there is a risk that suitable accommodation or opportunities for revenue cost reductions will be lost	All	N/A	N/A	2011-2025	Preferred	CS10	CommUnity Barnet Website
Delivery	Community Facilities	Youth Provision	Children's Centres (Phase 3) - Canada Villa for 0-19 year olds	DCSF, LBB	First stage completed, remainder TBC	Costed under early years provision	If funding is withdrawn then this project to expand the scope cannot be delivered	West	N/A	N/A	2011-2015	Preferred	CS10	Youth and Connexions
Delivery	Community Facilities	Youth Provision	Children's Centres (Phase 3) - Chipping Barnet Library for 0-19 year olds	DCSF, LBB	TBC	TBC	If funding is withdrawn then this project to expand the scope cannot be delivered	Northeast	N/A	N/A	2011-2015	Preferred	CS10	Youth and Connexions
Delivery	Community Facilities	Youth Provision	Loss of existing Youth Centre facility on Barnet College Site will require replacement provision	LBB, Developer	Funded by developer of Barnet College Site	Unknown	If funding for replacement provision is not utilised for a multi-agency approach then the opportunity to improve services at reduced revenue funding costs will be lost.	West	AAP: Colindale	Barnet College (phase 1)	2016-2020	Necessary	CS10	Colindale Area Action Plan http://www.barnet.gov.uk/index/council-democracy/unitary-authorities/statutory-development-plans/colindale-area-action-plan-adopted-mar10.htm
Delivery	Community Facilities	Youth Provision	Aerodrome Park Youth Facilities	LBB, Developer	Funded by developer of Peel Centre Site	Unknown	If a joined-up approach is not taken to the design and development of the Peel Centre then a key opportunity for improving provision in the area will be lost.	West	AAP: Colindale	Peel Centre East	2021-2025	Preferred	CS10	Colindale Area Action Plan http://www.barnet.gov.uk/index/council-democracy/unitary-authorities/statutory-development-plans/colindale-area-action-plan-adopted-mar10.htm
Delivery	Community Facilities	Youth Provision	Childcare Facilities'	BXC Partners	Funded by the BXC Partners	Unknown	Lack of accessible childcare facilities for construction and other jobs for local residents and new employees.	West	Brent Cross Cricklewood	3	2021-2025	TBC	CS2 & CS10	Brent Cross Cricklewood Planning Application (ref. C/17559/08 dated October 2010)
Delivery	Community Facilities	Youth Provision	Childcare Facilities'	BXC Partners	Funded by the BXC Partners	Unknown	Lack of accessible childcare facilities for construction and other jobs for local residents and new employees.	West	Brent Cross Cricklewood	4	2021-2025	TBC	CS2 & CS10	Brent Cross Cricklewood Planning Application (ref. C/17559/08 dated October 2010)
Delivery	Community Facilities	Youth Provision	Childcare Facilities'	BXC Partners	Funded by the BXC Partners	Unknown	Lack of accessible childcare facilities for construction and other jobs for local residents and new employees.	West	Brent Cross Cricklewood	5	post 2026	TBC	CS2 & CS10	Brent Cross Cricklewood Planning Application (ref. C/17559/08 dated October 2010)
Need	Community Facilities	Funeral Facilities	The capacity and quality of existing crematoria needs to be assessed in relation to growth plans and population change, to ensure sufficient investment so they can meet modern standards.			N/A	The overall level of risk is small and needs for growth and investment can be addressed through private capital.	All	N/A	N/A	2011-2025	Preferred	CS10	Discussion with Environmental Health Service (Jul 2010)

Infrastructure Delivery Plan
(Cabinet Resources Committee - 19 October 2010)

Need or Delivery	Primary Category	Secondary Category	Item	Delivery Partners	Delivery Mechanism (completed projects are highlighted in green - applies to all 2006-2010 projects)	Cost (italicised if estimate, blacked-out if commercially sensitive)	Risks / Contingency	Area (West, Northeast, Southeast)	Sub Area	Phase	Period (2006-2010, 2011-2015, 2016-2020, 2021-2025)	Priority (Critical Necessary Preferred)	Core Strategy Policy Source	Data Source
Need	Community Facilities	Funeral Facilities	The capacity and quality of existing cemeteries needs to be assessed in relation to growth plans and population change.			N/A	Currently sufficient capacity; if pressure increases this will likely impact on out-of-borough facilities where any need for expansion can be addressed. Much of the pressure is reduced by the various Jewish Communities all running their own cemeteries	All	N/A	N/A	2011-2025	Preferred	CS10	Discussion with Environmental Health Service (Jul 2010)
Delivery	Community Facilities	Funeral Facilities	Expansion of Edgwarebury Lane Jewish Cemetery into neighbouring fields.	Belsize Park Synagogue Liberal Judaism, Spanish & Port. Sephardi Jewish Communities, West London Synagogue	Expansion funded by ongoing 'Burial Fees' paid via subscription to a Synagogue Community or through fees & charges at the time of death	TBC	If not delivered then a number of Jewish Communities in Barnet and London will not have sufficient burial space.	All	N/A	N/A	2011-2015	Necessary	CS10	Edgwarebury Cemetery Planning Application - Planning Inspectorate Appeal Decision (Ref: APP/N5090/A/10/2122850)
Delivery	Community Facilities	Other	New community centre / business meeting rooms	Developer	Completed	£1,000,000	None	West	AAP: Colindale	Beaufort Park (Block B)	2006-10	Preferred	CS10	Colindale Area Action Plan http://www.barnet.gov.uk/index/council-democracy/unitary-authorities/statutory-development-plans/colindale-area-action-plan-adopted-mar10.htm
Need	Community Facilities	Other	400+ local community based organisations in Barnet offer cultural activities for the hugely diverse communities living in Barnet. Needs from growth should therefore be addressed organically as identified by these local groups				There is a risk that local groups are unable to develop if there isn't sufficient support & leadership to co-ordinate as individual opportunities arise for co-location or co-delivery of services.	All	N/A	N/A	2011-2025	Preferred	CS10	CommUnity Barnet Website
Need	Community Facilities	Other	The 300+ community organisations providing specialised help, advice & signposting to services require suitable facilities. Needs from growth should therefore be addressed organically as identified by these local groups				There is a risk that local groups are unable to develop if there isn't sufficient support & leadership to co-ordinate as individual opportunities arise for co-location or co-delivery of services.	All	N/A	N/A	2011-2025	Preferred	CS10	CommUnity Barnet Website
Delivery	Community Facilities	Other	New 'Community Office' on Colindale Hospital Site for 'Wright Trust'	Fairview	Direct Provision (developer obligation - Colindale Hospital)	£50,000	If the new facility is not delivered then the Wright Trust will not have a space from which to operate its community building activities	West	AAP: Colindale	Colindale Hospital	2011-2015	Preferred	CS10	Colindale Area Action Plan http://www.barnet.gov.uk/index/council-democracy/unitary-authorities/statutory-development-plans/colindale-area-action-plan-adopted-mar10.htm
Delivery	Community Facilities	Other	New facility on British Library Site	Developer	Direct Provision (developer obligation - British Library)	TBC	If the new facility is not delivered then will there be sufficient spaces from which community groups can operate and services run from?	West	AAP: Colindale	British Library Site	2016-2020	Preferred	CS10	Colindale Area Action Plan http://www.barnet.gov.uk/index/council-democracy/unitary-authorities/statutory-development-plans/colindale-area-action-plan-adopted-mar10.htm

Infrastructure Delivery Plan
(Cabinet Resources Committee - 19 October 2010)

Need or Delivery	Primary Category	Secondary Category	Item	Delivery Partners	Delivery Mechanism (completed projects are highlighted in green - applies to all 2006-2010 projects)	Cost (italicised if estimate, blacked-out if commercially sensitive)	Risks / Contingency	Area (West, Northeast, Southeast)	Sub Area	Phase	Period (2006-2010, 2011-2015, 2016-2020, 2021-2025)	Priority (Critical Necessary Preferred)	Core Strategy Policy Source	Data Source
Delivery	Community Facilities	Other	New facility on Peel Centre West Site	Developer	Direct Provision (developer obligation - Peel Centre West)	TBC	If the new facility is not delivered then will there be sufficient spaces from which community groups can operate and services run from?	West	AAP: Colindale	Peel Centre West	2021-2025	Preferred	CS10	Colindale Area Action Plan http://www.barnet.gov.uk/index/council-democracy/unitary-authorities/statutory-development-plans/colindale-area-action-plan-adopted-mar10.htm
Delivery	Community Facilities	Other	New facility in Aerodrome Way Corridor	Developer	Direct Provision (developer obligation - Peel Centre East)	TBC	If the new facility is not delivered then will there be sufficient spaces from which community groups can operate and services run from?	West	AAP: Colindale	Peel Centre East	2021-2025	Preferred	CS10	Colindale Area Action Plan http://www.barnet.gov.uk/index/council-democracy/unitary-authorities/statutory-development-plans/colindale-area-action-plan-adopted-mar10.htm
	SPORT & RECREATION	SPORT & RECREATION	A holistic assessment and resulting strategy for Sport and Recreational Infrastructure is needed. The PPS 17 assessment only included analysis of required playing pitches and play facilities, it does not deliver a strategy for addressing demonstrated needs. Localised plans for delivering required sporting infrastructure have been developed for the key planned growth areas - these form the basis of the information detailed below. A more holistic and 'across the piece' assessment and resulting strategy is needed. In terms of informal recreation, a number of play facilities were delivered through the Playbuilder Scheme - but future funding has been cancelled.											
Need	Sport & Recreation	Sports Centre	Sports Facilities Usage & Access Assessment Programmed Aug 2010 (Item 1: Sports Halls)	LBB, GLL, Sport England	Unknown Need	N/A	Analysis of supply and demand issues is being assessed through Leisure Services assessment	All	N/A	N/A	2011-2025	Preferred	CS10	Leisure Facilities Assessment Consultancy Specification (March 2010)
Delivery	Sport & Recreation	Sports Centre	QE Girls School Sports Centre (improvements)	LBB, GLL, Sport England	Unfunded	TBC	Existing sports facilities need updating to cater for sports needs in this locality	Northeast	Town Centre: High Barnet	N/A	2011-2015	Necessary	CS7	Conversation with lead officer for leisure assessment (May 2010)
Delivery	Sport & Recreation	Sports Centre	Replacement Sailing Base on Welsh Harp	Developer, LBB	Funded by developer of West Hendon Estate	£1,000,000	Redevelopment of the West Hendon Estate will require the existing facility to be replaced	West	West Hendon Estate	TBC	2011-2015	Necessary	CS7	West Hendon Estate Planning Application (ref. W13937/04)
Delivery	Sport & Recreation	Sports Centre	Replacement Hendon Leisure Centre	LBB, GLL, Sport England, BXC Partners	Funded by the BXC Partners	Unknown	The Brent Cross development is unacceptable unless these facilities are reprovided.	West	Brent Cross Cricklewood	2	2021-2025	TBC	CS2 & CS7	Brent Cross Cricklewood Planning Application (ref. C/17559/08 dated October 2010)
Delivery	Sport & Recreation	Sports Centre	Upgrade to Cophall Athletic Stadium + Associated Facilities	LBB, Sport England	Unfunded	Unknown	Cophall Facilities are heavily used so any opportunity to deliver investment in the quality of the facilities on offer would be beneficial.	West	N/A	N/A	2016-2020	Preferred	CS7 & CS10	Conversation with lead officer for leisure assessment (May 2010)
Delivery	Sport & Recreation	Sports Pitches	East Barnet School / Livingstone School MUGA installation	JCoSS Trust, Sport England, LBB	Completed	£70,000	None	Northeast	N/A	N/A	2006-2010	Preferred	CS7	East Barnet School (Westbrook Crescent) Planning Application (ref: N02587K/07 dated 05 December 2008)
Delivery	Sport & Recreation	Sports Pitches	Glebelands Playing Fields Drainage	LBB	Completed	£83,000	None	Southeast	N/A	N/A	2006-2010	Necessary	CS7	Cabinet Resources Committee Report - Dated: 28 July 2004
Delivery	Sport & Recreation	Sports Pitches	Purchase of Broadfields Sports Pitches - now publically accessible	Broadfields School, LBB	Completed	Costed under Broadfields School	None	West	N/A	N/A	2006-2010	Preferred	CS7	Broadfields School Planning Application (ref. H/04494/08, dated 05 February 2009)
Need	Sport & Recreation	Sports Pitches	Need for 129ha of additional Playing Pitches to meet Sport England minimum	[Unknown]	Requires 'design-led mechanism' at local level to resolve	Unknown		All	N/A	N/A	2011-2025	Preferred	CS7	PPS 17 - Open Spaces Assessment: http://www.barnet.gov.uk/open-space-assessment-dec09.pdf
Need	Sport & Recreation	Sports Pitches	Sports Facilities Usage & Access Assessment Programmed Aug 2010 (Item 3: Synthetic Pitch)	LBB, GLL, Sport England	Unknown Need	N/A	Analysis of supply and demand issues is being assessed through Leisure Services assessment	All	N/A	N/A	2011-2025	Preferred	CS10	Leisure Facilities Assessment Consultancy Specification (March 2010)

Infrastructure Delivery Plan
(Cabinet Resources Committee - 19 October 2010)

Need or Delivery	Primary Category	Secondary Category	Item	Delivery Partners	Delivery Mechanism (completed projects are highlighted in green - applies to all 2006-2010 projects)	Cost (italicised if estimate, blacked-out if commercially sensitive)	Risks / Contingency	Area (West, Northeast, Southeast)	Sub Area	Phase	Period (2006-2010, 2011-2015, 2016-2020, 2021-2025)	Priority (Critical Necessary Preferred)	Core Strategy Policy Source	Data Source
Delivery	Sport & Recreation	Sports Pitches	King George Playing Fields Sports Pitches Drainage + Upgrade	LBB, Sport England	Funded by developer of Dollis Valley Estate	Unknown	Improved connections to surrounding open spaces is required to maximise access for existing & future residents.	Northeast	Dollis Valley Estate	Unknown	2016-2020	Necessary	CS7	Comments made in Design for London surgery meeting to discuss mechanisms for ensuring redevelopment creates a successful 'sense of place'
Delivery	Sport & Recreation	Sports Pitches	Mill Hill East Primary School Multisport Pitch	LBB, Sport England	Funded by developer of Mill Hill East	Costed under the provision of the school	Insufficient access to high quality sports facilities for the new Primary School	Southeast	AAP: Mill Hill East	TBC	2016-2020	Necessary	CS7	Mill Hill East Area Action Plan http://www.barnet.gov.uk/mill-hill-aap-jan-2009-policies-pt2.pdf
Delivery	Sport & Recreation	Sports Pitches	Aerodrome Park quality pitches made accessible for public usage	LBB, Sport England	Funded by developer of Peel Centre Site	Costed under 'Aerodrome Park' in green infrastructure	The existing Police Training College has sports pitches and therefore some must be reprovided within the delivery of the new Aerodrome Park	West	AAP: Colindale	Peel Centre East	2021-2025	Necessary	CS7	Colindale Area Action Plan http://www.barnet.gov.uk/index/council-democracy/unitary-authorities/statutory-development-plans/colindale-area-action-plan-adopted-mar10.htm
Delivery	Sport & Recreation	Sports Pitches	Clitterhouse Playing Fields Upgrading	LBB, GLL, Sport England, BXC Partners	Funded by the BXC Partners	Unknown	The Brent Cross development is unacceptable unless these improvements are provided.	West	Brent Cross Cricklewood	1	2016-2020	TBC	CS2 & CS7	Brent Cross Cricklewood Planning Application (ref. C/17559/08 dated October 2010)
Delivery	Sport & Recreation	Sports Pitches	Clitterhouse Playing Fields new pavilion with changing facilities	LBB, GLL, Sport England, BXC Partners	Funded by the BXC Partners	Unknown	The Brent Cross development is unacceptable unless these new facilities are provided.	West	Brent Cross Cricklewood	1	2016-2020	TBC	CS2 & CS7	Brent Cross Cricklewood Planning Application (ref. C/17559/08 dated October 2010)
Delivery	Sport & Recreation	Sports Pitches	Montrose Park Sports Pitches + Clubhouse	LBB, Sport England	Funded by developer of Colindale Hospital	Unknown	If usage by local groups and clubs is not increased then opportunity for passive surveillance of the park lost	West	N/A	Colindale Hospital	2011-2015	Necessary	CS7	Colindale Hospital Planning Application (ref. H/00342/09)
Delivery	Sport & Recreation	Sports Pitches	Upgrade to Cophall Sports Pitches+Facilities	LBB, Sport England	Unfunded	Unknown	Cophall Facilities are heavily used so any opportunity to deliver investment in the quality of the facilities on offer would be beneficial.	West	N/A	N/A	2016-2020	Preferred	CS7	Conversation with lead officer for leisure assessment (May 2010)
Delivery	Sport & Recreation	Swimming Pools	Upgraded Whittings Hill Primary School Swimming Pool	LBB	Completed	Costed under Whittings Hill School	None	Northeast	N/A	N/A	2006-2010	Necessary	CS10	Whittings Hill School Planning Application (ref. B/00752/08, dated 25 June 2008)
Delivery	Sport & Recreation	Swimming Pools	Upgraded Colindale Primary School Swimming Pool	LBB	Completed	Costed under Colindale School	None	West	N/A	Beaufort Park (Block B)	2006-2010	Necessary	CS10	Cabinet Report (dated 8 June 2009) and Planning Application (ref. H/04220/09, dated 17 February 2010)
Need	Sport & Recreation	Swimming Pools	Access Assessment Programmed Aug 2010 (Item 2: Swimming Pools)	LBB, GLL, Sport England	[Unknown Need]	N/A	Analysis of supply and demand issues is being assessed through Leisure Services assessment	All	N/A	N/A	2011-2025	Preferred	CS10	Leisure Facilities Assessment Consultancy Specification (March 2010)
Delivery	Sport & Recreation	Swimming Pools	Upgrade to Cophall Swimming Pool	LBB, Sport England	Unfunded	Unknown	Pool has limited lifespan and will need reconstruction.	West	N/A	N/A	2016-2020	Preferred	CS10	Conversation with lead officer for leisure assessment (May 2010)
Delivery	Sport & Recreation	Play Facilities	1 LEAP & 1 NEAP at Annington Development	Annington Homes	Completed	TBC - speak to dev. partners	None	Southeast	AAP: Mill Hill East	Inglis Barracks Site	2006-2010	Necessary	CS7	Inglis Barracks Planning Application (ref. W01708X/99, dated 30 August 2002)
Delivery	Sport & Recreation	Play Facilities	New Play Equipment at Swan Lane Open Space	DCSF, LBB, SMP	Completed	£35,000	None	Northeast	N/A	N/A	2006-2010	Necessary	CS7	Delegated Powers Report 947 dated 02 December 2009

Infrastructure Delivery Plan
(Cabinet Resources Committee - 19 October 2010)

Need or Delivery	Primary Category	Secondary Category	Item	Delivery Partners	Delivery Mechanism (completed projects are highlighted in green - applies to all 2006-2010 projects)	Cost (italicised if estimate, blacked-out if commercially sensitive)	Risks / Contingency	Area (West, Northeast, Southeast)	Sub Area	Phase	Period (2006-2010, 2011-2015, 2016-2020, 2021-2025)	Priority (Critical Necessary Preferred)	Core Strategy Policy Source	Data Source
Delivery	Sport & Recreation	Play Facilities	New Play Equipment at Oak Hill Park	DCSF, LBB, SMP	Completed	£60,000	None	Northeast	N/A	N/A	2006-2010	Necessary	CS7	Delegated Powers Report 947 dated 02 December 2009
Delivery	Sport & Recreation	Play Facilities	New Play Equipment at Tudor Park	DCSF, LBB, Wicksteed	Completed	£35,000	None	Northeast	N/A	N/A	2006-2010	Necessary	CS7	Delegated Powers Report 947 dated 02 December 2009
Delivery	Sport & Recreation	Play Facilities	New Play Equipment at Bethune Park	DCSF, LBB, SMP	Completed	£60,000	None	Southeast	N/A	N/A	2006-2010	Necessary	CS7	Delegated Powers Report 947 dated 02 December 2009
Delivery	Sport & Recreation	Play Facilities	New Play Equipment at Mill Hill Park	DCSF, LBB, SMP	Completed	£60,000	None	Southeast	N/A	N/A	2006-2010	Necessary	CS7	Delegated Powers Report 947 dated 02 December 2009
Delivery	Sport & Recreation	Play Facilities	New Play Equipment at Cherry Tree Woods	DCSF, LBB, Wicksteed	Completed	£55,000	None	Southeast	N/A	N/A	2006-2010	Necessary	CS7	Delegated Powers Report 947 dated 02 December 2009
Delivery	Sport & Recreation	Play Facilities	New Play Equipment at Sunny Hill Park	DCSF, LBB, Kompan	Completed	£60,000	None	West	N/A	N/A	2006-2010	Necessary	CS7	Delegated Powers Report 947 dated 02 December 2009
Delivery	Sport & Recreation	Play Facilities	New Play Equipment at Stoneyfields Park	DCSF, LBB, Kompan	Completed	£40,000	None	West	N/A	N/A	2006-2010	Necessary	CS7	Delegated Powers Report 947 dated 02 December 2009
Delivery	Sport & Recreation	Play Facilities	New Play Equipment at Colindale Park	DCSF, LBB, SMP	Completed	£35,000	None	West	AAP: Colindale	N/A	2006-2010	Necessary	CS7	Delegated Powers Report 947 dated 02 December 2009
Delivery	Sport & Recreation	Play Facilities	New Play Equipment at Silkstream Park	DCSF, LBB, Wicksteed	Completed	£35,000	None	West	AAP: Colindale	N/A	2006-2010	Necessary	CS7	Delegated Powers Report 947 dated 02 December 2009
Delivery	Sport & Recreation	Play Facilities	New Play Equipment at York Park	DCSF, LBB, Wicksteed	Completed	£55,000	None	West	N/A	N/A	2006-2010	Necessary	CS7	Delegated Powers Report 947 dated 02 December 2009
Delivery	Sport & Recreation	Play Facilities	New Play Equipment at Brent Park	DCSF	Completed	£40,000	None	West	N/A	N/A	2006-2010	Necessary	CS7	Delegated Powers Report 947 dated 02 December 2009
Need	Sport & Recreation	Play Facilities	Need for 35 LEAPS & 24 NEAPS, in total 3.8ha of additional Play Space to meet NPFA standards	TBC	Requires 'design-led mechanism' at local level to resolve	Unknown	Insufficient areas of play leading to enhanced risk of social exclusion issues	All	N/A	N/A	2011-2025	Necessary	CS7	PPS 17 - Open Spaces Assessment: http://www.barnet.gov.uk/open-space-assessment-dec09.pdf
Delivery	Sport & Recreation	Play Facilities	Creation of new LAP 'mini park' within site	Fairview, LBB	Funded by developer of Colindale Hospital	TBC - speak to dev. partners	If this LEAP is not provided then the need for local play space for early years children will not be accommodated.	West	AAP: Colindale	Colindale Hospital	2011-2015	Necessary	CS7	Colindale Hospital Planning Application (ref. H/00342/09)
Delivery	Sport & Recreation	Play Facilities	Creation of new 'Phase 1 NEAP for formal play'	Developers, LBB	Funded by developer of Grahame Pk Estate	Costed within overall park delivery cost	If this LEAP is not provided then the need for local play space for early years children will not be accommodated.	West	AAP: Colindale	Grahame Park (phase 1)	2011-2015	Necessary	CS7	Graham Park Planning Application (ref. W01731JS/04)
Delivery	Sport & Recreation	Play Facilities	Creation of new 'Phase 5 LEAP mini park'	Developers, LBB	Funded by developer of Grahame Pk Estate	TBC - speak to dev. partners	If this LEAP is not provided then the need for local play space for early years children will not be accommodated.	West	AAP: Colindale	Grahame Park (phase 5)	2021-2025	Necessary	CS7	Graham Park Planning Application (ref. W01731JS/04)
Delivery	Sport & Recreation	Play Facilities	Creation of new 'Phase 6 LEAP mini park'	Developers, LBB	Direct Provision: (developer obligation - Grahame Pk Estate)	TBC - speak to dev. partners	If this LEAP is not provided then the need for local play space for early years children will not be accommodated.	West	AAP: Colindale	Grahame Park (phase 6)	2021-2025	Necessary	CS7	Graham Park Planning Application (ref. W01731JS/04)

Infrastructure Delivery Plan
(Cabinet Resources Committee - 19 October 2010)

Need or Delivery	Primary Category	Secondary Category	Item	Delivery Partners	Delivery Mechanism <i>(completed projects are highlighted in green - applies to all 2006-2010 projects)</i>	Cost <i>(italicised if estimate, blacked-out if commercially sensitive)</i>	Risks / Contingency	Area <i>(West, Northeast, Southeast)</i>	Sub Area	Phase	Period <i>(2006-2010, 2011-2015, 2016-2020, 2021-2025)</i>	Priority <i>(Critical Necessary Preferred)</i>	Core Strategy Policy Source	Data Source
Delivery	Sport & Recreation	Play Facilities	Improvements to Play Facilities at either Stonegrove Park or Edgewarebury Park	Community Panel, LBB and Developers	Funded by developer of Stonegrove Estate	150,000	Improvements to Play Facilities are required in the local area in order to deliver suitable youth facilities in the locality	West	Stonegrove and Spur Road Estate	2	2016-2020	Necessary	CS7	Stonegrove and Spur Road Planning Application (ref. W/13582/E/07)

Infrastructure Delivery Plan
(Cabinet Resources Committee - 19 October 2010)

Need or Delivery	Primary Category	Secondary Category	Item	Delivery Partners	Delivery Mechanism (completed projects are highlighted in green - applies to all 2006-2010 projects)	Cost (italicised if estimate, blacked-out if commercially sensitive)	Risks / Contingency	Area (West, Northeast, Southeast)	Sub Area	Phase	Period (2006-2010, 2011-2015, 2016-2020, 2021-2025, 2026-2030)	Priority (Critical Necessary Preferred)	Core Strategy Policy Source	Data Source	
	ENERGY	ENERGY	The GLA 'Heatmapping' Project identified the five areas as those sites most capable of delivering a decentralised energy centre and network. Four of the sites require an energy strategy to be developed, and Brent Cross where this was part of the planning application is now ready for detailed feasibility. Renewable Energy installation is expected to rise as the Government's Renewable Energy Strategy schemes and financial incentives come into effect over the coming years. A final key piece in the puzzle is energy efficiency, whereby Code for Sustainable Homes levels will continue to influence design of local development.												
Delivery	Energy	Decentralised Energy	Combined Heat & Power Plant Located at Barnet Fire Station	LFB	Completed	Unknown	None	Northeast	N/A	N/A	2006-2010	Preferred	CS13	Email from London Fire Brigade dated 27 July 2010 - confirmed these had been installed.	
Delivery	Energy	Decentralised Energy	Combined Heat & Power Plant Located at Finchley Fire Station	LFB	Completed	Unknown	None	Southeast	N/A	N/A	2006-2010	Preferred	CS13	Email from London Fire Brigade dated 27 July 2010 - confirmed these had been installed.	
Need	Energy	Decentralised Energy	Leadership is required to deliver investment for feasibility work in order to enable private sector delivery of sustainable energy futures in the key growth areas.				There is a present opportunity to install decentralised energy networks, not doing so at the time of construction will mean they are unlikely to ever be an affordable proposition.	All	N/A	N/A	2011-2025	Necessary	CS13	TBC	
Delivery	Energy	Decentralised Energy	Central Government Feed-in tariff scheme to increase uptake of onsite renewables	DECC	DECC Policy implementation programme	Unknown	This scheme will allow existing users to adapt their homes, a scheme very suitable in Barnet allowing residents to choose	All	N/A	N/A	2011-2015	Preferred	CS13	The Feed-in Tariffs Order 2010: http://www.ofgem.gov.uk/Sustainability/Environment/fits/Pages/fits.aspx	
Delivery	Energy	Decentralised Energy	Chipping Barnet District Heating Network (energy strategy)	Developers, LDA, LBB	Unfunded	Unknown	Lack of co-ordination will lead to opportunities coming forwards being misseed	Northeast	Dollis Valley Estate	N/A	2011-2015	Preferred	CS13	GLA Heat Mapping Project - June 2010	
Delivery	Energy	Decentralised Energy	North Finchley District Heating Network (energy strategy)	Developers, LDA, LBB	Unfunded	Unknown	Lack of co-ordination will lead to opportunities coming forwards being misseed	Northeast	Town Centre North Finchley	N/A	2011-2015	Preferred	CS13	GLA Heat Mapping Project - June 2010	
Delivery	Energy	Decentralised Energy	Mill Hill East District Heating Network (feasibility and costing)	Developers, LDA, LBB	Funded by developer of Mill Hill East		Without sufficient enforcement and support for strong planning controls then the opportunity will be lost	Southeast	AAP: Mill Hill East	Various Phases	2011-2015	Necessary	CS13	GLA Heat Mapping Project - June 2010	
Delivery	Energy	Decentralised Energy	Colindale District Heating Network (feasibility and costing)	Developers, LDA, LBB	Funded by developers of Colindale Hospital, Peel Centre Sites and Beaufort Park)	Feasibility & Costing work required	Without sufficient enforcement and support for strong planning controls then the opportunity will be lost	West	AAP: Colindale	Various Phases	2011-2015	Necessary	CS13	GLA Heat Mapping Project - June 2010	
Delivery	Energy	Decentralised Energy	Combined Heat and Power / Combined Cooling, Heat & Power	Developers, LDA, LBB	Funded by the BXC Partners	Unknown	Without sufficient enforcement and support for strong planning controls then the opportunity will be lost	West	Brent Cross Cricklewood	1	2016-2020	TBC	CS2 & CS13	Brent Cross Cricklewood Planning Application (ref. C/17559/08 dated October 2010)	
Need	Energy	Energy Efficiency	Energy efficiency measures should be delivered to reduce household & employer energy consumption.				Supporting homeowners to reduce fuel consumption and new developments to be more energy efficient will reduce infrastructure costs, consumer bills and emissions.	All	N/A	N/A	2011-2025	Necessary	CS13	TBC	

Infrastructure Delivery Plan
(Cabinet Resources Committee - 19 October 2010)

Need or Delivery	Primary Category	Secondary Category	Item	Delivery Partners	Delivery Mechanism (completed projects are highlighted in green - applies to all 2006-2010 projects)	Cost (italicised if estimate, blacked-out if commercially sensitive)	Risks / Contingency	Area (West, Northeast, Southeast)	Sub Area	Phase	Period (2006-2010, 2011-2015, 2016-2020, 2021-2025, 2026-2030)	Priority (Critical Necessary Preferred)	Core Strategy Policy Source	Data Source
Delivery	Energy	Energy Efficiency	All new homes built to Code for Sustainable Homes minimum levels	CLG	LBB Policy Implementation	£	Without sufficient enforcement and support for strong planning controls then the opportunity will be lost	All	N/A	N/A	2011-2015	Necessary	CS13	http://www.barnet.gov.uk/index/council-democracy/unitary-authorities/statutory-development-plans/local-development-framework/spds-sustainable-design-and-construction.htm
Delivery	Energy	Energy Efficiency	Public Sector Energy Efficiency Programme - CO2 emissions cut by 1.2 tonnes per property across 8,500 homes.	Barnet Homes	Barnet Homes 'Decent Homes' Programme	Unknown	If funding is withdrawn from the decent homes or revenue support for housing then this project could end up at risk.	All	N/A	N/A	2011-2015	Necessary	CS13	http://barnethomes.org/News%20and%20Publications/PressReleases/Pages/BarnetHomescreatesborough%E2%80%99sfirsteco-estate.aspx
Delivery	Energy	Energy Efficiency	Private Sector Energy Efficiency Programme - <i>Details to be confirmed by EH team</i>	?	?			All	N/A	N/A	2011-2015	Necessary	CS13	Discussion with Environmental Health staff (Aug 2010)
Delivery	Energy	Energy Efficiency	West Hendon Estate (energy strategy for delivering efficiencies)	Developers, LDA, LBB	Funded by developer of West Hendon Estate	TBC	Without sufficient enforcement and support for strong planning controls then the opportunity will be lost	West	West Hendon Estate	1	2011-2015	Necessary	CS13	West Hendon Estate Planning Application (ref. W13937/04)
Delivery	Energy	Energy Efficiency	Stonegrove Estate (energy strategy for delivering efficiencies)	Developers, LDA, LBB	Funded by developer of Stonegrove Estate		Without sufficient enforcement and support for strong planning controls then the opportunity will be lost	West	Stonegrove and Spur Road Estate	1	2011-2015	Necessary	CS13	Stonegrove and Spur Road Planning Application (ref. W13582/E/07)
	WASTE	WASTE	The North London Waste Authority Strategy addresses the planned growth across the sub-region and provides a detailed plan for its delivery. Details of cost and funding will emerge in due course.											
Need	Waste	Facilities	North London Waste Plan identifies need for 14.1 hectares of new waste handling facilities across N. London subregion (10 potential sites were identified), supported by new local recycling centres				Failure to adequately support delivery of suitable waste-handling sites risks the ability to meet future waste-handling needs and reduce revenue cost implications. Failure to deliver suitable local recycling centres will lead to additional waste-handling costs.	All	N/A	N/A	2011-2025	Critical	CS14	TBC
Delivery	Waste	Facilities	Vacuum Waste Network	BXC Partners, TfL	Funded by the BXC Partners (subject to feasibility)	Unknown	Assist delivery of sufficient sustainability standards	West	Brent Cross Cricklewood	1	2016-2020	TBC	CS2 & CS14	Brent Cross Cricklewood Planning Application (ref. C/17559/08 dated October 2010)
Delivery	Waste	Facilities	Waste Transfer Facility (Council Vehicle Depot)	LBB, LB Haringey, NWLA	Funded by developer of Mill Hill East		Council requires a depot to continue service of residents	Northeast	AAP: Mill Hill East	TBC	2011-2015	Critical	CS14	Cabinet Resources Committee (October 2010) and North London Waste Authority Plan - Preferred Options Report October 2009
Delivery	Waste	Facilities	Consideration of the need for additional Community Recycling Centres is required.	LBB, NWLA	North London Waste Authority	?	Harder to deliver reductions in waste volume sent to landfill if increased recycling options & access not delivered.	All	N/A	N/A	2011-2015	Critical	CS14	North London Waste Authority Plan - Preferred Options Report October 2009 (http://www.nlwp.net/downloads/po_report.pdf)
Delivery	Waste	Facilities	Waste Handling Facility (processing & transfer)	BXC Partners, NLWA	Funded by the BXC Partners	Unknown	Required by NLWA as key piece of infrastructure as well as to deliver the sufficient sustainability standard for BXC	West	Brent Cross Cricklewood	1	2016-2020	TBC	CS2 & CS14	Brent Cross Cricklewood Planning Application (ref. C/17559/08 dated October 2010)
	FLOODING	FLOODING	Environment Agency Flood Risk modelling has only identified the Silk Stream in Colindale as an area at risk of flooding, measures to address this risk have been taken. However, strategically across London there is need to increase flood prevention through localised measures to reduce the speed of drainage in response to storm events; particularly in light of the effect of garden conversions to parking spaces, house extensions and/or new housing/flats.											

Infrastructure Delivery Plan
(Cabinet Resources Committee - 19 October 2010)

Need or Delivery	Primary Category	Secondary Category	Item	Delivery Partners	Delivery Mechanism (completed projects are highlighted in green - applies to all 2006-2010 projects)	Cost (italicised if estimate, blacked-out if commercially sensitive)	Risks / Contingency	Area (West, Northeast, Southeast)	Sub Area	Phase	Period (2006-2010, 2011-2015, 2016-2020, 2021-2025, 2026-2030)	Priority (Critical Necessary Preferred)	Core Strategy Policy Source	Data Source
Delivery	Flooding	Local Flood Prevention	All new schools incorporate SUDs	LBB, Developer Partners	Completed	Included within School costs	None	All	N/A	N/A	2006-2010	Necessary	CS13	Discussion with Planning Staff (26 June 2010)
Delivery	Flooding	Fluvial Flood Prevention	Works to Silk Stream	Environment Agency	Completed	£1,000,000	None	West	AAP: Colindale	N/A	2006-2010	Critical	CS13	Environment Agency Website
Delivery	Flooding	Local Flood Prevention	Large SWALE included at Northway/Fairway School	LBB, Developer Partners	Completed	Included within School costs	None	West	N/A	N/A	2006-2010	Necessary	CS13	Northway-Fairway School Planning Application (ref. H/01051/09 dated 3 June 2009)
Need	Flooding	Local Flood Prevention	New development needs to deliver solutions to reduce impact of rainfall on the waste water network.				Failure to secure Sustainable Design and Construction in new developments would pose increased loading on the waste water network.	All	N/A	N/A	2011-2025	Critical	CS13	TBC
Delivery	Flooding	Local Flood Prevention	Mill Hill East AAP SUDs (installation)	LBB, Developer Partners	Design Requirement		Flooding of lower-lying areas as runoff increases.	Southeast	AAP: Mill Hill East	Various Phases	2011-2015	Critical	CS13	Planning Application (ref. H/04017/09, live application - pending grant of permission)
Delivery	Flooding	Local Flood Prevention	Green / Brown Roof SUDs (installation)	LBB, BXC Partners	Funded by the BXC Partners	Unknown	Required as part of sustainability strategy for the comprehensive redevelopment	West	Brent Cross Cricklewood	Various Phases	2016-2020	TBC	CS2 & CS13	Brent Cross Cricklewood Planning Application (ref. C/17559/08 dated October 2010)
Delivery	Flooding	Local Flood Prevention	Colindale AAP SUDs (installation)	LBB, Developer Partners	Design Requirement	TBC	Flooding of lower-lying areas as runoff increases.	West	AAP: Colindale	Various Phases	2011-2015	Critical	CS13	Colindale Area Action Plan http://www.barnet.gov.uk/index/council-democracy/unitary-authorities/statutory-development-plans/colindale-area-action-plan-adopted-mar10.htm
Need	Flooding	Drainage Network	Surface Water Runoff Improvements (details to be confirmed when project reports in 2011)	Drain London	TBC	Unknown	London-wide risk of pollution to Rivers Thames and Lee from sewage overflow if runoff rates not slowed.	All	N/A	N/A	2011-2015	Critical	CS13	http://www.london.gov.uk/drain-london
Need	Flooding	Drainage Network	Greywater Recycling & Rainwater Harvesting Programme (details to be confirmed when project reports in 2011)	Drain London	TBC	Unknown	South East England is an area of severe water stress and therefore regional measures to address this, especially with anticipated growth are needed	All	N/A	N/A	2011-2015	Critical	CS13	http://www.london.gov.uk/priorities/environment/water-management/rainwater-drainage
	OPEN SPACES	OPEN SPACES	<p>The production of the PPS 17 Assessment identified the need for additional natural and park spaces to provide sufficient open space to meet minimum standards, however it does not provide a strategy for delivery of this required open space provision. The Council's Greenspaces Team are focused on management of existing greenspaces and addressing ongoing maintenance needs in relation to the overall budget. New development is delivering capital investment for improving existing and providing new open spaces in the key growth areas, but there is no clear plan for their long term maintenance.</p> <p>There is therefore three key areas that need addressing: (a) A strategy is required to detail how the strategic assessment of needs resulting from population growth will be addressed. (b) A strategy is required to address how ongoing delivery plans are linked to areas of deficiency and (c) there needs to be a greater understanding for how capital investment and delivery of new open spaces to a higher standard in key growth areas will be sustained in the long term through an effective strategy for funding and delivery of quality estate management.</p>											
Delivery	Open Spaces	Blue Network	Silk Stream - Bury Farm Flood Risk Management and Habitat Creation	The River Restoration Centre	Completed		None	West	N/A	N/A	2006-2010	Preferred	CS13	River Restoration Centre website - http://www.therrc.co.uk/lrap_zoom.php?c=3

Infrastructure Delivery Plan
(Cabinet Resources Committee - 19 October 2010)

Need or Delivery	Primary Category	Secondary Category	Item	Delivery Partners	Delivery Mechanism (completed projects are highlighted in green - applies to all 2006-2010 projects)	Cost (italicised if estimate, blacked-out if commercially sensitive)	Risks / Contingency	Area (West, Northeast, Southeast)	Sub Area	Phase	Period (2006-2010, 2011-2015, 2016-2020, 2021-2025, 2026-2030)	Priority (Critical Necessary Preferred)	Core Strategy Policy Source	Data Source
Delivery	Open Spaces	Blue Network	Silk Stream - Edgwarebury Park Flood Storage Area and Habitat Creation	The River Restoration Centre	Completed		None	West	N/A	N/A	2006-2010	Preferred	CS13	River Restoration Centre website - http://www.therrc.co.uk/lrap_zoom.php?c=3
Need	Open Spaces	Blue Network	River environments in Barnet are in poor condition and in the main poorly accessible to both people and wildlife.				Failure to value the blue network and plan for its improvement will impact on biodiversity, quality of life & access to open space.	All	N/A	N/A	2011-2025	Necessary	CS13	Planning Policy Guide 17 - Open Spaces Assessment: http://www.barnet.gov.uk/open-space-assessment-dec09.pdf
Delivery	Open Spaces	Blue Network	Thames River Basin designation as Water Protection Zone	Environment Agency	EU Water Framework Directive	N/A	A cohesive regional approach is the only means to address this issue properly	All	N/A	N/A	2011-2015	Necessary	CS13	DEFRA - Thames River Basin Management Plan (Appendix C.3)
Delivery	Open Spaces	Blue Network	Controls on Abstraction of Groundwater by Agriculture and Industry	Environment Agency	EU Water Framework Directive	N/A	A cohesive regional approach is the only means to address this issue properly	All	N/A	N/A	2011-2015	Necessary	CS13	DEFRA - Thames River Basin Management Plan (Appendix C.4)
Delivery	Open Spaces	Blue Network	Dollis Brook upgrade 'Poor' to 'Good' (dissolved oxygen + phosphate issues)	Environment Agency	EU Water Framework Directive	Too technical + expensive for 2015 plans	Biodiversity of aquatic and riverine fauna & flora will be affected until this is addressed	All	N/A	N/A	2021-2025	Necessary	CS13	DEFRA - Thames River Basin Management Plan (River R19)
Delivery	Open Spaces	Blue Network	Dollis Brook upgrade 'Moderate' to 'Good' (hydromorphology)	Environment Agency	EU Water Framework Directive	Too technical + expensive for 2015 plans	Access to and quality of local fluvial environment will remain poor & underutilised.	All	N/A	N/A	2021-2025	Necessary	CS13	DEFRA - Thames River Basin Management Plan (River R19)
Delivery	Open Spaces	Blue Network	Silk Stream & Edgware Brook upgrade 'Poor' to 'Good' (dissolved oxygen + phosphates)	Environment Agency	EU Water Framework Directive	Too technical + expensive for 2015 plans	Biodiversity of aquatic and riverine fauna & flora will be affected until this is addressed	West	N/A	N/A	2021-2025	Necessary	CS13	DEFRA - Thames River Basin Management Plan (River R18)
Delivery	Open Spaces	Blue Network	Silk Stream & Edgware Brook upgrade 'Moderate' to 'Good' (hydromorphology)	Environment Agency	EU Water Framework Directive	Too technical + expensive for 2015 plans	Access to and quality of local fluvial environment will remain poor & underutilised.	West	N/A	N/A	2021-2025	Necessary	CS13	DEFRA - Thames River Basin Management Plan (River R18)
Need	Open Spaces	Natural Open Spaces	Need for 10 natural spaces totalling 48ha to enable access to all.	TBC	Requires 'design-led mechanism' at local level to resolve	Unknown	Not meeting requirements from PPS17 study would impact on quality of life for residents.	All	N/A	N/A	2011-2025	Preferred	CS13	Planning Policy Guide 17 - Open Spaces Assessment: http://www.barnet.gov.uk/open-space-assessment-dec09.pdf
Need	Open Spaces	Natural Open Spaces	Enhancement of Watling Chase Community Forest (details TBC)	Hertfordshire CC, NW Green Arc team (Bucks CC), LBB	TBC	TBC	Failure to improve environment and access to Watling Chase (cross-boundary) Community Forest will affect that value and quality of life benefit to residents from the Green Belt	West	N/A	N/A	2011-2025	Preferred	CS7	http://www.woodlandtrust.org.uk/en/our-woods/ourwoodsmanagementplans/whitings-wood-management-plan.pdf and http://www.hertsmere.gov.uk/planning/dnld_200074/pl_spgwatling.pdf?action=open
Delivery	Open Spaces	Natural Open Spaces	Enhancement of existing 'Scout Camp + Woods'	LBB, Developer Partners	Funded by developer of Mill Hill East	Included in Panorama Park costs	required in order to improve screening & woodland quality of campsite in relation to dev.	Southeast	AAP: Mill Hill East	TBC	2016-2020	Necessary	CS7	Mill Hill East (Live) Planning Application (ref. H/04017/09) - Independent Viability Appraisal
Delivery	Open Spaces	Natural Open Spaces	Creation of new 'River Brent Nature Park'	LBB, BXC Partners	Funded by the BXC Partners	Unknown	required as part of the open space strategy related to the comprehensive redevelopment	West	Brent Cross Cricklewood	1	2016-2020	TBC	CS2 & CS7	Brent Cross Cricklewood Planning Application (ref. C/17559/08 dated October 2010)
Delivery	Open Spaces	Natural Open Spaces	Ecology Improvements to Edgwarebury Park	Developers, LBB	Funded by developer of Stonegrove Estate	£20,000	Loss of wildlife spaces in the development area to more managed and intensified uses	West	Stonegrove and Spur Road Estate	TBC	2016-2020	Necessary	CS7	Stonegrove and Spur Road Planning Application (ref. W/13582/E/07)

Infrastructure Delivery Plan
(Cabinet Resources Committee - 19 October 2010)

Need or Delivery	Primary Category	Secondary Category	Item	Delivery Partners	Delivery Mechanism (completed projects are highlighted in green - applies to all 2006-2010 projects)	Cost (italicised if estimate, blacked-out if commercially sensitive)	Risks / Contingency	Area (West, Northeast, Southeast)	Sub Area	Phase	Period (2006-2010, 2011-2015, 2016-2020, 2021-2025, 2026-2030)	Priority (Critical Necessary Preferred)	Core Strategy Policy Source	Data Source
Delivery	Open Spaces	Natural Open Spaces	Creation of new 'Clitterhouse Stream Nature Park'	LBB, BXC Partners	Funded by the BXC Partners	Unknown	required as part of the open space strategy related to the comprehensive redevelopment	West	Brent Cross Cricklewood	1	2016-2020	TBC	CS2 & CS7	Brent Cross Cricklewood Planning Application (ref. C/17559/08 dated October 2010)
Delivery	Open Spaces	Natural Open Spaces	Welsh Harp Ecological Buffer Zone	Baratt's, LBB	Funded by developer of West Hendon Estate	TBC	Welsh Harp SSSI would be placed at risk by development if not properly protected	West	West Hendon Estate	TBC	2016-2020	Necessary	CS7	West Hendon Estate Planning Application (ref. W13937/04)
Delivery	Open Spaces	Natural Open Spaces	Creation of new 'Railway Lands Nature Park'	LBB, BXC Partners	Funded by the BXC Partners	Unknown	required as part of the open space strategy related to the comprehensive redevelopment	West	Brent Cross Cricklewood	5	2021-2025	TBC	CS2 & CS7	Brent Cross Cricklewood Planning Application (ref. C/17559/08 dated October 2010)
Delivery	Open Spaces	Natural Open Spaces	Creation of new 'Northern Lands Nature Park'	LBB, BXC Partners	Funded by the BXC Partners	Unknown	required as part of the open space strategy related to the comprehensive redevelopment	West	Brent Cross Cricklewood	6	post 2026	TBC	CS2 & CS7	Brent Cross Cricklewood Planning Application (ref. C/17559/08 dated October 2010)
Delivery	Open Spaces	Parks	Reconstruction of 'Grahame Park Open Space' (1st phase)	Choices for Grahame Park, LBB	Completed		None	West	AAP: Colindale	Grahame Park (phase 1)	2006-2010	Critical	CS7	Grahame Park Planning Application (ref. W01731JS/04) and costing information from Choices for Grahame Park (26/08/2010)
Need	Open Spaces	Parks	Need for 4 District Parks to meet Mayors minimum standard	None	Requires 'design-led mechanism' at local level to resolve		Not meeting requirements from PPS17 study would impact on quality of life for residents.	All	N/A	N/A	2011-2025	Preferred	CS7	Planning Policy Guide 17 - Open Spaces Assessment: http://www.barnet.gov.uk/open-space-assessment-dec09.pdf
Need	Open Spaces	Parks	Need for 29 Local Parks to meet Mayors minimum standard	None	Requires 'design-led mechanism' at local level to resolve		Not meeting requirements from PPS17 study would impact on quality of life for residents.	All	N/A	N/A	2011-2025	Preferred	CS7	Planning Policy Guide 17 - Open Spaces Assessment: http://www.barnet.gov.uk/open-space-assessment-dec09.pdf
Need	Open Spaces	Parks	NW London Regional Park Creation	DfL, Mayor of London, LBB	Requires 'design-led mechanism' at local level to resolve	?	Failure to create new open spaces and linkages between would lead to the loss of the opportunity to profile Barnet as having a 'regional park'	All	N/A	N/A	2011-2025	Preferred	CS7	TBC
Delivery	Open Spaces	Parks	Creation of new 'Panoramic Park'	LBB, Developer Partners	Funded by developer of Mill Hill East		required to provide sufficient and accessible open space	Southeast	AAP: Mill Hill East	TBC	2011-2015	Necessary	CS7	Mill Hill East (Live) Planning Application (ref. H/04017/09) - Independent Viability Appraisal
Delivery	Open Spaces	Parks	Creation of new 'Officers Mess Public Gardens'	LBB, Developer Partners	Funded by developer of Mill Hill East	Included in Panorama Park costs	required to provide sufficient and accessible open space	Southeast	AAP: Mill Hill East	TBC	2011-2015	Necessary	CS7	Planning Application (ref. H/04017/09, live application - pending grant of permission)
Delivery	Open Spaces	Parks	Creation of new Finchley Memorial Hospital Park	LBB, NHS Barnet	Funded by Elevate Partnership	Costed under Finchley Memorial Hospital	Failure to improve quality of patient experience and local lifestyles as well as breach to Covenants on the land	Southeast	N/A	N/A	2011-2015	Necessary	CS7	Finchley Memorial Hospital Planning Application (ref. F/03573/09, dated 20 April 2010)
Need	Open Spaces	Parks	Strategic Colindale Plan for holistic park and open spaces delivery	Developers, LBB	Funded by developer of Colindale Hospital	£15,000	Improvements in colindale do not deliver a joined-up mix of provision for all needs	West	AAP: Colindale	Colindale Hospital (phase 1)	2011-2015	Critical	CS7	Colindale Hospital Planning Application (ref. H/00342/09)
Delivery	Open Spaces	Parks	Bridge access link from Colindale Hospital Site into Montrose Park	Fairview, LBB	Funded by developer of Colindale Hospital	£173,000	Lack of access to Montrose Park for walkers and cyclists	West	AAP: Colindale	Colindale Hospital (phase 2)	2011-2015	Critical	CS7	Colindale Hospital Planning Application (ref. H/00342/09)
Delivery	Open Spaces	Parks	Improvements to Montrose Park environment	Fairview, LBB	Funded by developer of Colindale Hospital	£133,722	Poorer quality park facility and displacement of young adults into areas used by children	West	AAP: Colindale	Colindale Hospital (phase 2)	2011-2015	Necessary	CS7	Colindale Hospital Planning Application (ref. H/00342/09)
Delivery	Open Spaces	Parks	Improvements to Rushgrove Park	Developers, LBB	Funded by developer contributions (TBC)	TBC	Poorer quality park facility and local environment	West	AAP: Colindale	Various Phases	2011-2015	Necessary	CS7	Colindale Area Action Plan http://www.barnet.gov.uk/index/council-democracy/unitary-authorities/statutory-development-plans/colindale-area-action-plan-adopted-mar10.htm

Infrastructure Delivery Plan
(Cabinet Resources Committee - 19 October 2010)

Need or Delivery	Primary Category	Secondary Category	Item	Delivery Partners	Delivery Mechanism (completed projects are highlighted in green - applies to all 2006-2010 projects)	Cost (italicised if estimate, blacked-out if commercially sensitive)	Risks / Contingency	Area (West, Northeast, Southeast)	Sub Area	Phase	Period (2006-2010, 2011-2015, 2016-2020, 2021-2025, 2026-2030)	Priority (Critical Necessary Preferred)	Core Strategy Policy Source	Data Source
Delivery	Open Spaces	Parks	Improvements to Colindale Park	Developers, LBB	Funded by developer contributions (TBC)	£23,000	Poorer quality park facility and local environment	West	AAP: Colindale	Various Phases	2011-2015	Necessary	CS7	Colindale Area Action Plan http://www.barnet.gov.uk/index/council-democracy/unitary-authorities/statutory-development-plans/colindale-area-action-plan-adopted-mar10.htm
Delivery	Open Spaces	Parks	Improvements to the SilkStream environment	Developers, LBB	Funded by developer contributions (TBC)	TBC	Poorer quality park facility particularly for the target groups of children and elderly	West	AAP: Colindale	Various Phases	2011-2015	Necessary	CS7	Colindale Area Action Plan http://www.barnet.gov.uk/index/council-democracy/unitary-authorities/statutory-development-plans/colindale-area-action-plan-adopted-mar10.htm
Delivery	Open Spaces	Parks	Improvements to Greenbelt access and landscape quality for local residents.	Developers, LBB	Funded by developer of Dollis Valley Estate	Unknown	Reduced accessibility to open space for existing and future residents if not considered	Northeast	Dollis Valley Estate	Unknown	2016-2020	Necessary	CS7	Design for London surgery (Jan 2010) - initial design considerations for Dollis Valley Estate.
Delivery	Open Spaces	Parks	Creation of new 'Central Community Park'	LBB, Developer Partners	Funded by developer of Mill Hill East	Included in Panorama Park costs	required to provide sufficient and accessible open space	Southeast	AAP: Mill Hill East	TBC	2016-2020	Necessary	CS7	Planning Application (ref. H/04017/09, live application - pending grant of permission)
Delivery	Open Spaces	Parks	Creation of new 'Eastern Park'	LBB, Developer Partners	Funded by developer of Mill Hill East	Included in Panorama Park costs	required to provide sufficient and accessible open space	Southeast	AAP: Mill Hill East	TBC	2016-2020	Necessary	CS7	Planning Application (ref. H/04017/09, live application - pending grant of permission)
Delivery	Open Spaces	Parks	Improvements to 'Bittacy Hill Park'	LBB, Developer Partners	Funded by developer of Mill Hill East		required to provide access to and recreation improvements to neighbouring facility.	Southeast	AAP: Mill Hill East	TBC	2016-2020	Necessary	CS7	Mill Hill East (Live) Planning Application (ref. H/04017/09) - Independent Viability Appraisal
Delivery	Open Spaces	Parks	Reconstruction of 'Clitterhouse Fields as Destination Park' (pt 1)	BXC Partners, LBB	Funded by the BXC Partners	Unknown	required as part of the open space strategy related to the comprehensive redevelopment	West	Brent Cross Cricklewood	1	2016-2020	TBC	CS2 & CS7	Brent Cross Cricklewood Planning Application (ref. C/17559/08 dated October 2010)
Delivery	Open Spaces	Parks	Creation of new 'Eastern Brent Riverside Park' (pt 1)	LBB, BXC Partners	Funded by the BXC Partners	Unknown	required as part of the open space strategy related to the comprehensive redevelopment	West	Brent Cross Cricklewood	1	2016-2020	TBC	CS2 & CS7	Brent Cross Cricklewood Planning Application (ref. C/17559/08 dated October 2010)
Delivery	Open Spaces	Parks	Improvement to existing 'Claremont Park'	LBB, BXC Partners	Funded by the BXC Partners	Unknown	required as part of the open space strategy related to the comprehensive redevelopment	West	Brent Cross Cricklewood	1	2016-2020	TBC	CS2 & CS7	Brent Cross Cricklewood Planning Application (ref. C/17559/08 dated October 2010)
Delivery	Open Spaces	Parks	Improvement to existing 'Sturgess Park'	LBB, BXC Partners	Funded by the BXC Partners	Unknown	required as part of the open space strategy related to the comprehensive redevelopment	West	Brent Cross Cricklewood	2	2021-2025	TBC	CS2 & CS7	Brent Cross Cricklewood Planning Application (ref. C/17559/08 dated October 2010)
Delivery	Open Spaces	Parks	Reconstruction of 'Clitterhouse Fields as Destination Park' (pt 2)	BXC Partners, LBB	Funded by the BXC Partners	Unknown	required as part of the open space strategy related to the comprehensive redevelopment	West	Brent Cross Cricklewood	2	2021-2025	TBC	CS2 & CS7	Brent Cross Cricklewood Planning Application (ref. C/17559/08 dated October 2010)
Delivery	Open Spaces	Parks	Creation of new 'Central Brent Riverside Park' (pt 2)	LBB, BXC Partners	Funded by the BXC Partners	Unknown	required as part of the open space strategy related to the comprehensive redevelopment	West	Brent Cross Cricklewood	2	2021-2025	TBC	CS2 & CS7	Brent Cross Cricklewood Planning Application (ref. C/17559/08 dated October 2010)
Delivery	Open Spaces	Parks	Reconstruction of 'York Park'	Baratt's, LBB	Funded by developer of West Hendon Estate	TBC	Development would lead to a poor local environment if the park is not re-landscaped	West	West Hendon Estate	TBC	2016-2020	Necessary	CS7	West Hendon Estate Planning Application (ref. W13937/04)
Delivery	Open Spaces	Parks	Creation of new 'Aerodrome Park'	Developers, LBB	Funded by developer of Peel Centre Site	Unknown	This parkland is key meet long term open space need from housing in the Aerodrome Road Corridor of Change.	West	AAP: Colindale	Peel Centre East	2016-2020	Critical	CS7	Colindale Area Action Plan http://www.barnet.gov.uk/index/council-democracy/unitary-authorities/statutory-development-plans/colindale-area-action-plan-adopted-mar10.htm
Delivery	Open Spaces	Parks	Reconstruction of 'Grahame Park Open Space' (2nd phase)	Choices for Grahame Park, LBB	Funded by developer of Grahame Pk Estate		Lack of local outdoor space & sense of transformation accompanying new buildings	West	AAP: Colindale	Grahame Park (phase 2a & 5a)	2016-2020	Critical	CS7	Grahame Park Planning Application (ref. W01731JS/04) and costing information from Choices for Grahame Park (26/08/2010)

Infrastructure Delivery Plan
(Cabinet Resources Committee - 19 October 2010)

Need or Delivery	Primary Category	Secondary Category	Item	Delivery Partners	Delivery Mechanism (completed projects are highlighted in green - applies to all 2006-2010 projects)	Cost (italicised if estimate, blacked-out if commercially sensitive)	Risks / Contingency	Area (West, Northeast, Southeast)	Sub Area	Phase	Period (2006-2010, 2011-2015, 2016-2020, 2021-2025, 2026-2030)	Priority (Critical Necessary Preferred)	Core Strategy Policy Source	Data Source
Delivery	Open Spaces	Parks	Creation of new 'Southern Park'	Choices for Grahame Parks, LBB	Funded by developer of Grahame Pk Estate		Lack of local outdoor space & sense of transformation accompanying new buildings	West	AAP: Colindale	Grahame Park (phase 1b 2c & 3b)	2016-2020	Necessary	CS7	Grahame Park Planning Application (ref. W01731JS/04) and costing information from Choices for Grahame Park (26/08/2010)
Delivery	Open Spaces	Parks	Creation of new 'Western Brent Riverside Park' (pt 3)	LBB, BXC Partners	Funded by the BXC Partners	Unknown	required as part of the open space strategy related to the comprehensive redevelopment	West	Brent Cross Cricklewood	3	2021-2025	TBC	CS2 & CS7	Brent Cross Cricklewood Planning Application (ref. C/17559/08 dated October 2010)
Delivery	Open Spaces	Parks	Creation of new 'Millenium Green Park'	LBB, BXC Partners	Funded by the BXC Partners	Unknown	required as part of the open space strategy related to the comprehensive redevelopment	West	Brent Cross Cricklewood	4	2021-2025	TBC	CS2 & CS7	Brent Cross Cricklewood Planning Application (ref. C/17559/08 dated October 2010)
Delivery	Open Spaces	Parks	Creation of new 'Northern Park'	Choices for Grahame Park, LBB	Funded by developer of Grahame Pk Estate		Lack of local outdoor space & sense of transformation accompanying new buildings	West	AAP: Colindale	Grahame Park (phase 4b)	2021-2025	Necessary	CS7	Grahame Park Planning Application (ref. W01731JS/04) and costing information from Choices for Grahame Park (26/08/2010)
Delivery	Open Spaces	Parks	Creation of new 'Brent Terrace Park'	LBB, BXC Partners	Funded by the BXC Partners	Unknown	required as part of the open space strategy related to the comprehensive redevelopment	West	Brent Cross Cricklewood	5	post 2026	TBC	CS2 & CS7	Brent Cross Cricklewood Planning Application (ref. C/17559/08 dated October 2010)
Delivery	Open Spaces	Parks	Creation of new 'Office District Park'	LBB, BXC Partners	Funded by the BXC Partners	Unknown	required as part of the open space strategy related to the comprehensive redevelopment	West	Brent Cross Cricklewood	7	post 2026	TBC	CS2 & CS7	Brent Cross Cricklewood Planning Application (ref. C/17559/08 dated October 2010)
Need	Open Spaces	Green Chains	Identified need for green links for people & wildlife in growth areas				Failure to deliver green links at the time of planning will lead to poorer quality environments	All	N/A	N/A	2011-2025	Preferred	CS7	TBC
Delivery	Open Spaces	Green Chains	Creation of 'Brent Terrace Green Corridor'	LBB, BXC Partners	Funded by the BXC Partners	Unknown	required as part of the open space strategy related to the comprehensive redevelopment	West	Brent Cross Cricklewood	1	2016-2020	TBC	CS2 & CS7	Brent Cross Cricklewood Planning Application (ref. C/17559/08 dated October 2010)
Delivery	Open Spaces	Green Chains	Creation of 'Clitterhouse Playing Fields Green Corridor' (x1 - GC4)	LBB, BXC Partners	Funded by the BXC Partners	Unknown	required as part of the open space strategy related to the comprehensive redevelopment	West	Brent Cross Cricklewood	1	2016-2020	TBC	CS2 & CS7	Brent Cross Cricklewood Planning Application (ref. C/17559/08 dated October 2010)
Delivery	Open Spaces	Green Chains	Creation of 'School Green Corridor'	LBB, BXC Partners	Funded by the BXC Partners	Unknown	required as part of the open space strategy related to the comprehensive redevelopment	West	Brent Cross Cricklewood	1	2016-2020	TBC	CS2 & CS7	Brent Cross Cricklewood Planning Application (ref. C/17559/08 dated October 2010)
Delivery	Open Spaces	Green Chains	Eastern Park (pt 1)	LBB, BXC Partners	Funded by the BXC Partners	Unknown	required as part of the open space strategy related to the comprehensive redevelopment	West	Brent Cross Cricklewood	2	2021-2025	TBC	CS2 & CS7	Brent Cross Cricklewood Planning Application (ref. C/17559/08 dated October 2010)
Delivery	Open Spaces	Green Chains	Creation of 'Eastern Lands Green Corridor 1'	LBB, BXC Partners	Funded by the BXC Partners	Unknown	required as part of the open space strategy related to the comprehensive redevelopment	West	Brent Cross Cricklewood	2	2021-2025	TBC	CS2 & CS7	Brent Cross Cricklewood Planning Application (ref. C/17559/08 dated October 2010)
Delivery	Open Spaces	Green Chains	Creation of 'Clitterhouse Playing Fields Green Corridor' (x2 - GC3 & 5)	LBB, BXC Partners	Funded by the BXC Partners	Unknown	required as part of the open space strategy related to the comprehensive redevelopment	West	Brent Cross Cricklewood	TBC	2021-2025	TBC	CS2 & CS7	Brent Cross Cricklewood Planning Application (ref. C/17559/08 dated October 2010)
Delivery	Open Spaces	Green Chains	Creation of 'North Circular Green Corridor'	LBB, BXC Partners	Funded by the BXC Partners	Unknown	required as part of the open space strategy related to the comprehensive redevelopment	West	Brent Cross Cricklewood	TBC	post 2026	TBC	CS2 & CS7	Brent Cross Cricklewood Planning Application (ref. C/17559/08 dated October 2010)
Delivery	Open Spaces	Green Chains	Creation of 'New Green Axis' between estate & ecological buffer zone.	Baratt's, LBB	Funded by developer of West Hendon Estate	TBC	Wildlife movement to and from the SSSI will be affected if corridors aren't delivered	West	West Hendon Estate	TBC	2016-2020	Necessary	CS7	West Hendon Estate Planning Application (ref. W13937/04)
Delivery	Open Spaces	Green Chains	Eastern Park (pt 2)	LBB, BXC Partners	Funded by the BXC Partners	Unknown	required as part of the open space strategy related to the comprehensive redevelopment	West	Brent Cross Cricklewood	3	2021-2025	TBC	CS2 & CS7	Brent Cross Cricklewood Planning Application (ref. C/17559/08 dated October 2010)
Delivery	Open Spaces	Green Chains	Creation of 'Eastern Lands Green Corridor 2'	LBB, BXC Partners	Funded by the BXC Partners	Unknown	required as part of the open space strategy related to the comprehensive redevelopment	West	Brent Cross Cricklewood	3	2021-2025	TBC	CS2 & CS7	Brent Cross Cricklewood Planning Application (ref. C/17559/08 dated October 2010)

Infrastructure Delivery Plan
(Cabinet Resources Committee - 19 October 2010)

Need or Delivery	Primary Category	Secondary Category	Item	Delivery Partners	Delivery Mechanism (completed projects are highlighted in green - applies to all 2006-2010 projects)	Cost (italicised if estimate, blacked-out if commercially sensitive)	Risks / Contingency	Area (West, Northeast, Southeast)	Sub Area	Phase	Period (2006-2010, 2011-2015, 2016-2020, 2021-2025, 2026-2030)	Priority (Critical Necessary Preferred)	Core Strategy Policy Source	Data Source
Need	Open Spaces	Hard Landscaping	Urban environments require high quality public areas to become successful & safe through high usage				Failure to deliver new urban spaces, particularly at transport interchanges will reduce the usage of the space & overall level of success	All	N/A	N/A	2011-2025	Preferred	CS7	TBC
Delivery	Open Spaces	Hard Landscaping	Colindale Tube Piazza	Fairview, LBB	Funded by developer of Colindale Hospital	£2,800,000	Insufficient space at this key gateway, plus poor quality public realm and interchange	West	AAP: Colindale	Colindale Hospital (phase 1)	2011-2015	Critical	CS7	Colindale Hospital Planning Applications (ref. H/00342/09 and H/00343/09)
Delivery	Open Spaces	Hard Landscaping	Creation of new 'hospital historic building square'	Fairview, LBB	Funded by developer of Colindale Hospital	TBC	Inappropriate setting for listed building if overcrowded by neighbouring dense buildings	West	AAP: Colindale	Colindale Hospital (phase 4)	2011-2015	Necessary	CS7	Colindale Hospital Planning Application (ref. H/00342/09 and H/00343/09)
Delivery	Open Spaces	Hard Landscaping	Creation of new 'MHE Station Public Square'	LBB, Developer Partners	Funded by developer of Mill Hill East	Included in Panorama Park costs	required to provide sufficient and accessible open space	Southeast	AAP: Mill Hill East	TBC	2016-2020	Critical	CS7	Planning Application (ref. H/04017/09, live application - pending grant of permission)
Delivery	Open Spaces	Hard Landscaping	Creation of new 'Market Square'	LBB, BXC Partners	Funded by the BXC Partners	Unknown	required as part of the open space strategy related to the comprehensive redevelopment	West	Brent Cross Cricklewood	1	2016-2020	TBC	CS2 & CS7	Brent Cross Cricklewood Planning Application (ref. C/17559/08 dated October 2010)
Delivery	Open Spaces	Hard Landscaping	Creation of new 'Brent Cross Main Square'	LBB, BXC Partners	Funded by the BXC Partners	Unknown	required as part of the open space strategy related to the comprehensive redevelopment	West	Brent Cross Cricklewood	1	2016-2020	TBC	CS2 & CS7	Brent Cross Cricklewood Planning Application (ref. C/17559/08 dated October 2010)
Delivery	Open Spaces	Hard Landscaping	Creation of new 'Cricklewood Station Square'	LBB, BXC Partners	Funded by the BXC Partners	Unknown	required as part of the open space strategy related to the comprehensive redevelopment	West	Brent Cross Cricklewood	1	2016-2020	TBC	CS2 & CS7	Brent Cross Cricklewood Planning Application (ref. C/17559/08 dated October 2010)
Delivery	Open Spaces	Hard Landscaping	Homezone gathering spaces / square	Developers, LBB	Funded by developer of Dollis Valley Estate	Unknown	Given proximity to Greenbelt, the most suitable onsite open space needs to be informal and communal in nature	Northeast	Dollis Valley Estate	Unknown	2016-2020	Necessary	CS7	Design for London surgery (Jan 2010) - initial design considerations for Dollis Valley Estate.
Delivery	Open Spaces	Hard Landscaping	Creation of new informal squares	Developers, LBB	Funded by developer of NLBP	Unknown	Given mixed usage of the site, a suitable design would need to create informal spaces for meeting and 'hanging out'	Northeast	NLBP	Unknown	2016-2020	Necessary	CS7	Design for London surgery (Jan 2010) - initial design considerations for NLBP.
Delivery	Open Spaces	Hard Landscaping	Creation of new 'School / Whitefield Square'	LBB, BXC Partners	Funded by the BXC Partners	Unknown	required as part of the open space strategy related to the comprehensive redevelopment	West	Brent Cross Cricklewood	2	2021-2025	TBC	CS2 & CS7	Brent Cross Cricklewood Planning Application (ref. C/17559/08 dated October 2010)
Delivery	Open Spaces	Hard Landscaping	Creation of new 'Brent Cross LUL Square'	LBB, BXC Partners	Funded by the BXC Partners	Unknown	required as part of the open space strategy related to the comprehensive redevelopment	West	Brent Cross Cricklewood	1	2016-2020	TBC	CS2 & CS7	Brent Cross Cricklewood Planning Application (ref. C/17559/08 dated October 2010)
Delivery	Open Spaces	Hard Landscaping	2 Bridge linkages from Silkstream to Welsh Harp Ecological Zone	Baratt's, LBB	Funded by developer of West Hendon Estate		Lack of access to surrounding parks and recreation spaces would maintain a sense of isolation in the area.	West	West Hendon Estate	Various Phases	2016-2020	Necessary	CS7	West Hendon Estate Planning Application (ref. W13937/04)
Delivery	Open Spaces	Hard Landscaping	Creation of new square	Baratt's, LBB	Funded by developer of West Hendon Estate	TBC	Lack of a central focus will maintain the estate mentality not provide a community hub	West	West Hendon Estate	TBC	2016-2020	Necessary	CS7	West Hendon Estate Planning Application (ref. W13937/04)
Delivery	Open Spaces	Hard Landscaping	Community Square	Developers, LBB	Direct Provision: (developer obligation - Stonegrove Estate)	Unknown - costed within 'external works budget'	Lack of a local outdoor social space as well as poor setting for the new community hub	West	Stonegrove and Spur Road Estate	TBC	2016-2020	Critical	CS7	Stonegrove and Spur Road Planning Application (ref. W13582/E/07)
Delivery	Open Spaces	Hard Landscaping	Creation of new 'Gas Govenor Square'	LBB, BXC Partners	Funded by the BXC Partners	Unknown	required as part of the open space strategy related to the comprehensive redevelopment	West	Brent Cross Cricklewood	4	2021-2025	TBC	CS2 & CS7	Brent Cross Cricklewood Planning Application (ref. C/17559/08 dated October 2010)

Infrastructure Delivery Plan
(Cabinet Resources Committee - 19 October 2010)

Need or Delivery	Primary Category	Secondary Category	Item	Delivery Partners	Delivery Mechanism (completed projects are highlighted in green - applies to all 2006-2010 projects)	Cost (italicised if estimate, blacked-out if commercially sensitive)	Risks / Contingency	Area (West, Northeast, Southeast)	Sub Area	Phase	Period (2006-2010, 2011-2015, 2016-2020, 2021-2025, 2026-2030)	Priority (Critical Necessary Preferred)	Core Strategy Policy Source	Data Source
Delivery	Open Spaces	Hard Landscaping	Creation of new 'Community Square'	LBB, BXC Partners	Funded by the BXC Partners	Unknown	required as part of the open space strategy related to the comprehensive redevelopment	West	Brent Cross Cricklewood	TBC	post 2026	TBC	CS2 & CS7	Brent Cross Cricklewood Planning Application (ref. C/17559/08 dated October 2010)
Delivery	Open Spaces	Hard Landscaping	Creation of new 'Tower Square'	LBB, BXC Partners	Funded by the BXC Partners	Unknown	required as part of the open space strategy related to the comprehensive redevelopment	West	Brent Cross Cricklewood	7	post 2026	TBC	CS2 & CS7	Brent Cross Cricklewood Planning Application (ref. C/17559/08 dated October 2010)
	BIO-DIVERSITY	BIO-DIVERSITY	The need to support biodiversity is seen as a 'big society' community-led issue to be addressed through voluntary sector support and management plans. However, from a planning perspective, the need to consider biodiversity issues and particularly to address the needs of protected species in relation to development will be considered through the development management process.											
Need	Biodiversity	Wildlife	Delivery of biodiversity improvements is to be led by community and supported through natural open spaces provision listed above				Loss of the diversity of fauna in the area is a risk if sufficient steps aren't taken to improve the habitats and therefore life chances of existing local as well as migratory wildlife	All	N/A	N/A	2011-2025	Preferred	CS7	TBC
Delivery	Biodiversity	Wildlife	All developments posing a risk to protected species will require ecology surveys and mitigation measures	Developers, LBB	Funded by developers as appropriate	Cost identified and met by development as they arise	Risk to protected species found on site if development does not provide mitigation	All	N/A	Planning	2011-2015	Preferred	CS7	Discussion with Planning Staff (October 2009)
Delivery	Biodiversity	Wildlife	Creation of buffer spaces to sustain protected species	Developers, LBB	Funded by developer of NLBP	TBC	Risk to protected species found on site if development does not provide mitigation	Northeast	NLBP	TBC	2016-2020	Preferred	CS7	Discussion with Planning Staff (October 2009)
Delivery	Biodiversity	Wildlife	Ecology surveys will be required at each stage of development	Developers, LBB	Funded by developer of Mill Hill East	Cost identified and met by development as they arise	Insufficient mitigation if impacts on Bats & other species not considered	Southeast	AAP: Mill Hill East	Planning	2011-2015	Preferred	CS7	Mill Hill East Area Action Plan, Policy MHE9: Protection of the Greenbelt and Biodiversity.
Delivery	Biodiversity	Wildlife	Improved habitat quality & connectivity, particularly around River Brent and Clitterhouse Stream.	Developers, LBB	Funded by the BXC Partners	Unknown	Insufficient mitigation of development impacts if progress of development is not monitored for its impact	West	Brent Cross Cricklewood	Planning	2011-2015	TBC	CS7	Brent Cross Cricklewood Planning Application (ref. C/17559/08 dated October 2010)
Delivery	Biodiversity	Wildlife	Protection of Silk Stream corridor as well as delivery of new green routes & habitats to enhance biodiversity	Developers, LBB	Funded by developer contributions and design requirements	Unknown	Loss of opportunity to improve Blue Ribbon and Green Networks if opportunities are not realised and biodiversity measures aren't prioritised.	West	AAP: Colindale	Planning	2011-2015	Preferred	CS7	Colindale Area Action Plan, Policy 5.5: Open Space and Biodiversity in Colindale.
Delivery	Biodiversity	Wildlife	Silk Stream - Toeboard Removal around Burnt Oak / Colindale	The River Restoration Centre	Unfunded	TBC	Loss of opportunity to improve riverine habitat and promote biodiversity	West	N/A	N/A	2016-2020	Preferred	CS7	River Restoration Centre website - http://www.therrc.co.uk/lrap_zoom.php?c=3
	BROWNFIELD LAND REUSE	BROWNFIELD LAND REUSE	This allows for the detailed cost implications of reusing former industrial lands to be accounted for within the infrastructure delivery needs. Failure to account for these costs would make some schemes unviable and lead to development focusing on greenfield land, or inappropriate reuse of existing land used for housing / community facilities.											
Delivery	Brownfield Land Reuse	Remediation	BXC South Earthworks and Remediation	BXC Partners	Funded by the BXC Partners	Unknown	required to ensure land is safe and suitable for the redevelopment programme	West	Brent Cross Cricklewood	1	2016-2020	TBC	CS2	Brent Cross Cricklewood Planning Application (ref. C/17559/08 dated October 2010)
Delivery	Brownfield Land Reuse	Remediation	BXC South Earthworks and Remediation	BXC Partners	Funded by the BXC Partners	Unknown	required to ensure land is safe and suitable for the redevelopment programme	West	Brent Cross Cricklewood	2	2021-2025	TBC	CS2	Brent Cross Cricklewood Planning Application (ref. C/17559/08 dated October 2010)

Infrastructure Delivery Plan
(Cabinet Resources Committee - 19 October 2010)

Need or Delivery	Primary Category	Secondary Category	Item	Delivery Partners	Delivery Mechanism (completed projects are highlighted in green - applies to all 2006-2010 projects)	Cost (italicised if estimate, blacked-out if commercially sensitive)	Risks / Contingency	Area (West, Northeast, Southeast)	Sub Area	Phase	Period (2006-2010, 2011-2015, 2016-2020, 2021-2025, 2026-2030)	Priority (Critical Necessary Preferred)	Core Strategy Policy Source	Data Source
Delivery	Brownfield Land Reuse	Remediation	BXC South Earthworks and Remediation	BXC Partners	Funded by the BXC Partners	Unknown	required to ensure land is safe and suitable for the redevelopment programme	West	Brent Cross Cricklewood	3	2021-2025	TBC	CS2	Brent Cross Cricklewood Planning Application (ref. C/17559/08 dated October 2010)
Delivery	Brownfield Land Reuse	Remediation	BXC South Earthworks and Remediation	BXC Partners	Funded by the BXC Partners	Unknown	required to ensure land is safe and suitable for the redevelopment programme	West	Brent Cross Cricklewood	4	2021-2025	TBC	CS2	Brent Cross Cricklewood Planning Application (ref. C/17559/08 dated October 2010)
Delivery	Brownfield Land Reuse	Remediation	BXC South Earthworks and Remediation	BXC Partners	Funded by the BXC Partners	Unknown	required to ensure land is safe and suitable for the redevelopment programme	West	Brent Cross Cricklewood	5	post 2021-2025	TBC	CS2	Brent Cross Cricklewood Planning Application (ref. C/17559/08 dated October 2010)
Delivery	Brownfield Land Reuse	Remediation	BXC South Earthworks and Remediation	BXC Partners	Funded by the BXC Partners	Unknown	required to ensure land is safe and suitable for the redevelopment programme	West	Brent Cross Cricklewood	6	post 2021-2025	TBC	CS2	Brent Cross Cricklewood Planning Application (ref. C/17559/08 dated October 2010)
Delivery	Brownfield Land Reuse	Remediation	Decontamination and Earthworks	LBB, Developer Partners	Funded by developer of Mill Hill East		Required to ensure land is safe and suitable for the redevelopment programme	Southeast	AAP: Mill Hill East	Various Phases	2011-2015	Critical	CS2	Mill Hill East (Live) Planning Application (ref. H/04017/09) - Independent Viability Appraisal